

Palmer High School Transformation Newsletter



Project Gazette (August / Week of the 24th / Issue #28)

- DOAS delivery expected Friday 8/28
- First floor finishes (ACT, Tile in RRs, and paint) are ongoing.

GENERAL INFORMATION

Project:	Palmer High School Transformation
Location:	Colorado Springs
Client:	Colorado Springs School District 11
General Contractor:	Adolfson and Peterson Construction (AP)

Overview:

MEPF rough ins are ongoing on level 3. Sheetrock installs reaching completion on level 2. Media center steel is complete. Storefront glazing openings are being installed. First Floor finishes are underway.

LOOK-AHEAD SCHEDULE

Week of: 08/24/2026

- Overhead rough ins continue on Level 3
- Sheetrock installation reaching completion on Level 2.
- Media center stair steel and concrete placement complete.
- Level 3 Media Center parapet framing is ongoing.
- 32' column reinforcing for the 1B diaphragm has been completed.
- Roof parapet cap installation is ongoing at all roof level elevations.
- Exterior eyebrow upper and lower complete with spray foam and currently wrapping in sheathing.
- Storefront glazing installations are ongoing.

ADOLFSON & PETERSON CONSTRUCTION. 5475 Mark Dabbling Blvd, Suite 100, Colorado Springs, CO 80918

SITE LOGISTICS & SAFETY

- Access / Deliveries:
 - All deliveries and site access are through the East Boulder St. entrance.
- Trucking Hours
 - Monday – Saturday 7am – 4pm
- Site Layout Changes: N/A
- Safety Focus: **Weather**
 - Crews are pulled out of equipment and off roofs when lightning strikes and thunderstorms begin.
 - Temp waterproofing is being installed throughout the project to prevent material damage and eliminate the risk of electrical shock.
 - Roof drains have been tied in temporarily to maintain safe site conditions.
 - Loose materials are being secured on roofs and throughout the site to prevent wind-blown debris.

COORDINATION & COMMUNICATION

- Construction Parking
 - Crews to utilize St. Vrain and adjoining streets.
- Noise
 - Equipment on-site will produce noise. Large equipment operating by the Aux Gym this week and ongoing.

Palmer High School Transformation Newsletter



PROJECT HIGHLIGHTS & PHOTOS

