



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Concrete Pours – Pump Track & Area A2 Ground Level
- New Plumbing – Area B1 Ground Level Locker Room
- Main Gas Pipe – North Of Site

GOALS NEXT 2 WEEKS:

- Set Chiller On Area C2 Roof
- Area A Watertight
- Start Roofing Area C2

PROJECT HIGHLIGHT THIS WEEK:

- Generator Installed
- Chiller Pad Poured

Photos or Visual Assets:

DATE: August 21st, 2026

MRCC PROJECT PROGRESS:

PLAN

BUILD

INTERIOR

LAUNCH



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☒ Foundations Complete 3/25/26
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion



Chiller Pad Poured – Area C2 Roof



Main Gas Pipe – North Of Area A2



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: August 21st, 2026

MORE PROGRESS PHOTOS:



Generator & Transformer Installed – North Of Area A



New Plumbing – Area B1 Ground Level Locker Rooms



Concrete Pour – Site Pump Track



Concrete Pour – Area A2 Ground Level