

Palmer High School Transformation Newsletter



Project Gazette (August / Week of the 31st / Issue #29)

GENERAL INFORMATION

Project:	Palmer High School Transformation
Location:	Colorado Springs
Client:	Colorado Springs School District 11
General Contractor:	Adolfson and Peterson Construction (AP)

Overview:

MEPF rough ins are ongoing on level 3 & basement. DOAS has been set in basement. Media center steel is complete. Storefront glazing openings are being installed. First floor finishes are underway. Metal mesh ceiling framing begins this week.

LOOK-AHEAD SCHEDULE

Week of: 08/31/2026

- Overhead rough ins continue Level 3 & basement
- Sheetrock installation is hanging all areas level 3
- Roofing at Media Center is beginning this week.
- Utility structures are being installed in Boulder Street.
- Roof parapet cap installation is ongoing at all roof level elevations.
- Storefront glazing installations are ongoing.
- First floor finishes (ACT, Tile in RRs, and paint) are ongoing.

- Basement Ductwork is nearing completion.

SITE LOGISTICS & SAFETY

- Access / Deliveries:
 - All deliveries and site access are through the East Boulder St. entrance.
- Trucking Hours
 - Monday – Saturday 7am – 4pm
- Site Layout Changes: N/A
- Safety Focus: **Weather**
 - Crews are pulled out of equipment and off roofs when lightning strikes and thunderstorms begin.
 - Forklifts and heavy equipment is standing down until weather clears area
 - Roof drains have been tied in temporarily to maintain safe site conditions.
 - Temp berms & sandbags have been installed to control runoff from street adjacent to the cite.

COORDINATION & COMMUNICATION

- Construction Parking
 - Crews to utilize St. Vrain and adjoining streets.
- Noise
 - Equipment on-site will produce noise. Large equipment operating by the Aux Gym this week and ongoing.

Palmer High School Transformation Newsletter



PROJECT HIGHLIGHTS & PHOTOS

