

Central Middle School Campus Connections

September 2026



About the Central Middle School Campus Project

The new Central Middle School (CMS) project is a two-phase 21-acre campus project. The new school building was constructed in phase one, with the building now open to students and staff on August 27. This is the *fifteenth* construction project bulletin. It serves as a high-level update on the developments happening at the CMS construction site into phase two.

As a reminder, the project is an active construction site and public access is prohibited outside of school hours.

- Under Greenwich's noise ordinance, Turner Construction may work past 6 PM, by monitoring and complying with residential decibel limits at property lines. The Town also approved an exemption from May 1 – September 30, 2026 to allow construction on Saturdays and Holidays from 7 AM – 6 PM.
- The current road closure between Indian Rock Lane and Standwich Road has been extended to October 30 during the hours of 8:30 AM to 2:15 PM.

Summer Look Back

- Completed and opened the new Central Middle School.

Fall Look-Ahead

- Continue demolition of the existing building through the end of September.
- Continue construction of the new parent drop-off loop off Indian Rock Lane, with completion scheduled for the end of October.
- Complete the Indian Rock Lane sewer relocation by the end of October.
- Continue construction of the new driveway, sidewalks, and landscaping.
- Begin construction of the new athletic fields following completion of the existing building demolition and rock removal.
- Continue construction of the new athletic fields, with completion scheduled for the end of November.



New Auditorium



New Gymnasium

If you have a safety concern, please contact the Turner Construction personnel
Joseph Phelan, Project Manager (203) 410-0874 <jphelan@tcco.com>
or Chris Chila, Project Superintendent (860) 634-7216 <cchila@tcco.com>

Visit our website: www.greenwickschools.org/CMSBC