



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Concrete Pours – Pump Track, Area A2 3rd floor, Area B1 Corridor Ground Level
- Assembling Playground Equipment – Site
- Grading Underway – Site West Parking Lot

GOALS NEXT 2 WEEKS:

- Proof Roll - Site Parking Lot
- Start Splashpad Rough Ins
- Start Installing Elevator

PROJECT HIGHLIGHT THIS WEEK:

- Several Concrete Pours
- Site Grading & Playground Progress

Photos or Visual Assets:

DATE: September 4th , 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☒ Foundations Complete 3/25/26
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion



Assembling Playground Equipment – Site



Grading Underway – Site



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: September 4th , 2026

MORE PROGRESS PHOTOS:



Concrete Pour – Ground Level B1 Corridor



Vegetative Mat Laid – Site



Roofing In Progress – Area C2 Gymnasium



Concrete Pour – Area A2 3rd Floor