

Palmer High School Transformation Newsletter



Project Gazette

(September / Week of the 14th / Issue #31)

GENERAL INFORMATION

Project:	Palmer High School Transformation
Location:	Colorado Springs
Client:	Colorado Springs School District 11
General Contractor:	Adolfson and Peterson Construction (AP)

Overview:

Finishes are underway on level 1 & 2. Basement DOAS & VHP connections are ongoing. Metal mesh ceiling begins install ongoing. Phase 1B Level 1 Ductwork install is ongoing. Demolition of Phase 1B level 2 is ongoing. Exterior Storefront install is ongoing. Underground Utility install is ongoing.

LOOK-AHEAD SCHEDULE

Week of: 09/14/2026

- Storm drain lines continuing install.
- Sheetrock installation is hanging all areas level 3.
- Roofing at Media Center is ongoing at tie in to phase 1B.
- Basement MEP Connections to DOAS & VHPs is ongoing.
- Storefront glazing installations are ongoing.
- First floor finishes (ACT, Tile in RRs, and paint) are ongoing.
- Phase 1B demolition of 2nd level slab is ongoing

SITE LOGISTICS & SAFETY

- Access / Deliveries:
 - All deliveries and site access are through the East Boulder St. entrance.
- Trucking Hours
 - Monday – Saturday 7am – 4pm
- Site Layout Changes: N/A
- Safety Focus: **Noise Control & Hearing Protection**
 - Review of hearing protection with workers on site.
 - Loud activities being executed on a rotating shift.
 - Administrative controls - Scheduling loud work for weekends and off school hours.

COORDINATION & COMMUNICATION

- Construction Parking
 - Crews to utilize St. Vrain and adjoining streets.
- Demolition Noise
 - Demolition on 1st and 2nd floor has impacts to adjacent occupied spaces. Soundproof partitions are being installed.
- DOAS
 - DOAS startup is scheduled of October 22nd, 2026.

Palmer High School Transformation Newsletter



PROJECT HIGHLIGHTS & PHOTOS

