



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Concrete Pours – Pump Track, Area C1 1st Floor, Area A2 3rd Floor & Area C1 Splash Pad Room & Site
- Metal Stud Framing – Area C1
- CMU Partitions Built – Area A2 Ground Level

GOALS NEXT 2 WEEKS:

- Start Install Of Walking Track Steel
- Concrete Slab On Grade Pours Vocational Training Area C1
- Install Curb West Parking Lot

PROJECT HIGHLIGHT THIS WEEK:

- HVAC Equipment Installed In Pool Mechanical Room
- Splash Pad Rough Ins Started

Photos or Visual Assets:



HVAC Equipment – Area B1 Pool Mechanical Room



Grading Underway – Site

DATE: September 11th , 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☒ Foundations Complete 3/25/26
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: September 11th , 2026

MORE PROGRESS PHOTOS:



Concrete Pour – Area C1 1st Level



Metal Stud Framing – Area C1 2nd Level



CMU Partitions Built – Area A2 Ground Level



Splashpad Rough Ins – Site