



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Playground Progress – Site
- Metal Stud Framing – Area B1 1st Level
- Grading – Area B1 Ground Floor Lobby & Playground

GOALS NEXT 2 WEEKS:

- Pour In Place For Playground
- Pour Concrete For Splashpad
- Complete Concrete Pours For Pump Track

PROJECT HIGHLIGHT THIS WEEK:

- Walking Track Started – Area C2 New Gymnasium
- Windows Installed – Area A1 3rd Floor North Elevation

Photos or Visual Assets:



Windows Installed – Area A1 North Elevation



Walking Steel In Progress – Area C2 New Gymnasium

DATE: September 18th , 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☒ Foundations Complete 3/25/26
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

DATE: September 18th , 2026

MORE PROGRESS PHOTOS:



Metal Stud Framing – Area B1 1st Level



Prepped For Concrete Pour – Area C1 Ground Level Corridor & Vocational Training Rooms



Playground Progress – Site



Waterproof - Area C1 North Elevation