



Milwaukee Recreation Community Center & Browning Playfield

CONSTRUCTION UPDATE

PROGRESS THIS WEEK:

- Playground Graded – Site
- Light Gauge Framing – Area A2 1st Floor & C1 2nd Floor & C1 1st Floor
- Concrete Poured – Area C1 Ground Floor Vocational Rooms & Corridor, Area A2 1st Floor ADA Ramp, & Site Pathways

GOALS NEXT 2 WEEKS:

- Start East Parking Lot
- Start Curtainwall Install
- Finish Walking Track Steel & Decking

PROJECT HIGHLIGHT THIS WEEK:

- New Structural Steel Installed – Area A1
- Shotcrete For Pump Track Completed – Site

Photos or Visual Assets:



Curb Installed – Site West Parking Lot



Concrete Poured – Area C1 Vocational Room

DATE: September 25th , 2026

MRCC PROJECT PROGRESS:



MILESTONE CHECKLIST:

- ☒ Construction Start – 9/18/25
- ☒ Foundations Complete 3/25/26
- ☐ Steel Complete
- ☐ Enclosed
- ☐ MRCC Substantial Completion
- ☐ Playfield Completion



DATE: September 25th , 2026

MORE PROGRESS PHOTOS:



Light Gauge Framing – Area C1 1st Level Offices



New Structural Steel Elements Installed – Area A1 1st Level
Near Stage



Playground Fine Graded – Site



Pump Track Shotcrete Completed - Site