

Helen Caise Wade Elementary School



➤ **Completed Work:**

- Installation of ceramic wall and floor tile continue in the restrooms.
 - Installation of the roof insulation at the Gymnasium appears to be complete and ready for final finishing..
 - Hanging of the gypsum wall board continues in the administration area.
 - Painting of the educational walls has begun on both floors.
 - Preparation for terrazzo placement has begun on the East end of the second-floor corridor.
 - Laying of brick masonry nears completion at the north face of the building and has turned to the east side of the building.
 - Site concrete curbs have been placed in the North side parking lot.
- ## ➤ **Upcoming Work / Look Ahead:**
- Installation of the ceramic tile to continue.
 - Hanging of the gypsum board throughout the building to continue.
 - Placing of asphalt at the north side of the building to be completed.
 - Continue the installation of MEP.
 - Roofing to be complete and interior finishes to begin once the building dried-in.

Helen Caise Wade Elementary School



South Face of the Building



Week Ending September 25, 2026

Helen Caise Wade Elementary School



South Face to East Face Masonry Kitchen



Week Ending September 25, 2026
3

Helen Caise Wade Elementary School



Installation of Gypsum Wall Board at Administration Suite



Week Ending September 25, 2026

Helen Caise Wade Elementary School



Painting of the Instructional Classroom Wall



Week Ending September 25, 2026

Helen Caise Wade Elementary School



Installed Wall and Ceramic Floor Tile



Week Ending September 25, 2026

Helen Caise Wade Elementary School



East End of Second Floor Terrazzo Floor Preparation



Week Ending September 25, 2026

Helen Caise Wade Elementary School



Installed Roof Insulation at the Gymnasium



Week Ending September 25, 2026

Helen Caise Wade Elementary School



Installed Parking Curbs at North Side of the Site



Week Ending September 25, 2026