



2025 Bond Program

Project	WEST RUSK ELEMENTARY
Construction Progress	- Continued working on the fire sprinkler system. - Finishing up the exterior framing and sheathing at the rotunda. - Interior framing continued throughout. - Continued working on all MEP overhead and wall rough-in. - Continued working the brick veneer at the front of the building & in the courtyard. - Working on the roofing cap sheet on the main section of the roof. - Continued coordinating and scheduling work with subcontractors.
Upcoming Work	- Continue all the above - Set rooftop RTU's 9/4. - Full sheetrock cover 9/8. - Begin ceramic tile and begin Tape/Bed/Texture/Paint 9/21.

