



Longfellow Modernization Progress Update

Construction Progress Update

Report Date: September 25, 2026

Prepared By: Martin Martinez

Reporting Period From: September 21, 2026

To: September 25, 2026

1 Summary of Work Completed

- Work resumed this week on the pad for the new cafeteria building. The pad has been completed and certified. Deep utility infrastructure work is scheduled to begin next week.
- The storm drain rough in was also completed this week.
- Duct layout work has begun on the second floor of Building A and the first floor of Building B. Installation of the new ductwork will continue into next week.

2 Photos

Description: Duct layout and wall framing is ongoing.



Description: Storm drain rough in was completed and the pad for the new cafeteria building was also completed.





3 Construction Alerts

Description:

Underground utility infrastructure for the new building will begin next week. Duct layout has started and is ongoing.

Site Impact:

The site is completely closed off. Approved personnel have to wear full PPE whenever onsite.

4 Upcoming Work

Joist sistering and wall framing will continue into next week. Duct layout and installation will also continue into next week.

5 Notes and Comments

Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning