



Norma Coombs ES Restroom Renovations

Construction Progress Update

Report Date: July 31, 2026

Reporting Period - From: July 27, 2026 To: July 31, 2026

Prepared By: Dean Ramirez

Summary of Work Completed:

- **Phase 4 Kinder Restrooms and Lower Campus Restrooms - Started 6/8**
- **LEARNs Lower Campus Girls** - Demo has been completed. Plumbing and electrical installation has been completed. Hardy backer install is in progress.
- **LEARNs Lower Campus Staff** - Demo has been completed. Plumbing and electrical installation has been completed. Hardy backer install is in progress.

Photos:

Description: Lower Campus Girls



Description: Lower Campus - Staff



Construction Alerts

- **Description:** Phase 4 of Restroom and Utility project will continue
- **Site Impact:** Please keep students and staff away from construction zones. We will continue to maintain clean and safe construction areas.

Upcoming Work:

- Kinder Boys Restroom: Clean up and punch walk
- Kinder Girls Restroom: Clean up and punch walk
- Lower Campus Boys: Finish accessory installation
- Lower Campus Girls: Wall and floor tile, toilet sink installation
- Lower Campus Staff: Wall and floor tile, toilet sink installation

Notes/Comments:

We thank you for your patience as we work to provide new, updated restrooms to serve students and staff at Norma Coombs ES.

Reviewed By: Michael Dunning