



# Allendale Elementary Site Improvements

## Construction Progress Update

**Report Date: 7/24/2026**

**Reporting Period - From:7/13/2026 To:7/24/2026**

**Prepared By: Martin Martinez**

---

### Summary of Work Completed:

- Construction is underway on the Allendale Elementary Site Improvements Project.
- Project improvements include:
  - ADA accessibility upgrades
  - New perimeter fencing
  - New asphalt adjacent to the kindergarten playground
  - New landscaping near the Multi Purpose Room (MPR)
- The front entry walkway is being reconstructed to meet ADA accessibility requirements.
- Demolition of the existing front entry walkway has been completed.
- Formwork and reinforcing steel (rebar) have been installed for the new walkway.
- Demolition of the existing asphalt has also been completed.
- The project is progressing on schedule as site improvements continue.

---

**Description:** Demo and formwork of the front entry walkway.

### Photos:





---

### Construction Alerts

- **Description:** Demo and form work for the new front entry walkway have been finished. The asphalt demo has also concluded.
- **Site Impact:** The front entry is completely blocked off. A temporary fence is in place. Access to the site is available through Allendale Rd.

---

**Upcoming Work:** The first concrete pour is expected to be Monday the 27<sup>th</sup>. Flat work and preparation for the asphalt will begin next week.

---

### Notes/Comments:

Thank you for your continued cooperation and patience as these improvements continue.

---

**Reviewed By: Michael Dunning**