

Allendale Elementary Site Improvements

Construction Progress Update

Report Date: 8/14/2026

Reporting Period - From:8/3/2026 To:8/14/2026

Prepared By: Martin Martinez

Summary of Work Completed:

- Construction is underway on the Allendale Elementary Site Improvements Project.
 - Project improvements include:
 - ADA accessibility upgrades
 - New perimeter fencing
 - New asphalt adjacent to the kindergarten playground
 - New landscaping near the Multi Purpose Room (MPR)
 - The retaining wall extension was completed.
 - The fencing post and panels around the TK playground were also installed.
 - All the mow curbs were poured today.
 - The cast in place planter in front of the MPR was also poured today.
 - The west playground was completed.
-

Description: TK playground installed. New fencing, asphalt, and play structure.

Photos:





Construction Alerts

- **Description:** The west playground was completed. The TK playground was installed. New fencing, asphalt and mow curbs were also completed.
- **Site Impact:** The front entry construction zone is blocked off. A temporary fence is in place. Access to the site is available and the front entry walkway is accessible.

Upcoming Work: Infill and compaction will start in the northeast corner. Pavers will be installed as soon as the infill and compaction is completed.

Notes/Comments:

Thank you for your continued cooperation and patience as these improvements continue.

Reviewed By: Michael Dunning