

R.B. Stall High School Addition

PROJECT TEAM

Construction Management:

Brownstone Construction Group, a CSL Company

Project Manager:

Eric Hamilton

Site Manager:

John Calvin

Assistant Site Manager:

Kashif Alston

Architect:

SSOE/Little Architects

General Contractor:

Monteith Construction



Rendering represents design intent only and does not reflect final exterior finish selections

PROJECT UPDATE 10/2026

The scope of the project includes a new addition which will house a 540-seat Auditorium, a 600-student classroom wing, an expansion of the existing Cafeteria, and new Fine Arts classrooms for band, orchestra, dance, and drama. The existing music classrooms will be renovated into JROTC classrooms.

Construction continues to advance rapidly across the new addition as teams coordinate the Phase I move. The Fine Arts Wing has reached 99% completion on roofing and overhead MEP systems, while the front lobby is nearing major milestones with 99% complete CMU walls and a 60% finished roof. Concurrently, roofing, air barrier, and brick veneer installations are progressing steadily across the Classroom Wing and all remaining project areas. Mechanical, electrical, plumbing, and fire sprinkler installations are ongoing throughout the building.

The new addition is on schedule for a March 2027 occupancy. The interior renovations and cafeteria expansion are on schedule for August 2027 occupancy.

PROJECT DATA

Scope: New auditorium, 600-student classroom addition, cafeteria expansion and selective interior renovations

Project Budget: \$54,720,500

Schedule:

DD Design Completion: March 2025

Construction Start: May 2025

Building Occupancy: March 2027

Phase I (New Addition)

Building Occupancy: August 2027

Phase II (Interior Renovation/Cafeteria)

Project Complete: September 2027

Square Footage: 75,000

