

Helen Caise Wade Elementary School



➤ **Completed Work:**

- Installation of ceramic wall and floor tile continue in the restrooms.
- Installation of the roof insulation continues at the Gymnasium.
- Hanging of the gypsum wall board has begun at the ICF walls of classrooms.
- Painting of the primer coat continues throughout the Building.
- Terrazzo placement has begun in the Cafeteria.
- Laying of foundation concrete block masonry continues at the Gymnasium.
- Cleaning of the steel structure in the Gymnasium is underway.

➤ **Upcoming Work / Look Ahead:**

- Installation of the ceramic tile to continue.
- Hanging of the gypsum board throughout the building to continue.
- Placing of asphalt at the north side of the building to be completed.
- Continue the installation of MEP.
- Roofing to be complete and interior finishes to begin once the building dried-in.

Helen Caise Wade Elementary School



South Face of the Building



Week Ending October 9, 2026

Helen Caise Wade Elementary School



Foundation CMU Brick Shelf at Gymnasium



Week Ending October 9, 2026

Helen Caise Wade Elementary School



Cleaning the Gymnasium Roof Structure



Week Ending October 9, 2026

Helen Caise Wade Elementary School



First Coat of finish paint at the Media Center



Week Ending October 9, 2026

Helen Caise Wade Elementary School



Installed Ceramic Tile at the Teacher's Restroom



Week Ending October 9, 2026

Helen Caise Wade Elementary School



Installed Cafeteria Terrazzo Flooring



Week Ending October 9, 2026

Helen Caise Wade Elementary School



Installed Roof Insulation at the Gymnasium



Week Ending October 9, 2026

Helen Caise Wade Elementary School



Installed Parking Curbs at North Side of the Site



Week Ending October 9, 2026