

**MINUTES OF THE 4/6/26 MEETING
MEASURE U CITIZENS' BOND OVERSIGHT COMMITTEE**

**Facilities & Planning
880 N. Guild Ave, Lodi, CA 95240**

I. CALL TO ORDER

The meeting was called to order at 12:30 PM.

II. ROLL CALL

Committee members present: Stephanie Hammond, Michael Mark, Ron Heberle
District Staff: Joe Patty, Amberly Kidder

III. MINUTES OF THE DECEMBER 8, 2025 & JANUARY 13, 2026 MEETING

Motion by Ron Heberle and second by Michael Mark to approve the minutes of the 12/8/25 and 1/13/26. Motion Approved.

IV. PROJECT PROGRESS REPORT

Joe Patty discussed construction progress at Lodi Middle School and upcoming meeting for phase 2 of modernization recently awarded. Washington progress was a bit delayed but shade structure completed. Vinewood is on schedule for bus turnout construction during summer. Nichols modernization will complete over summer for concrete work. Mosher and Julia Morgan Shade installations in progress and completed over summer. Lakewood last phase of modernization to complete over summer. Shade structure at Independence to complete over summer – dirt remediation currently in progress. Elkhorn modernization site delayed due to approvals required for connection to city sewer with City of Stockton. Davis site work to be bid soon and working with local ordinance to remove well water. Detailed a few other projects that are being funded from maintenance funds instead of bond funding.

V. REPORT ON BOND FUNDS

Joe Patty briefly addressed the current bond funds remaining.

VI. QUESTIONS AND ANSWERS

Michael Mark inquired about the status of new committee members as he is looking to retire committee. Amberly Kidder advised she would work with Edith Holbert to push out notifications/memos to sites to find replacement.

VII. NEXT MEETING

Committee was advised of next meeting on Monday 8/10/26 at 10:30 AM with teams option.

VIII. ADJORN

Meeting adjourned at 1:17 PM.