

Helen Caise Wade Elementary School



➤ **Completed Work:**

- Installation of metal wall panels have begun on the south face of the building.
- Placement of foundations for exterior columns has begun on all faces.
- Laying of brick masonry continues at the Gymnasium.
- Installation of electric has started in the Gymnasium.
- Placement of concrete stair has started at Stair A and Stair B.
- Installation of insulation and hanging of the gypsum board and installing of door frames is in progress in the Admin. Suite.
- Grinding of the terrazzo in the Cafeteria is in progress.

➤ **Upcoming Work / Look Ahead:**

- Installation of the ceramic tile to continue.
- Hanging of the gypsum board throughout the building to continue.
- Placing of asphalt at the north side of the building to be completed.
- Continue the installation of MEP.
- Roofing to be complete and interior finishes to begin once the building dried-in.

Helen Caise Wade Elementary School



South Face of the Building – Panel Installation is ongoing



Week Ending October 23, 2026

Helen Caise Wade Elementary School



Foundations for Exterior Columns



Helen Caise Wade Elementary School



Brick Work at the Gymnasium



Week Ending October 23, 2026



Helen Caise Wade Elementary School

Electric for the Gymnasium is Laid Out and Installation has begun



Helen Caise Wade Elementary School



Lower Run of Stair A



Week Ending October 23, 2026

Helen Caise Wade Elementary School



Hung Gypsum Board in the Administration and Installed Door Frames



Week Ending October 23, 2026

Helen Caise Wade Elementary School



Installed Cafeteria Terrazzo Flooring



Week Ending October 23, 2026

Helen Caise Wade Elementary School



Installed Floor Tile and Base



Week Ending October 23, 2026