

**LODI UNIFIED SCHOOL DISTRICT
PROGRESS OF MEASURE L FUNDED PROJECTS - MARCH 20, 2015**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion Date	Projected Budget	Project Cost
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%			
Athletic Field Turf												
Bear Creek	N/A									Oct-15	2,000,000	
Building Safety Improvement												
Elkhorn	N/A			N/A						Aug-15	300,000	
Bus Loading Zone/Parking Lot												
Creekside	N/A			N/A						Aug-14	43,000	42,790
Delta Sierra	N/A			N/A						Jul-14	20,000	20,000
Campus Security - Access Control and Cameras												
Ansel Adams	N/A			N/A						Mar-15	50,000	
Bear Creek	N/A			N/A						Jul-15	300,000	
Clairmont	N/A			N/A						Oct-14	50,000	44,650
Creekside	N/A			N/A						Oct-14	50,000	43,900
John Muir	N/A			N/A						Jul-15	48,000	
McNair	N/A			N/A						Jul-15	300,000	
Oakwood	N/A			N/A						Mar-15	50,000	
Parklane	N/A			N/A						Jul-15	50,000	
Plaza Robles	N/A			N/A						Oct-14	38,900	
Sutherland	N/A			N/A						Oct-14	50,000	
Wagner Holt	N/A			N/A						Oct-14	50,000	44,250
Westwood	N/A			N/A						Oct-14	50,000	44,900
Campus Security - Front Fence/Gate												
Clairmont	N/A			N/A						Oct-14	50,000	47,617
Creekside	N/A			N/A						Aug-14	50,000	43,900
Davis	N/A			N/A						Jul-15	40,000	
Sutherland	N/A			N/A						Oct-14	50,000	

**LODI UNIFIED SCHOOL DISTRICT
PROGRESS OF MEASURE L FUNDED PROJECTS - MARCH 20, 2015**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion Date	Projected Budget	Project Cost
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%			
Wagner Holt	N/A			N/A						Sep-14	40,000	30,675
Westwood	N/A			N/A						Sep-14	40,000	30,675
Campus Security - Office Relocation												
Morada	N/A			N/A						Oct-14	80,000	66,733
Campus Security - Perimeter Fencing												
Ansel Adams	N/A			N/A						Jul-15	50,000	
Clairmont	N/A			N/A						Jul-15	80,000	
Creekside	N/A			N/A						Jul-15	80,000	
Davis	N/A			N/A						Dec-15	40,000	
Morada	N/A			N/A						Jul-15	80,000	
Parklane	N/A			N/A						4/31/2015	80,000	
Westwood	N/A			N/A						Jul-15	80,000	
Flooring - Culinary Arts												
McNair	N/A			N/A						Jul-15	65,000	
IAQ - Flooring												
Sutherland	N/A			N/A						Jul-14	101,321	101,321
Westwood	N/A			N/A						Jul-15	200,000	
IAQ - Painting												
Bear Creek High	N/A										700,000	
Delta Sierra	N/A			N/A						Oct-14	150,000	115,000
John Muir	N/A			N/A							150,000	
Morada Middle	N/A			N/A							150,000	
IAQ - Painting Portable												
Oakwood	N/A			N/A						Aug-14	32,375	32,375

**LODI UNIFIED SCHOOL DISTRICT
PROGRESS OF MEASURE L FUNDED PROJECTS - MARCH 20, 2015**

PROJECT	SITE PURCHASE	PLANNING			CONSTRUCTION					Completion Date	Projected Budget	Project Cost	
		Design	Working Drawings	DSA	Bid	Done to 25%	Done to 50%	Done to 75%	Done to 100%				
IAQ - Roofing													
Delta Sierra	N/A			N/A						Jul-15	1,000,000		
McNair High	N/A			N/A						Jul-15	900,000		
Sutherland	N/A			N/A						Aug-14	338,560	338,560	
IAQ - Roofing Portable													
Creekside	N/A			N/A						Aug-14	54,000	54,000	
Plaza Robles	N/A			N/A						Oct-14	195,040	195,040	
Westwood	N/A			N/A						Jul-15	150,000		
Intercom System Upgrade													
Clairmont	N/A			N/A						Jul-14	50,000	50,000	
Office Access Control													
Clairmont	N/A			N/A						Jul-14	15,000	15,000	
Playground Safety													
Sutherland	N/A			N/A						Aug-14	36,000	30,235	
Playground Safety-Paving													
Delta Sierra	N/A			N/A						Mar-14	44,300	44,300	
Elkhorn	N/A			N/A						Oct-14	11,613	11,613	
Oakwood	N/A			N/A						Nov-14	20,000	28,400	
Silva	N/A			N/A						Jul-15	50,000		
Playground Security Fencing													
Oakwood	N/A			N/A						Mar-15	80,000		
Parklane	N/A			N/A						Mar-15	80,000		
Relocation - Portable													
Oakwood	N/A			N/A						Jul-15	20,000		
TOTAL												\$ 8,883,109	\$ 1,475,934