



NEW LEBANON ELEMENTARY SCHOOL BUILDING COMMITTEE

Community Update – January 2019

About the School Building Project

This intra-district elementary International Baccalaureate magnet school will serve students in grades PreK-5. The centrally located learning commons, equipped with flexible furnishings & adaptable technological infrastructure, allows for multiple zones of simultaneous learning. The building is designed to meet the sustainability goals established by the Educational Specifications and to achieve a gold-level LEED rating from US Green Building Council.

The following work was accomplished:

- Eversource complete their installation of the Electrical Transformer providing permanent power
- Elevator installation is now complete
- Media center glass is installed
- Kitchen ceramic wall tile and epoxy flooring is complete

Work anticipated for the coming weeks:

- Interior finishes to be completed: Progressing from 2nd floor to 1st floor areas
 - Bathroom toilet partitions
 - Classroom ceilings, light fixtures, millwork and flooring all ongoing on 2nd floor then 1st floor
 - Media center carpet
 - Doors and hardware as rooms are complete
 - Kitchen cooking equipment delivery scheduled
- Lockers are being installed
- Corridor flooring will follow
- Final cleaning in classrooms will begin
- Gym equipment and flooring is ongoing
- Staff Training of equipment and systems will begin in Mid-January

The project has received its 4th reimbursement from the state, \$3,495,815, totaling \$15,738,167 to date.

If you have a concern, please contact the Gilbane Project Manager, Daniel Phillips at (914) 246-4862.

Building North Façade – 12/28/18



Elevator Installed – 12/19/18



Media Center Glass – 12/28/18



Kitchen Servery progress – 12/19/18



Bathroom Partitions – 12/28/18



Classroom Finishes – 12/19/18



Classroom finishes – 12/28/18



Lockers awaiting installation – 12/19/18



Visit our website: www.greenwickschools.org/NLSBC