



NEW LEBANON ELEMENTARY SCHOOL BUILDING COMMITTEE

Community Update – July 2019

About the School Building Project

This intra-district elementary International Baccalaureate magnet school will serve students in grades PreK-5. The centrally located learning commons, equipped with flexible furnishings & adaptable technological infrastructure, allows for multiple zones of simultaneous learning. The building is designed to meet the sustainability goals established by the Educational Specifications and to achieve a gold-level LEED rating from US Green Building Council.

The following work was accomplished:

- Punch List and remaining items to be completed is ongoing
- Building Demolition is complete

Work anticipated for the coming weeks:

- Site utilities are ongoing in the new parking lot / bus loop area
- Ledge drilling and blasting for the sitework associated in the driveway and bus loop will begin on or about July 15th and will continue for approximately 2 weeks
 - A courtesy notification was sent to households within 250' of the site (as determined by the Fire Marshal)
- Heavy Equipment hoe-ramming has been ongoing for rock removal prior to the anticipated blasting
- Playground equipment PO issued
- Ballfield reconstruction ongoing

The project has received its fifth reimbursement from the state, \$1,196,911, totaling \$16,935,078 to date.

If you have a concern, please contact the Gilbane Project Manager, Daniel Phillips at (914) 246-4862.

Site activities looking South – 6/19/19



Site activities looking North – 6/19/19



Construction Entrance – 6/19/19



Visit our website: www.greenwickschools.org/NLSBC