2016 Bond Projects Update

MISD Bond Oversight Committee
Funding, Finance & Facilities Committee

September 23, 2019



Update on Current 2016 Bond Projects Dr. Ledbetter

Bond 2016 Recap

<u>Projects</u>	Bond Package Dollars
Growth Management: ■ Elementary (Rebuild of Irvin Elementary) - Opened Aug 2019 ■ Elementary #8 - Opens Aug 2022 ■ MS#3 - Opens Aug 2020 ■ Heritage HS Additions - Opens Aug 2022 ■ Renovations and repurposing of current facilities - In Progress ■ Upgrades including 21st century learning to existing facilities - In Progress	\$208,000,000 78% of Bond 2016 Package
 Technology, Security, & Capital Needs: Classroom technology that enhances learning - Completed Technology infrastructure & upgrades - In progress Student & staff security improvements - In progress Mechanical equipment replacements - Completed Roof replacements - In progress 	\$22,000,000 8% of Bond 2016 Package
 Athletics: Repurpose of Don Floyd Stadium to BB/SB/Tennis Complex - Opened Apr 2019 Construction of MHS field house & fields w/ updates to current field house for usage by athletic programs - Opens Fall 2019 Update MS fields to competition-ready - Opened Sept. 2018 Addition of offices at Multi-Purpose Stadium - TBD 	\$38,000,000 14% of Bond 2016 Package
Total Bond Package	\$268,000,000

- 2.9 years into the 2016 Bond Projects
- Approximately 56% of the projects completed
- Approximately 16% of the projects in progress
- Growth has continued ... 1,322 new students since the election in November 2016
- SDS growth forecast for next ten years remains strong
- DIP calls for a 10-year facility plan
- Bond market still favorable to selling remaining bonds

Bond Projects Completed

HVAC Replacements - LBE, MPE, Auxiliary	\$ 3.9M
Roof Replacements - LBE, MPE, JAV	\$ 1.0M
Technology Upgrades	\$ 13.6M
Middle School Playing Fields Upgrades	\$ 3.5M
Campus Renovations	\$ 8.4M
Land Acquisitions	\$ 2.2M
Athletic Complex	\$ 12.4M
J. R. Irvin Elementary	\$ 25.6M

Special Projects Completed

Parking - Longbranch & Mt. Peak \$ 1.2M Video Board - Vitovsky and Baxter \$ 0.1M Multi-Purpose Concessions \$ 0.1M

(Paid from Earned Interest and not bond dollars)



• Bond Projects in Progress

Middle School #3	\$ 60.0M
W. G. Roesler Athletic Complex	\$ 15.2M
Technology Upgrades	\$ 1.7M
Campus Renovations	\$ 1.6M





Review Future 2016 Bond Projects Dr. Ledbetter

Bond Projects Still to Complete

Heritage High School Expansion	\$ 68.0M
Elementary School #8	\$ 32.0M
Old Irvin Renovations	\$ 2.0M
Jenkins Renovations	\$ 1.0M
Multi-Purpose Stadium Upgrades	\$ 3.0M
Technology Upgrades	\$ 2.7M
Undesignated	\$ 10.4M
Land Acquisitions	TBD

Project Update - Heritage HS Expansion

Project Milestones --

- School Board has selected VLK Architects to design project
- Plan/Design Committee has been appointed
 - MISD Central Staff
 - HHS Administration
 - HHS Staff
 - HHS Students
- Several planning sessions have been completed
- Final drawing expected April 2020
- Bids expected May 2020
- Construction to begin July 2020
- Expansion scheduled to open August, 2022



Review Future 2016 Bond Projects

Repurpose of Irvin Elementary & Jenkins Childcare Center

Dr. Courtney Carpenter, Nikki Nix, and Shelle Blaylock

Project Update - Irvin Elementary Repurpose

2017-2018 - Research began for innovative secondary programming

- The Challenge:
 - Renovate existing elementary school with Bond 2016 dollars
 - Include non-duplicated, innovative secondary program options for students from both high schools

2018-2019 School Year

- Director of Secondary Learning with a specialty in CTE
- Amplified the research to focus on regional and state data
- Added course offerings for the 2019-2020 school year to prepare for opening of the MILE

June 2019 - Hired Administrator for facility

School Board Named in August 2019 per CW (Local) Policy

- The MILE (Midlothian Innovative Learning Experience)
- Laura Jenkins Early Learning Center

Project Update - The MILE

Project Milestones --

- School Board has selected Huckabee & Associates to design project
- Programming includes: Entrepreneurship, Cybersecurity, Aerospace and Civil Engineering, and Culinary Arts
- Plan/Design Committee has met several times to see what can be done with this space
 - Incubator Spaces
 - CTE Spaces
 - Training Center
 - LEAP
 - o DAEP
 - MISD Child Care
- Project scheduled to open August, 2020



Current Industry Demands

According to TEA, the Career Clusters with Highest Labor Market Demand Business Management & Administration Information Technology Health Science

North Central Texas Workforce Commission: targeted industry growth from 2007-2017
Corporate Headquarters - 83%
Healthcare - 46%
Digital Technology - 35%



Design

Career Statistics

- On average, a millennial will need to change jobs 15 times in their lifetime
- 70-80% of the jobs today will be disrupted due to rapid technical advancement
- Only 27.5% of college graduates are working in a job related to their major
- 72% of HS graduates plan to be entrepreneurs
- Majority of future job needs don't require a college degree, only a certification or license
- 140 years of technical advancement has created more jobs than destroyed them
- By 2030, 85% of the jobs that exist wouldn't have existed prior

Space Design

Does **NOT**

- Doesn't look like school
- Doesn't feel like school

Does

- Looks and feels like a work place
- Business and Industry to recognize it as a workplace
- Flexible 85% of jobs don't exist yet






































Review Future 2016 Bond Projects

Repurpose of Existing Jenkins Childcare Center

Project Update - Jenkins Daycare Repurpose

School Board Named in August: Randall Hill Support Center

Project Milestones --


- School Board has selected Huckabee & Associates to design project
- Plan/Design Committee will create spaces for:
 - Maintenance Services
 - Custodial Services
 - Food Services
 - Special Education
 - Records Storage
 - District Warehouse
 - Parking for Maintenance Fleet and Equipment
- Project scheduled to begin Summer, 2020



Current 2016 Bond Projects *Rola Fadel*




























Financial Update Jim Norris

2016 Bond Financial Report

August 31, 2019

Sources to Date:

•	Bond Sales	\$14	48,000,000
•	2011 Bond Carryover	\$	2,422,081
•	E-Rate Funds	\$	928,516
•	City of Midlothian	\$	911,600
•	Earned Interest	\$	3,980,407

• Uses to Date:

•	Expenditures	\$ 91,536,777
•	Committed Costs	\$ 50,542,999

Link to Financial Report

2016 Bond Financial Report

September 15, 2019

The MISD School Board approved amending the budget to complete all voter approved projects and to add additional projects that are needed which could be paid from savings and earned interest.

Link to <u>Amended Budget</u>





Review Current & Projected Bonding Capacity Jim Norris

During the 2016 School Bond Election, it was stated many times over that current and future growth in the District's tax base would fund the sale of these bonds if voters approved.

Bonds would **ONLY** be sold as needed and as the tax base grew to support the sales.

November 2016 Bond Election for \$268,000,000

Bond Sale	February 2017
-----------	---------------

- Bond Sale March 2017
- Bond Sale February 2018
- Bonds Remaining To Sell
 - February, 2020

\$120,000,000

\$ 28,000,000

\$ 40,000,000

\$ 80,000,000

The primary factor determining the District's bond capacity is the District's tax base

MISD Taxable Valuation \$4,678,507,417 (2018-2019)

Average Annual Growth (past five years)

\$ 327,683,348

Five-Years Annual Taxable Valuation Growth

\$457,449,177
\$333,957,104
\$348,688,765
\$231,359,830
\$266,961,862

Current MISD Bond Debt (Principal Only)

\$355,236,373



BOK Financial Services has determined the District has adequate bonding capacity to sell the remaining \$120M from the 2016 Bond Program in February, 2020.

Average TAV Increase \$300,000,000





2nd 2019 Quarter Demographer Report

Demographer Report -- 4th

School District Strategies has updated the forecast for MISD-

3 Qtr 2018 5.1% five years (annually)

5.2% ten years (annually)

4 Qtr 2018 5.2% five years (annually)

5.4% ten years (annually)

Demographer Report -- 2nd 6

School District Strategies has updated the forecast for MISD-

1 Qtr 2019 5.2% five years (annually)

4.5% ten years (annually)

2 Qtr 2019 5.2% five years (annually)

4.5% ten years (annually)

Demographer Report

Notable Numbers - 2nd Qtr. 2019

9,995 students in 2019-2020

10,433 students in 2020-2021

12,076 students in 2023-2024

14,513 students in 2028-2029



Over the next 10 ten years, MISD will grow by 5,120 students--

Elementary Students 2,469

Middle Schools959

High Schools 1,692

These new students would require MISD to build the following--

Three elementary schools (for 750 students each)
 #8 to open August 2022
 #9 to open August 2025
 #10 to open August 2028

One middle school (for 1200 students)
 #4 to open August 2031

These new students would require MISD to build the following--

- Increase the capacity of Heritage HS ... August 2022
- High School #3 to open August 2030



Other factors to be considered which might affect the growth rate and future facilities of MISD--

- Google Data Center
- Methodist Hospital and ancillary projects
- Other unknown commercial development
- Other unknown residential development, i.e. Diamond J
- Abundance of undeveloped land
- Expansion of city border and services
- Other infrastructure improvements

Next Steps - Long Range

Decision Points Required for Next Steps:

- Grade & age placements and arrangements (K-12)
- Ideal enrollment size for:
 - o elementary school, middle school, high school
- Additional campus buildings needed to provide student opportunities
- Appropriate number of auxiliary buildings to accommodate growth and district needs now and in the future
- Location, Location



Technology & Security Update

Leslie Garakani

Technology & Security

Projects

Current

- Secondary Wireless Upgrades COMPLETED (August 2017)
- New Fiber Optic Network (UPN) COMPLETED (December 2018)
- Structured Cabling COMPLETED (August 2018)
- Video Surveillance COMPLETED (August 2018)
- Access Control COMPLETED (August 2018)
- PA/Bell/Clock COMPLETED (July 2019)
- Elementary Classroom Technology COMPLETED (August 2018)
- Secondary Classroom Technology COMPLETED (July 2019)
- Data Center Server Infrastructure COMPLETED (May 2019)
- Physical Security Phase 2 40% (Access Control, Cameras, Radio Equipment)

Future

• Remaining Technology Bond \$ for infrastructure expansion/upgrades.

Next Scheduled Meeting

Rezoning Attendance Boundaries

December 9, 2019

5:30 p.m.



Questions & Comments