



Bear Creek High School

Measure U Site Report

April 15, 2022

-
1. Patch & Paint Campus Exterior - completed as Quick Start Project [completed]
 - ~~2. Safety Locks at Classroom Doors~~
 3. Fire Alarm System + Emergency Lighting [completed under Measure L]
 4. New Public Address/Emergency Communication System [completed]
 5. Exterior Lighting to Ensure Student Safety
 6. New Drop-off [Awarded 3/29/2022; Reso 2022-27, item A-10]

Measure U (April 15, 2022)		2021-2022			2020-2021	2019-2020	2018-2019	2017-2018	2016-2017
Bear Creek HS Facility Improvement		146,682.57	5,422.81	52,144.00	57,566.81	89,115.76	-	-	-
50.44%		146,682.57							
49.56%									
	Totals	Expended	Encumbered	Total Cost					
5600	RENTALS,LEASES,REPAIRS	-		-					
5755	PRINT SHOP	-		-					
5764	FINGERPRINTING	-		-					
5800	PROFESS & OPERATING	64.28		-	64.28				
5801	LABOR COMPLIANCE	-		-					
5811	ADVERTISING	677.48	354.83	-	354.83	322.65			
5839	SECURITY	-		-					
5875	TECHNOLOGY - LICENSES/SUPPO	-		-					
5880	CONSULTANTS	-		-					
5881	ARCHITECT/ENGINEER	-		-					
5882	INSPECTORS	-		-					
6170	LAND IMPROVEMENTS	-		-					
6171	PRE-CONSTRUCTION	-		-					
6172	CONSTRUCTION MGMT- LAND IMP	72,694.42	3,317.98	28,220.00	31,537.98	41,156.44			
6173	ARCHITECT ENGINEERING FEES	43,200.00	1,750.00	4,350.00	6,100.00	37,100.00			
6174	SITE COSTS - OTHER	6,572.39			-	6,572.39			
6177	TESTING-LAND IMPRV	16,674.00		12,774.00	12,774.00	3,900.00			
6178	INSPECTIONS - LAND IMPRV	6,800.00		6,800.00	6,800.00				
6200	BLDGS & IMPROVEMENTS	-		-					
6201	DESIGN CONTINGENCY	-		-					
6202	CONSTRUCTION CONTINGENCY	-		-					
6203	INTERIM HOUSING	-		-					
6210	ARCHITECT ENGINEERING FEES	-		-					
6220	DSA PLAN CHECK FEES	-		-					
6230	CDE PLAN CHECK FEES	-		-					
6240	SEWUP Insurance	-		-					
6250	OTHER AGENCY FEES	-		-					
6270	MAIN BUILDING CONTRACTOR	-		-					
6271	DESIGN MANAGEMENT - BLDG	-		-					
6272	CONSTRUCTION MGMT - BLDG	-		-					
6274	OTHER CONSTRUCTION	-		-					
6275	OTHER CONST-TECHNOLOGY	-		-					
6280	CONSTRUCTION TESTING	-		-					
6290	INSPECTION	-		-					
6296	PENDING ALLOCATION	-		-					
6400	EQUIP>\$10000 (FED>\$5000)	-		-					