River Ridge Academy Additions

11/30/2021

2019 Referendum

| ACCOUNTS FOR: 519 | 2019 PROJECTS | ORIGINAL APPROP | TRANFRS ADJSTMTS | REVISED BUDGET | 2020 JULY-JUNE | 2021 JULY-JUNE | 2022 JULY-NOV | TOTAL TO DATE | P.O. Encumb | Contract ENCUMB | AVAILABLE BUDGET | PCT USED | PCT COMPLETE |
|-------------------------------------|------------------------------------|-----------------------|---------------------|---|-------------------|-------------------|------------------|---|--|--------------------|---------------------|-------------|--|
| 79 RRA Additions | | | | | | | | | | | | | |
| CONSTRUCTION | | | | | | | | | | | | | |
| 51925379 552001 50000 | SITE DEVELOPMENT | | | \$0 | \$0 | | | \$0 | | | \$0 | 100.0% | |
| 51925379 552005 50000 | BUILDING & SITE CONSTRUCTION | \$8,701,097 | 1 | \$8,701,097 | \$4,515,105 | \$3,830,539 | \$21,804 | \$8,367,448 | | \$333,649 | \$0 | 100.0% | |
| 51925379 569001 50000 | CONSTRUCTION CONTINGENCY | \$303,023 | 3 | \$303,023 | \$0 | \$0 | \$0 | \$0 | | \$303,023 | \$0 | 100.0% | |
| | TOTAL CONSTRUCTION | \$9,004,120 | \$0 | \$9,004,120 | \$4,515,105 | \$3,830,539 | \$21,804 | \$8,367,448 | \$0 | \$636,672 | \$0 | 100.0% | |
| PRE-CONST/SITE PREP | | | | | | | | | - | | | | |
| 51925379 539514 50000 | GEOTECHNICAL CONSULTANT | | | \$0 | \$0 | | | \$0 | | | \$0 | 100.0% | |
| 51925379 539516 50000 | WETLANDS & LAND SURVEY | \$49,555 | (\$49,555) | \$0 | | | | \$0 | | | \$0 | | |
| 51925379 539510 50000 | TRAFFIC ANALYSIS REPORT | φ 4 9,333 | (\$49,555) | \$0 | | | | \$0 | | | \$0 | | |
| 31923379 339322 30000 | TOTAL PRE-CONST/SITE PREP | \$49.555 | (\$49,555) | | | \$0 | \$0 | \$0 | \$0 | \$0 | | | |
| | TOTAL FRE-CONST/SITE FREF | φ49,555 | (\$49,555) | \$0 | φ0 | φ0 | φ0 | φυ | 90 | φυ | *** | 100.07 | |
| DESIGN CONSULTANTS | | | | | | | | | | | | | |
| 51925379 539513 50000 | A/E FEES | | | \$0 | | | | \$0 | | | \$0 | 100.0% | |
| 51925379 539521 50000 | REIMBURSABLES | \$146,471 | (\$146,471) | \$0 | | | | \$0 | | | \$0 | | |
| 51925379 539500 50000 | TECHNOLOGY CONSULTANTS | | | \$0 | | | | \$0 | | | \$0 | | |
| 51925379 539519 50000 | OTHER CONSULANTS | | | \$0 | | | | \$0 | | | \$0 | 100.0% | |
| 51925379 569003 50000 | DESIGN CONTINGENCY | | | \$0 | | | | \$0 | | | \$0 | 100.0% | |
| | TOTAL DESIGN CONSULTANTS | \$146,471 | (\$146,471) | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | 100.0% | |
| VARIOUS VENDORS | | | | | | | | | | | | | |
| 51925379 535000 50000 | ADVERTISING | | | \$0 | | | | \$0 | \$0 | | \$0 | 100.0% | <u> </u> |
| 51925379 536000 50000 | PRINTING & BINDING | | | \$0 | | | | \$0 | \$0 | | \$0 | | |
| 51925379 534500 50000 | USER PURCHASED TECHNOLOGY | | | \$0 | | | | \$0 | Ψ0 | | \$0 | | |
| 51925379 539901 50000 | CONSTRUCTION PERMITS & FEES | | | \$0 | | | | \$0 | | | \$0 | | |
| 51925379 539902 50000 | INSPECTION FEES | \$27,799 | \$61,230 | \$89.029 | | \$42,395 | | \$89.029 | | | \$0 | | 1 |
| 51925379 532400 50000 | INSURANCE | Ψ21,133 | \$5.314 | \$5,314 | | Ψ42,000 | | \$5.314 | | | \$0 | | 1 |
| 51925379 532100 50000 | UTILITIES COST/FEES | \$71,312 | | \$71.312 | | | | \$71.312 | | | \$0 | | |
| 01020013 002100 00000 | TOTAL VARIOUS VENDORS | | | | | \$42.395 | \$0 | \$165,655 | \$0 | \$0 | | | |
| | | , , | , , . | , , , , , , | , , , | , ,,,,,, | | , | | | · | | |
| FF&E | | | | | | | | | | | | | |
| 51925379 541000 50000 | FURNITURE PIECES UNDER \$5,000 | \$396,443 | (\$242,840) | \$153,603 | | \$147,249 | | \$147,249 | | \$6,354 | \$0 | | 1 |
| 51925379 541001 50000 | OFFICE EQUIPMENT UNDER \$5,000 | | | \$0 | | | | \$0 | | | \$0 | | 1 |
| 51925379 541004 50000 | ATHLETIC EQUIPMENT/PLAYGROUND | | | \$0 | | | | \$0 | | | \$0 | | 1 |
| 51925379 554000 50000 | ATHLETIC EQUIPMENT OVER \$5,000 | | | \$0 | | | | \$0 | | | \$0 | | |
| 51925379 544500 50000 | TECHNOLOGY EQUIPMENT UNDER \$5,000 | | \$888 | \$888 | | \$888 | | \$888 | | | \$0 | | |
| 51925379 554500 50000 | TECHNOLOGY EQUIPMENT OVER \$5,000 | \$0 | 1 | \$0 | | | | \$0 | | | \$0 | 100.0% | - |
| | TOTAL FF&E | \$396.443 | (\$241.952) | \$154,491 | \$0 | \$148.137 | \$0 | \$148.137 | \$0 | \$6.354 | so | 100.0% | |
| | | ,, . | (+= : :,50=) | Ţ,. <u></u> | | 7112,101 | | Ţ,. | | Ţ-, 00 . | | | |
| | TOTAL INDIRECT COST | \$691,580 | (\$371,434) | \$320,146 | \$123,260 | \$190,532 | \$0 | \$313,792 | \$0 | \$6,354 | \$0 | 100.0% | |
| 51925379 569004 50000 | PROJECT CONTINGENCY | \$186.409 | (\$186,409) | \$0 | | | | | | | \$0 | 1 | |
| 5 152557 5 50500 4 50000 | 1 ROSEOT GOATINGENOT | ψ100, 4 03 | (\$100,403) | , , , , , , , , , , , , , , , , , , , | | | | | | | † | 1 | |
| | TOTAL RRA ADDITIONS | \$9,882,109 | (\$557,843) | \$9,324,266 | \$4,638,365 | \$4,021,070 | \$21,804 | \$8,681,240 | \$0 | \$643,026 | \$0 | 100.0% | |