| CASH FLOW: DATA thru C | CASH FLOW: DATA thru October 2021 | | | | | | | | | | | | | | | |
|------------------------|-----------------------------------|------------|---------|-------------------|-------|-------|-------|-------|-------|--------|-----------|---------|---------|----------|-------|-----------|
| | | | | | | REFER | | ILY | | | | | | | | |
| | Project Total | Previously | | 2021 Expenditures | | | | | | | | | | | | % Project |
| Projects | (Millions) | Spent | January | February | March | April | May | June | July | August | September | October | Novembe | December | Total | Budget |
| | | | | | | | | | | | | | | | | |
| RRA Additions | 9.32 | 8.66 | | | | | | | | | | 0.02 | T.B.D. | T.B.D. | 8.68 | 93% |
| MRHS Additions | 11.95 | 11.86 | | | | | | | | | | 0.02 | T.B.D. | T.B.D. | 11.88 | 99% |
| BES Renovation | 20.89 | 16.87 | | | | | | | | | | 0.80 | T.B.D. | T.B.D. | 17.66 | 85% |
| RSIA | 68.46 | 2.39 | | | | | | | | | | 0.44 | T.B.D. | T.B.D. | 2.83 | 4% |
| BCHS Renovation | 56.08 | 6.48 | | | | | | | | | | 1.06 | T.B.D. | T.B.D. | 7.54 | 13% |
| HHIMS Renovation | 26.76 | 0.63 | | | | | | | | | | 0.15 | T.B.D. | T.B.D. | 0.78 | 3% |
| HHIHS Design | 3.15 | 0.00 | | | | | | | | | | 0.00 | T.B.D. | T.B.D. | 0.00 | 0% |
| Remaining Projects | 148.00 | 32.10 | | | | | | | | | | 3.79 | T.B.D. | T.B.D. | 35.90 | 24% |
| Sub-Total | 344.61 | 79.00 | | | | | | | | | | 6.27 | T.B.D. | T.B.D. | 85.27 | 25% |
| Cumulative Total | | | 47.27 | 50.41 | 52.31 | 55.82 | 60.25 | 71.11 | 71.24 | 71.67 | 79.00 | 85.27 | T.B.D. | T.B.D. | | |
| Actual Spent | | | 47.27 | 50.41 | 52.31 | 55.82 | 60.25 | 71.11 | 71.24 | 71.67 | 79.00 | 85.27 | | | | |

Revised cash flow model is being finalized based on the mid-program reset that was approved in October 2021