2019 Referendum 519

% PTD = Percent Paid To Date (P = J/G)

% WCTD = Percentage Work Committed To Date (Q = (J+K+L) / G)
% CTD = Percentage Work Committed Calculation by line Item completion %)
**=%PTD of Contingency is % used to date (F /E)
K
L
M
N
O
P
Q
R

9/30/2021			Amount Approved: \$344,610,000 Nov. 2019									ent Completed	To Date (Weigh 6 used to date (ulation b	y line item	complet	tion %
A B			D	E	F	G	Н	I		J	К	L		N N	0	Р	Q	R
Referendun	n Capita	I Proje	ects 2019	APPROP	ADJSTMTS	BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	2022 JULY-SEPT	TOTAL TO DATE	P.O. ENCUMB	ENCUMB CONT		% USED	% COMP	% PTD	% WCTD	%) СТ
01 DISTRICT	OFFICE			1									1				Т	T
51925301			Project Management	\$10,000,000	(\$247,882)	\$9,752,118	309,688	\$1,636,231	\$145,490	\$2,091,409		\$4,351,258	\$3,309,450	66%		<u> </u>	<u> </u>	L
51925301 51925301	544500		Technology Items under \$5,000 Project Accounting		\$7,357 \$240,525	\$7,357 \$240,525	\$2,968	\$3,087 \$24.605	\$18,894	\$6,055 \$43,498		\$1,302	\$197.027	100% 18%				+
51925301	531900	31001	Legal	\$500,000	\$240,323	\$500,000		\$24,603	\$490	\$2,940			\$497,027	1%			+	+
51925301	552006	52001		\$1,243,000	(\$588,069)	\$654,931	\$2,088	7-,100	\$3,386	\$5,473		\$14,409	\$635,049	3%			1	1
51925301	534000	52001	Communication		\$5,483	\$5,483				\$0		\$5,483	\$0	100%				I
51925301	554000	52001			\$424,915	\$424,915		\$184,770		\$184,770			\$240,145	43%			 	_
51925301 51925301	535000 539513	E1000	Advertising Design Services	\$5,000 \$18,004,160	(\$8.292.253)	\$5,000 \$9,711,907	\$674 \$677	\$4,386	\$270	\$944 \$5,063		\$64,659	\$4,056 \$9,642,185	19% 1%			₩	+
51925301	536000	51000	Design Services Design Services printing	\$10,004,100	\$34	\$9,711,907		\$4,300		\$3,063		\$04,038	\$9,042,185				+	+
51925309	539513	51000	Design Services		\$94,008	\$94,008		\$18,112		\$94,008			\$0				1	1
51925315	539513		Design Services		\$9,580	\$9,580	\$8,072	\$1,508		\$9,580			\$0	100%				
51925333	539513		Design Services		\$1,310,885	\$1,310,885	\$859,809	\$358,091		\$1,217,900		\$92,985		100%			 	_
51925333 51925334	536000 539513	51000	Design Services printing Design Services		\$763 \$92,095	\$763 \$92,095		\$66,953	\$4.870	\$763 \$76,614		\$15,482	\$0 2 \$0	100%			₩	+
51925334	536000	51000	Design Services Design Services printing		\$92,095	\$92,093	\$34,791	\$00,955	\$4,670	\$70,614		\$10,462	\$0				+	+
51925335	539513	51000	Design Services		\$100,898	\$100,898	1	\$65,478		\$65,478		\$35,420	\$0	100%			1	1
51925335	539516		Survey Services		\$4,840	\$4,840				\$0		\$4,840						L
51925337	536000	51000	Design Services printing		\$34	\$34		A77.000		\$34		A44.57	\$0	100%			<u> </u>	┷
51925339 51925339	539513 539516	51000 51000	Design Services Survey Services		\$121,977 \$8,349	\$121,977 \$8,349	\$0	\$77,398		\$77,398		\$44,579 \$8,349	\$0 \$0					+
51925339	539510	51000	Design Services		\$123,459	\$123,459	1	\$73,324	\$27,933	\$101,258		\$22,20	\$0	100%			+	+
51925340	536000	51000	Design Services printing		\$34	\$34	\$34	ψ7 0,0 <u>2</u> 1	Ψ21,000	\$34		ψ£Ε,Ε0	\$0	100%			+	+
51925344	539513	51000	Design Services		\$83,233	\$83,233		\$22,656	\$1,771	\$24,426		\$58,807	\$0	100%				
51925352	539513	51000	Design Services		\$74,064	\$74,064		\$20,250	\$1,583	\$21,833		\$52,23	\$0	100%				
51925354	539513	51000	Design Services		\$111,844	\$111,844		\$93,259		\$93,259		\$18,585	\$0				↓	+-
51925354 51925362	536000 539513	51000 51000	Design Services printing Design Services		\$35 \$185.721	\$35 \$185,721	\$75,867	\$35 \$89.216		\$35 \$165.082		\$20,638	\$0 8 \$0	100%			+	+
51925362	536000	51000	Design Services printing		\$35	\$35	\$10,001	\$35		\$35		Ψ20,000	\$0	100%			+	+
51925363	539513	51000	Design Services		\$56,464	\$56,464		\$23,041		\$46,107		\$10,358	(\$0)	100%				
51925363	536000	51000	Design Services printing		\$42	\$42		\$42		\$42			\$0	100%		<u> </u>	<u> </u>	$oldsymbol{\perp}$
51925370 51925370	539513 536000	51000 51000	Design Services Design Services printing		\$138,890 \$35	\$138,890 \$35		\$70,803 \$35		\$113,355 \$35		\$25,535	5 (\$0) \$0	100%			₩	+
51925370	539513		Design Services printing Design Services		\$147.630	\$147.630		\$39.785	\$3,112	\$42.897		\$104,733	3 \$0	100%		$\overline{}$	+	+
51925380	539513	51000	Design Services		\$290,362	\$290,362	· ·	\$100,006	40,	\$100,006		\$190,356	\$0	100%			1	1
51925380	539516		Survey Services		\$13,855	\$13,855				\$0		\$13,855						
51925381	539513	51000	Design Services		\$132,559	\$132,559	\$112,445	\$20,113		\$132,559			\$0				 	₩
51925381 51925385	536000 539513	51000 51000	Design Services printing Design Services		\$752 \$141,488	\$752 \$141,488	\$752	\$119,952		\$752 \$119,952		\$21,536	\$0 \$	100%			₩	+
51925385	536000	51000	Design Services Design Services printing		\$141,466	\$141,466		\$119,952		\$119,932		\$21,550	\$0	100%		$\overline{}$	+	+
51925388	539513		Design Services		\$205,232	\$205,232		\$94,185		\$178,022		\$27,210					+	+
51925388	536000	51000	Design Services printing		\$28	\$28		\$28		\$28			\$0					
51925390	539513	51000	Design Services		\$599,620	\$599,620	\$458,143	\$127,771	\$2,398	\$588,312		\$11,308	(\$0)	100%			₩_	4
51925390 51925390	536000 539516	51000 51000	Design Services printing Survey Services	 	\$34 \$4.125	\$34 \$4.125	\$34	\$4.125		\$34 \$4.125			\$0 \$0	100%	1		₩	+
51925390	539516	51000	Design Services	†	\$4,125	\$4,125 \$105,403	\$89,355	\$4,125 \$16,048		\$4,125			\$0	100%			+-	+
51925396	539513	51000	Design Services	1	\$394,532	\$394,532	\$48,013	\$92,592		\$140,605		\$253,927	7 \$0				 	1
51925396	539516	51000	Survey Services		\$20,449	\$20,449				\$0		\$20,449	\$0	100%				
51925398	539513	51000	Design Services		\$677,878	\$677,878		\$137,952		\$137,952		\$539,926	\$0	100%			$\perp =$	Į
51925398 51925309	539516 539513	51000 53000	Survey Services CM Pre-Con Services		\$24,745 \$4.677	\$24,745 \$4,677		\$4.677		\$0 \$4,677		\$24,745	\$0 \$0	100%			₩	+
51925309	539513	53000	CM Pre-Con Services CM Pre-Con Services	 	\$4,677 \$504	\$4,677 \$504		\$4,677 \$504		\$4,677 \$504			\$0 \$0	100%	1		+	+
51925333	539513	53000	CM Pre-Con Services	†	\$80,000	\$80,000	1	\$40,000		\$40,000		\$40,000	\$0	100%			 	+
51925334	539513	53000	CM Pre-Con Services	<u> </u>	\$318	\$318		\$318		\$318		Ţ.z,500	\$0	100%				T
51925354	539513	53000	CM Pre-Con Services		\$9,179	\$9,179		\$9,179		\$9,179			\$0	100%				
51925362	539513	53000	CM Pre-Con Services	ļ	\$6,216	\$6,216	\$6,216			\$6,216			\$0	100%			₩	+
51925363 51925370	539513 539513	53000 53000	CM Pre-Con Services CM Pre-Con Services	 	\$1,696 \$5,092	\$1,696 \$5,092	\$1,696 \$5,092			\$1,696 \$5,092			\$0 \$0		1		+	+
51925370	539513	53000	CM Pre-Con Services	 	\$7,015	\$7,015	φυ,092	\$7,015		\$7,015			\$0	100%	1		+	+
51925385	539513	53000	CM Pre-Con Services	1	\$11,779	\$11,779	1	\$11,779		\$11,779			\$0				†	T
51925388	539513	53000	CM Pre-Con Services		\$6,194	\$6,194	\$6,194			\$6,194			\$0	100%				
51925390	539513	53000	CM Pre-Con Services		\$27,346	\$27,346		\$27,346		\$27,346			\$0				₩_	4
51925394	539513	53000	CM Pre-Con Services	1	\$5,574	\$5,574	61.044	\$5,574		\$5,574			\$0		1		₩	+-
51925396	539513	53000	CM Pre-Con Services		\$1,914	\$1,914	\$1,914			\$1,914			\$0	100%				

Amount Approved: \$344,610,000 Nov. 2019 **=%PTD of Contingency is % used to date (F /E) C D F G Н N 0 Ρ Q М Referendum Capital Projects 2019 2020 2021 TOTAL TO % % % % 2022 P.O. **ENCUMB** % APPROP ADJSTMTS BUDGET JULY-JUNE JULY-JUNE JULY-SEPT DATE **ENCUMB** CONT BUDGET USED COMP PTD WCTD CTD Insurance \$27.00 \$27.0 \$14.96 \$15.5 \$11,48 \$0 100% 51025301 569001 Program Contingency \$17 781 187 \$2 170 954 በ% 88% \$3,695,299 \$210.195 \$6.141.200 \$6,106,655 TOTAL DISTRICT OFFICE \$47,533,347 \$28,943,781 \$2,235,707 \$16.695.926 42% 21.2% 42.3% 05 ADULT ED 51925305 552006 52001 Safety/Security \$127,990 \$127.990 \$0 \$127.990 0.0% 0.0% 554500 52005 Technology/Infrastructure 51925305 \$261.341 \$261.341 \$0 \$261.341 0% 0.0% 0.0% TOTAL ADULT ED \$389,331 \$389,331 \$0 \$0 \$0 \$0 \$389,331 0% 0.0% 0.0% 0.0% Right Choices 52001 Safety/Security \$948,110 \$1,336,39 \$12,461 \$34,024 \$268,168 51925309 52001 Radio Equipment (from District level 52001 Safety Secuirty) \$118,389 \$118.38 \$118.38 51925309 52001 Special Inspections (from District 01 Design \$14,25 \$14,25 \$14,25 \$0 1009 \$0 100% 51925309 554500 52005 Technology/Infrastructure \$125,532 \$103,80 82.7% 100.0% TOTAL RIGHT CHOICES \$948,110 \$646,461 \$1,594,57 \$12,461 \$1,154,385 \$137,827 \$1,304,674 \$289,89 100% 81.8% 100.0% 15 ST. HELENA EARLY CHILDHOOD
 553002
 52004
 Playgrounds

 554000
 52001
 Radio Equipment (from Program Contingency 01)
 \$52,847 51925315 \$113.894 \$29.986 \$143.88 \$78.585 \$131.43 \$12.44 \$0 100% 91.3% 100.0% 51925315 \$40.274 \$40.27 \$40.274 \$40.274 \$0 100% 100.0% 100.0% TOTAL ST. HELENA EARLY CHILDHOOD \$113.894 \$52.847 \$12,448 \$70,260 \$184,154 \$118.859 \$0 \$171,706 \$0 100% 93.2% 100.0% 98.0% 17 HILTON HEAD ISLAND EARLY CHILDHOOD 51925317 552006 52001 Safety/Security \$604.010 \$485.62 \$485.621 0.0% 0.0% 554000 52001 Radio Equipment (from 52001 at school level) \$118.389 \$118.389 \$118.389 \$118,389 \$0 100% 100.0% 100.0% 51925317 554500 52005 Technology /Infrastructure \$1,496.75 \$1,496.75 \$1,496,759 51925317 0% 0.0% 0.0% 553002 52004 Playgrounds 51925317 \$383,368 \$383,36 \$383,368 0.0% 0.0% TOTAL HILTON HEAD ISLAND EARLY CHILDHOOD \$2,484,137 \$2,484,137 \$0 \$118,389 \$0 \$118,389 4.8% 4.8% 4.8% \$2,365,748 552006 52001 Safety/Security \$549,03 \$549,03 \$549,036 \$1,330,249 \$1,330,24 554500 52005 Technology /Infrastructure \$0 \$1,330,249 553002 52004 Playgrounds \$541,226 \$541.226 \$541,22 0.0% 0.09 TOTAL RIVERVIEW CHARTER \$2,420,511 \$2,420,511 \$0 \$0 \$0 \$2,420,511 0% 0.0% 0.0% 0.0% 33 BEAUFORT ELEMENTARY 51925333 552006 52001 Safety/Security \$662.57 \$662.57 \$65,074 \$126.347 \$191,421 \$308.57 \$162.579 28 9% 75 5% 51925333 539902 50000 Special Inspections \$103.099 \$103.09 \$88.874 \$88.874 \$14.225 86% 86.2% 86.2% 51925333 534000 50000 Communication \$2,693 \$2.693 \$2,693 \$0 100% 100.0% 100.0% 51925333 541004 50000 Furniture \$623.341 \$623.341 \$68,443 \$780 \$69.223 \$72,02 \$482.09 \$0 100% 11.1% 100.0% 51925333 552005 50000 Renovations \$21.579.87 \$20.891.484 \$1,088,402 \$13,214,264 \$1.179.067 \$15,481,732 \$1.543.89 \$3.865.854 81% 74.1% 81.5% 544500 52005 Technology Items under \$5,000 (\$0) 100% 51925333 \$1.595 \$1.59 \$1.595 \$1.59 100.0% 100.0% 51925333 554500 52005 Technology /Infrastructure \$1,682.99 \$1,681,401 \$83,836 \$678,289 \$952,232 \$9,11 \$596,91 \$123.140 93% \$190.107 56.6% 92.7% 553002 52004 Playgrounds 51925333 \$376,99 \$160,28 64% 21.1% 63.6% \$376,99 TOTAL BEAUFORT ELEMENTARY \$24,302,437 \$40,745 \$24,343,182 \$1,251,866 \$14,116,539 \$1,498,994 \$16,867,398 \$81,140 \$3,091,770 \$4,302,874 82% 69.3% 82.3% 70.0% 34 COOSA ELEMENTARY 51925334 52001 Safety/Security \$32,275 \$104,04 \$226,522 \$118,389 \$118,389 554000 52001 Radio Equipment (from 52001 at school level) \$118,389 \$118,389 \$0 100% 100.0% 100.0% 52005 Technology /Infrastructure \$1,174,293 \$846 \$74,109 \$232,61 \$369,74 \$571,935 519 51925334 539902 52005 Special Inspections (from 52005 Technology Project \$1.560 \$1.56 \$1,560 \$1,56 \$0 100% 100.0% 100.09 51925334 553002 52004 Playgrounds \$263.26 \$263.26 \$0.320 \$0.3 \$2.2 \$77.973 70% 70.4% TOTAL COOSA ELEMENTARY \$846 \$203.387 \$189.933 \$1,920,353 \$0 \$1,920,353 \$394,166 \$173.70 \$476.05 \$876.430 54% 20.5% 54.4% 44.7% 35 LADY'S ISLAND ELEMENTARY 51925335 552006 52001 Safety/Security \$361,286 \$361,286 \$361,286 51925335 554000 52001 Radio Equipment (from Program Contingency 01) \$43,641 \$43,641 \$0 \$43.64 \$0 100% 0.0% 100.0% 51925335 554500 52005 Technology /Infrastructure \$868,368 \$868.368 \$21,700 \$155.593 \$177.292 \$171.42 \$519.656 40% 20.4% 40.2% 553002 52004 Playgrounds \$527.44 \$458.06 \$69.376 87% 51925335 \$527.445 0.0% 86.8% TOTAL LADY'S ISLAND ELEMENTARY \$1,757,099 \$43,641 \$1.800.740 \$0 \$21,700 \$155,593 \$177,292 \$673,130 \$950,318 47% 9.8% 47.2% 31.5% MOSSY OAKS ELEMENTARY \$391,836 552006 52001 Safety/Security \$273,447 554000 52001 Radio Equipment (from 52001 at school level) \$0 100% 51925337 52005 Technology /Infrastructure \$953,91 \$953,91 \$953,916 553002 52004 Playgrounds \$253,03 0.0% 0.0% TOTAL MOSSY OAKS ELEMENTARY \$1,598,782 \$1,598,782 \$118,389 \$0 \$118,389 \$1,480,393 7.4% 7.4%

Beaufort County School District Beaufort, SC

Amount Approved: \$344,610,000 Nov. 2019 **=%PTD of Contingency is % used to date (F /E) 9/30/2021 C D Е F G Н Κ М N 0 Р Q Referendum Capital Projects 2019 2020 2021 TOTAL TO % % % % 2022 P.O. **ENCUMB** % APPROP ADJSTMTS BUDGET JULY-JUNE JULY-JUNE JULY-SEPT DATE **ENCUMB** CONT BUDGET USED COMP PTD WCTD CTD 38 PORT ROYAL ELEMENTARY 51925338 552006 52001 Safety/Security \$287.22 \$168.83 \$168.838 U U% 51925338 554000 52001 Radio Equipment (from 52001 at school level) \$118.38 \$118.389 \$118.389 \$0 100% 100.0% 100.0% 51925338 554500 52005 Technology /Infrastructure \$676.63 \$676.63 \$676.635 0% 0.0% 0.0% 51925338 553002 52004 Playgrounds \$125,284 \$125,284 \$125.284 0% 0.0% 0.0% \$118,389 TOTAL PORT ROYAL ELEMENTARY \$1,089,146 \$1,089,146 \$0 \$118,389 \$970.757 11% 10.9% 10.9% 10.9% 39 ST HELENA ELEMENTARY 552006 52001 Safety/Security \$579,292 \$579,292 \$579,292 0.0% 51925339 0.0% 51925339 554500 52005 Technology /Infrastructure \$1,439,724 \$1,439,724 \$7,140 \$110,008 \$117,147 \$230,73 \$1,091,846 24% 8.1% 24.2% 553002 52004 Playgrounds \$114,493 \$114,493 \$114,493 0.0% 0.0% 51925339 TOTAL ST HELENA ELEMENTARY \$2,133,509 \$2,133,509 \$110,008 \$117,147 \$230,731 \$1,785,631 BROAD RIVER ELEMENTARY 51925340 552006 52001 Safety/Security \$524,130 \$405,74 \$10,611 \$10,61 \$199,09 \$196,037 52% 51925340 52001 Radio Equipment (from 52001 at school level) \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 51925340 554500 52005 Technology /Infrastructure \$1,289,95 \$1,289,95 \$176.750 \$176.75 \$720.5 \$392,695 70% 13.7% 69.69 51925340 553002 52004 Playgrounds \$508.65 \$508.65 \$218,453 \$218,45 \$18.5 \$271.643 47% 42.9% 46.6% TOTAL BROAD RIVER ELEMENTARY \$118 389 \$2,322,738 \$n \$2,322,738 \$n \$405.814 \$524,203 \$938.16 \$860.375 63% 22.6% 63.0% 39.8% 44 SHANKLIN ELEMENTARY 51925344 552006 52001 Safety/Security \$421.37 \$302.983 \$92.90 \$210.083 0.0% 30.7% 51925344 554000 52001 Radio Equipment (from 52001 at school level) \$118.389 \$118.389 \$118.389 \$118.389 \$0 100% 100.0% 100.0% 51925344 554500 52005 Technology /Infrastructure \$1,030,459 \$1,030,459 \$786.76 \$243.697 76% 0.0% 76.4% 553002 52004 Playgrounds \$15.668 95% 51925344 \$293.10 \$293.10 \$277.43 0.0% 94.7% TOTAL SHANKLIN ELEMENTARY \$1,744,933 \$1,744,933 \$0 \$118,389 \$0 \$118,389 \$1,157,096 \$469,448 73% 6.8% 73.1% 49.1% J.J. DAVIS EARLY CHILDHOOD CENTER 552006 52001 Safety/Security \$348,958 \$81,22 554500 52005 Technology /Infrastructure \$842,539 \$842,53 \$811.30 \$31,239 0.0% 96.3% 553002 52004 Playgrounds 51925352 \$118,450 \$118,45 \$69,000 \$49,450 589 58.3% 58.3% TOTAL J.J. DAVIS EARLY CHILDHOOD CENTER \$1,309,947 \$1,309,947 \$892,52 \$348,422 5.3% 73.4% 49.6% \$69,000 \$0 \$69,000 54 WHALE BRANCH ELEMENTARY 51925354 552006 52001 Safety/Security \$390,229 \$390,22 \$170.375 \$170.37 \$219,85 \$0 100% 43.7% 100.0% 51925354 539902 52005 Special Inspections (from District 01 Design Services) \$2.505 \$2,50 \$2.505 \$2.50 \$0 100% 100.0% 100.0% \$1,893,61 51925354 554500 52005 Technology /Infrastructure \$949.752 \$1,254,936 \$2,204,688 \$311.077 \$311.077 \$0 100% 14.1% 100.0% 51925354 539904 52004 Demo Old Playground \$2,450 \$2,450 \$2,450 \$2,450 \$0 100% 100.0% 100.0% 553002 52004 Playgrounds 51925354 \$464.843 \$462 392 \$386 648 \$386 648 \$75 744 84% 83.6% 83.6% TOTAL WHALE BRANCH ELEMENTARY \$1,257,441 \$483.958 \$1.804.823 \$3.062.264 \$389.098 \$873.056 \$2,113,46 \$75,744 98% 28 5% 97 5% 34 39 62 HHI ELEMENTARY (RED & YELLOW) \$660,354 \$882.31 \$653,769 \$1.536.08 \$10.91 \$39.521 \$825.29 \$0 1009 552006 52001 Safety/Security 46.3% 100.09 5192536 554000 52001 Radio Equipment (from District level 52001 Safety Secuirty) \$0 100% \$118,389 \$118,389 \$118,389 \$118,389 100.0% 100.0% 539902 52001 Special Inspections (from District 01 Design Services) \$55 \$0 1009 100.0% 100.09 5192536 534500 52005 Technology software \$5,931 \$5,931 \$5,931 \$5,93 \$0 100% 100.0% 100.0% 5192536 544500 52005 Technology Items under \$5,000 \$457 \$45 51925362 554500 52005 Technology /Infrastructure \$1,058,198 \$2.169.870 \$10.91 \$646,509 \$712.947 \$1,456,92 100% 32.9% 100.0% 5192536 553002 52004 Playgrounds \$289,29 \$289,29 \$250,27 \$28.89 \$279,16 \$10,12 \$0 100% 96.5% 100.0% TOTAL HHI ELEMENTARY 44.3% 99.8% 84.1% \$2,283,275 \$1,844,107 \$4,127,382 \$272,100 \$1,461,085 \$95,045 \$1,828,230 \$2,292,34 \$6,811 100% 63 HHI SCHOOL FOR CREATIVE ARTS (BLUE) 552006 52001 Safety/Security
554000 52001 Radio Equipment (from District level 52001 Safety Security) \$6,93 \$709.772 \$716.70 \$25,99 \$742,69 \$742,699 \$0 100% 96.5% 100.09 51925363 5192536 \$118.389 \$118.38 \$118 389 \$118.38 \$0 100% 100.0% 100.09 539902 52001 Special Inspections (from District 01 Design Services) \$7,284 \$7,284 100.0% 100.0% 5192536 \$7,284 \$7.28 \$0 100% \$546 \$338.28 \$215.76 \$1 111 67 \$179,597 \$1 291 268 \$276.314 \$737.217 43% 26 2% 42 9% \$262 11 \$698 116 \$698 116 \$436,002 38% 0.0% 37.5% \$2 552 486 \$305,270 \$2 857 756 \$7.47 \$1.111.758 \$61 428 \$1,180,665 \$262,11 \$241.75 \$1 173 219 59% 41.3% 58.9%

Beaufort County School District Beaufort, SC

Amount Approved: \$344,610,000 Nov. 2019 **=%PTD of Contingency is % used to date (F /E) С D F G Н N 0 Р Q М Referendum Capital Projects 2019 2020 2021 TOTAL TO % % % % 2022 P.O. **ENCUMB** % APPROP ADJSTMTS BUDGET JULY-JUNE JULY-JUNE JULY-SEPT DATE **ENCUMB** CONT BUDGET USED COMP PTD WCTD CTD 70 BLUFFTON ELEMENTARY & BLUFFTON ECC 51925370 552006 52001 Safety/Security \$712.12 \$712.11 \$6,665 \$414 008 \$56,054 \$476.7 \$235.39 100% 66 9% 100 0% 51925370 554000 52001 Radio Equipment (from District level 52001 Safety Secuirty) \$118.389 \$118.38 \$118.389 \$118.38 \$0 100% 100.0% 100.0% 51925370 554500 52005 Technology /Infrastructure \$1,721,845 \$949.794 \$2,671,63 \$6,665 \$829,603 \$175,652 \$1.011.92 \$1,207.58 \$452.133 83% 37.9% 83.1% 51925370 539902 52004 Special Inspections (from District 01 Design Services \$7.509 \$7.50 \$7.509 \$7.50 \$0 100% 100.0% 100.0% 51925370 553002 52004 Playgrounds \$427,104 \$427.104 264.484 \$147,642 \$412.125 \$14.97 \$0 100% 96.5% 100.0% \$1.075.692 \$452,133 TOTAL BLUFFTON ELEMENTARY \$2.861.069 \$3,936,761 \$277.813 \$1.517.152 \$231,706 \$2,026,671 \$1,457,957 89% 51.5% 88.5% 65.6% 72 OKATIE ELEMENTARY 51925372 52001 Safety/Security \$551,230 \$432,841 \$432,841 0% 0.0% 0.0% \$118,389 \$118,389 \$118,389 \$118,389 \$0 100% 51925372 554000 52001 Radio Equipment (from 52001 at school level) 100.0% 100.0% 52005 Technology /Infrastructure \$1,360,116 51925372 \$1,360,116 \$1,360,116 52004 Playground sidewalks 51925372 52004 Playgrounds 51925372 \$438,49 \$434,524 \$94,689 \$339,836 TOTAL OKATIE ELEMENTARY \$2,349,839 \$2,349,839 \$213,656 \$312 \$213,968 \$2,132,793 9.1% 9.2% 74 MC RILEY ELEMENTARY AND MC RILEY ECC 51925374 552006 52001 Safety/Security \$723,614 \$605.2 \$66,91 \$538,308 0.0% 11.1% \$118 380 51925374 554000 52001 Radio Equipment (from 52001 at school level) \$118.389 \$118.3 \$118 380 \$0 100% 100.0% 100.0% 51925374 554500 52005 Technology /Infrastructure \$1,736,391 \$1,736,39 \$852.79 \$883.601 49% 0.0% 49.1% 51925374 553002 52004 Playgrounds \$410.931 \$410.93 \$126,881 \$126.881 \$77.03 \$207.015 50% 30.9% 49.6% \$919.70 TOTAL MC RILEY ELEMENTARY \$2,870,936 \$2,870,936 \$245.270 \$245,270 \$77.03 \$1.628.924 43% 8.5% 43.3% 33.3% 76 RED CEDAR ELEMENTARY 552006 52001 Safety/Security \$540.838 \$321.007 \$321.007 0.0% 51925376 0% 0.0% 5192537 553003 52001 Roads/Parking lot security \$14,179 \$14.179 \$14,179 \$14,179 \$0 100% 100.0% 100.0% 554000 52001 Radio Equipment (from 52001 at school level) 51925376 \$118,389 \$118,38 \$118,389 \$118,38 \$0 100% 100.0% 100.0% 51925376 554500 52005 Technology /Infrastructure \$1,340,067 \$1,340,067 \$1,340,067 0% 0.0% 0.0% 52004 Playgrounds TOTAL RED CEDAR ELEMENTARY \$2,029,747 \$2,029,747 \$368.067 \$1,661,680 78 PRITCHARDVILLE ELEMENTARY 51925378 552006 52001 Safety/Security \$666,426 \$548.03 \$548,037 5192537 554000 52001 Radio Equipment (from 52001 at school level) \$118,389 \$118.38 \$118.389 \$118.389 \$0 100% 100.0% 100.09 5192537 554500 52005 Technology /Infrastructure \$1,655,304 \$1,655.30 \$1,655,304 0% 0.0% 0.0% 51025378 553002 52004 Playgrounds \$436 150 \$436.15 \$21 1/0 \$21 140 \$415.010 5% 4.8% 4.8% TOTAL PRITCHARDVILLE ELEMENTARY \$2,757,889 \$0 \$2,757,889 \$139.538 \$0 \$139.538 \$2,618,351 5% 5.1% 5.1% 5.1% 79 RIVER RIDGE ACADEMY 51925379 552005 50000 Additions \$9.882.109 \$9.882.109 \$4,638,365 \$4,021,070 \$0 \$8,659,435 \$664.83 \$557.843 94% 87.6% 94.4% 51925379 554000 52001 Radio Equipment (from 52001 at school level) \$118,389 \$118.389 \$118.389 \$118.389 \$0 100% 100.0% 100.0% \$869,683 5192537 552006 52001 Safety/Security \$751.294 \$12.88 \$724,600 \$13.807 \$13.807 4% 1.8% 3.6% 51925379 553001 52008 Athletics \$1,324,902 \$1,324,90 \$11.19 \$1.313.712 0.0% 0.8% 553002 52004 Playgrounds 51925379 \$327,44 \$327,446 \$327,446 0.0% 0.0% TOTAL RIVER RIDGE ACADEMY \$12,404,140 \$12,404,140 \$4,638,365 \$4,153,266 \$0 \$8,791,631 \$688,908 \$2,923,601 76% 70.9% 76.4% 74.6% BEAUFORT MIDDLE 51925380 52001 Safety/Security \$727,75 \$609,36 554000 52001 Radio Equipment (from 52001 at school level) \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 51925380 554500 52005 Technology /Infrastructure \$1,801,11 \$1,801,11 \$21,364 \$21,364 \$937,24 \$842,504 53% 51925380 553001 52008 Athletics \$2,729,91 \$2,729,91 \$591.2 \$2,138,685 22% 0.0% 21.7% TOTAL BEAUFORT MIDDLE \$5,258,774 \$5,258,774 \$0 \$118,389 \$21,364 \$139,753 \$1,648,02 \$3,470,996 34% 2.7% 34.0% 11.19 81 LADY'S ISLAND MIDDLE 51925381 552006 52001 Safety/Security \$722.097 \$722.097 \$91.760 \$630.337 \$722.097 \$0 100% 100.0% 100.0% 51925381 554000 52001 Radio Equipment (from District level 52001 Safety Security) \$118.389 \$118.389 \$118,389 \$118.389 \$0 100% 100.0% 100.0% 51925381 539902 52001 Special Inspections (from District 01 Design Services) \$5.059 \$5,059 \$5,059 \$5,059 (\$0) 100% 100.0% 100.0% 51925381 534500 52005 Technology software \$8.897 \$8.897 \$8.897 \$8.897 \$0 100% 100.0% 100.0% 544500 52005 Technology Items under \$5,000 \$0 100% 5192538 \$686 \$686 \$686 \$686 100.0% 100.0% 554500 52005 Technology /Infrastructure 51925381 \$1,795,64 \$1,786,062 \$326,101 \$608,798 \$700,11 \$477.153 73% 34.1% 73.3% TOTAL LADY'S ISLAND MIDDLE \$2,517,742 \$123,447 \$2,641,189 \$91,760 \$1,089,469 \$282,697 \$1,463,926 \$700,111 \$477,153 82% 55.4% 81.9% 74.2%

Beaufort County School District Beaufort, SC

Amount Approved: \$344,610,000 Nov. 2019 **=%PTD of Contingency is % used to date (F /E) С D F G Н N 0 Р Q М Referendum Capital Projects 2019 2020 2021 TOTAL TO % % % % 2022 P.O. **ENCUMB** % APPROP ADJSTMTS BUDGET JULY-JUNE JULY-JUNE JULY-SEPT DATE **ENCUMB** CONT BUDGET USED COMP PTD WCTD CTD 83 ROBERT SMALLS INTERNATIONAL ACADEMY 51025383 552005 50000 School Replacement \$62 105 073 \$68.346.0 \$404 \$13 734 \$2,274,458 \$62,806.2 95% 3 3% 05 2% 51925383 554000 52001 Radio Equipment (from Owner contigency- 50000) \$118.389 \$118.38 \$118.389 \$0 \$118.389 \$0 100% 100.0% 100.0% 553002 50000 Playgrounds 51925383 \$247.89 \$0 100% 0.0% 0.0% TOTAL ROBER SMALLS INTERNATIONAL ACADEMY \$62,443,864 \$6,020,540 \$68,464,404 \$494 \$2,378,620 \$13,734 \$2,392,847 \$62,806,29 \$3.265.265 95% 3.5% 95.2% 32.5% WHALE BRANCH MIDDLE 552006 52001 Safety/Security \$627,226 \$394.329 51925385 \$77.474 \$704.70 \$394.329 \$310.37 \$0 100% 56.0% 100.0% 51925385 539902 52005 Special Inspections (from District 01 Design Services): \$2,055 \$2.055 \$0.00 100% 100.0% 100.0% \$2.055 \$2.055 51925385 534500 52005 Technology software \$2,966 \$2,966 \$2,966 \$2,96 \$0 100% 100.0% 100.0% \$0 100% 51925385 544500 52005 Technology Items under \$5,000 \$108 \$108 \$108 \$108 100.0% 100.0% 554500 52005 Technology /Infrastructure \$1,559,728 \$2,881,260 \$508,564 \$508,564 \$0 100% \$1.321.532 \$2,372,69 51925385 51925385 541004 52008 Athletics Equip Under \$5,000 \$5,883 \$0 100% 51925385 52008 Athletics \$573,37 \$501,94 \$71,428 889 87.59 TOTAL WHALE BRANCH MIDDLE \$3,178,316 \$1,001,520 \$4,179,836 \$908,022 \$5,883 \$913,905 \$3,194,50 \$71,428 98% 21.9% 98.3% 25.6% 87 HILTON HEAD ISLAND MIDDLE 552006 52001 Safety/Security 51925387 \$707,020 \$588.63 \$0 \$588,631 5192538 554000 52001 Radio Equipment (from 52001 at school level) \$118.389 \$118.38 \$118 380 \$0 \$118 380 \$0 100% 100.0% 100.0% 51925387 552005 50000 Renovations \$26,056,736 \$26,056,736 \$337.457 \$174.839 \$512,296 \$0 \$1.096.682 \$24.447.758 6% 2.0% 6.2% TOTAL HILTON HEAD ISLAND MIDDLE \$26,763,756 \$0 \$26,763,756 \$455.846 \$174.839 \$630,685 \$0 \$1.096.682 \$25.036.389 6% 2.4% 6.5% 2.8% 88 HE MCCRACKEN MIDDLE 51925388 552006 52001 Safety/Security \$830.412 \$829.214 \$454.858 \$75,956 \$530.814 \$298.399 \$0 100% 64.0% 100.0% 5192538 541000 52001 Safety/Security \$1.198 \$1.198 \$1.198 \$1.198 \$0 100% 100.0% 100.0% 5192538 534500 52005 Technology software \$20,759 \$20.75 \$20,759 \$20.75 \$0 100% 100.0% 100.0% 544500 52005 Technology Items under \$5,000 \$4,306 5192538 \$5,943 \$5,94 \$1,637 \$1,63 \$0 100% 27.5% 100.0% \$382,933 \$1,029,098 \$986,033 \$432,793 82% 51925388 554500 52005 Technology /Infrastructure \$2,064,992 \$2,447,925 \$860,108 \$168,990 42.0% 82.3% 52008 Athletics \$1,460,895 \$1,460.89 \$666,635 \$597.62 \$196,636 87% TOTAL HE MCCRACKEN MIDDLE \$4,356,299 \$4,765,934 \$1,848,084 \$2,250,142 \$629.430 87% 89 BLUFFTON MIDDLE 51925389 52001 Safety/Security \$754,346 \$635,957 \$635,957 5192538 554000 52001 Radio Equipment (from 52001 at school level) \$118,389 \$118.38 \$118.389 \$118.389 \$0 100% 100.0% 100.09 5192538 554500 52005 Technology /Infrastructure \$1.878.53 \$1.878.53 \$1,878,537 0% 0.0% 0.09 0.0% 51025380 553001 52008 Athletics \$317.066 \$317.06 \$317.066 0% U U% \$118,389 TOTAL BLUFFTON MIDDLE \$2,949,949 \$0 \$2,949,949 \$0 \$118,389 \$2.831.560 4% 4.0% 4.0% 4.0% 90 BEAUFORT HIGH 51925390 552006 52001 Safety/Security \$1,378,308 \$121.143 \$1,499,451 \$362.763 \$1,136,688 \$1,499,451 \$0 100% 100.0% 100.0% 51925390 539902 52001 Special Inspections (from District 01 Design Services) \$18.886 \$18.886 \$18.886 \$18.886 \$0 100% 100.0% 100.0% 534500 52005 Technology software \$14.828 \$14.828 \$0 100% 51925390 \$14.828 \$14.828 100.0% 100.0% 51925390 544500 52005 Technology Items under \$5,000 \$16,495 \$16,495 \$1.180 \$15.315 7% \$1.18 7.2% 7.2% 554500 52005 Technology /Infrastructure \$3,444,802 44.8% 99.3% 51925390 \$2,055,587 \$5,500,38 \$1,827,701 \$639,167 \$2,466,86 \$2,997,05 \$36,469 99% 51925390 532100 52008 Utility Permits and Fees \$1,111 \$1,111 \$1,111 \$1,111 \$0 100% 100.0% 100.0% 52008 Special Inspections (from District 01 Design Services)* \$0 100% 51925390 \$1.651 51925390 52008 Athletics \$6,504,780 \$3,175,517 \$2,687.0 \$35,732 99% TOTAL BEAUFORT HIGH \$13,557,590 \$362,76 \$6,177,561 \$1,245,601 \$7,785,925 \$5,684,14 \$87,517 57.4% 99.4% BATTERY CREEK HIGH 51925392 554000 52001 Radio Equipment (from Owner contigency- 50000) \$118.389 \$118.38 \$118.389 \$118.38 \$0 100% 100.0% 100.09 5192539 50000 Renovations Construction \$46,298,33 \$3,109,348 \$49,407,67 \$2,753,658 \$816,790 \$3,570,449 \$45,837,23 (\$0) 100% 7 2% 100 09 5192539 50000 Pre-Construction/Site Prep \$125.00 \$125.00 \$74.729 \$74.72 \$50.272 60% 59.8% 59.8% 5192539 50000 Design Consultants \$3,473,749 \$3,333,74 \$2,554,407 \$2,554,407 \$734.13 \$45.203 99% 76.6% 98.6% 5192539 50000 Various Vendors \$3,100,383 \$786,044 \$494 \$23,768 \$124,680 \$148.941 \$0 \$637.103 19% 18.9% 18.9% 51925392 50000 FF&F \$3.078.311 \$2,304,913 \$17.097 \$0 \$17.097 \$415.454 \$1.872.363 19% 0.7% 18.8% TOTAL BATTERY CREEK HIGH \$56.075.773 \$0 \$56,075,773 \$17.590 \$5.524.951 \$941,470 \$6,484,011 \$0 \$46,986,822 \$2,604,939 95% 11.6% 95.4% 44.8%

									**=%PTD of Contingency is % used to date (F /E)								
A B C D		E	F	G	Н	I		J	K	L	M	N	0	Р	Q	R	
Referendum Capital Project	s 2019				2020	2021	2022	TOTAL TO	P.O.	ENCUMB		%	%	%	%	%	
		APPROP	ADJSTMTS	BUDGET	JULY-JUNE	JULY-JUNE	JULY-SEPT	DATE	ENCUMB	CONT	BUDGET	USED	COMP	PTD	WCTD	CTD	
94 WBECHS																	
	afety/Security	\$717,695		\$599,306				\$0			\$599,306	0%		0.0%	0.0%		
	adio Equipment (from 52001 at school level)		\$118,389	\$118,389	\$0	\$118,389	\$0	\$118,389	\$0	\$0	\$0	100%		100.0%	100.0%		
	echnology software		\$2,966	\$2,966		\$2,966		\$2,966			\$0	100%		100.0%	100.0%		
	echnology Items under \$5,000		\$108	\$108		\$108		\$108			\$0	100%		100.0%	100.0%		
	echnology /Infrastructure	\$1,923,581	(\$3,074)	\$1,920,507		\$8,877		\$8,877			\$1,911,631	0%		0.5%	0.5%		
	pecial Inspections (from District 01 Design Services)		\$1,392	\$1,392		\$1,392		\$1,392			\$0	100%		100.0%	100.0%		
51925394 553001 52008 At		\$371,301	\$1,221,475	\$1,592,776	\$318,546	\$1,255,868		\$1,574,414		\$18,362	(\$0)	100%		98.8%	100.0%		
TOTAL WHALE BRANCH EARLY COLL	EGE HIGH	\$3,012,577	\$1,222,867	\$4,235,444	\$318,546	\$1,387,600	\$0	\$1,706,145	\$0	\$18,362	\$2,510,937	41%		40.3%	40.7%	40.3%	
96 HILTON HEAD ISLAND HIGH																	
	afety/Security	\$1,378,308	(\$118,389)	\$1,259,919		\$8,704		\$8,704		\$316	\$1,250,899	1%		0.7%	0.7%		
	adio Equipment (from 52001 at school level)		\$118,389	\$118,389		\$118,389		\$118,389			\$0	100%		100.0%	100.0%		
	pecial Inspections (from District 01 Design Services)		\$790	\$790		\$665	\$125	\$790			\$0	100%		100.0%	100.0%		
51925396 553001 52008 At		\$5,612,861	(\$665)	\$5,612,196	\$6,027	\$866,632	\$3,468	\$876,128		\$2,132,342		54%		15.6%	53.6%		
	esign for building renovations	\$3,145,246		\$3,145,246				\$0			\$3,145,246	0%		0.0%	0.0%		
TOTAL HILTON HEAD ISLAND HIGH		\$10,136,415	\$125	\$10,136,540	\$6,027	\$994,390	\$3,593	\$1,004,011	\$0	\$2,132,658	\$6,999,871	31%		9.9%	30.9%	30.1%	
97 MAY RIVER HIGH																	
	uilding additions	\$15,691,698		\$15,691,698	\$4,429,895	\$7,426,519	\$8,008	\$11,864,422	\$41,992	\$46,658		76%		75.6%	76.2%		
	adio Equipment (from 52001 at school level)	\$1,467,590	(\$118,389)	\$1,349,201				\$0			\$1,349,201	0%		0.0%	0.0%		
	adio Equipment		\$118,389	\$118,389		\$118,389		\$118,389			\$0	100%		100.0%	100.0%		
51925397 553001 52008 At		\$7,521,179		\$7,521,179				\$0		\$18,656	\$7,502,523	0%		0.0%	0.2%		
	ATE expansion	\$790,857		\$790,857				\$0			\$790,857	0%		0.0%	0.0%		
TOTAL MAY RIVER HIGH		\$25,471,324	\$0	\$25,471,324	\$4,429,895	\$7,544,908	\$8,008	\$11,982,811	\$41,992	\$65,314	\$13,381,207	47%		47.0%	47.5%	47.4%	
98 BLUFFTON HIGH	4																
	afety/Security	\$994,122	(\$118,389)	\$875,733		2110 000		\$0			\$875,733	0%	-	0.0%	0.0%		
	adio Equipment (from 52001 at school level)	00 400 000	\$118,389	\$118,389		\$118,389		\$118,389		24 400 000	\$0	100%	-	100.0%	100.0%		
	echnology /Infrastructure	\$2,469,882	04.007	\$2,469,882		84.007		\$0		\$1,402,886	\$1,066,996	57%	-	0.0%	56.8%		
	hletic Equipment <\$5,000		\$4,807	\$4,807		\$4,807		\$4,807			\$0	100%		100.0%	100.0%		
	urvey for Athletic		\$5,445	\$5,445				\$0		\$5,445	\$0	100%		0.0%	100.0%		
	pecial Inspections (from District 01 Design Services)		\$128	\$128			\$128	\$128			\$0	100%		100.0%	100.0%		
51925398 553001 52008 At	hietics	\$5,968,826	(\$10,252)	\$5,958,574	**	\$19,107	\$80,578	\$99,685		\$2,872,937	\$2,985,952	50%		1.7%	49.9%	40.00/	
TOTAL BLUFFTON HIGH		\$9,432,830	\$128	\$9,432,958	\$0	\$142,304	\$80,706	\$223,010	\$0	\$4,281,268	\$4,928,681	48%		2.4%	47.8%	19.9%	
GRAND TOTAL Referendum 2019		\$344,610,000	\$0	\$344.610.000	\$14,030,690	\$58,360,533	¢c c44 775	\$79.002.999	\$640.288	£452 004 020	\$112,884,793	67%		22.00/	67.2%		
Completed Projects		\$3 44 ,610,000	\$0 \$0	\$344,610,000	ә 14,030,690	\$30,360,533	\$6,611,775	φ1 5,002,999	∌040,288	\$152,081,920	\$112,884,793	6/%		22.9%	01.2%		
Completed Projects Complete but charges outstanding			\$0														
	adia Equipment (from Brogram Contingency 01)		\$83.915														
	adio Equipment (from Program Contingency 01)																
	adio Equipment (from 52001 at school level)		\$2,131,001														
	adio Equipment (from District level 52001 Safety Secuirty)		\$1,016,860														
Ra	adio Equipment (from Owner contigency- 50000)		\$236,778	_,													
			\$3,468,553														
Sp	pecial Inspections (from District 01 Design Services)		\$101,369														
*\$	pecial inspection from projects		\$1,438	_,													
			\$102,807														