River Ridge Academy Additions

8/31/2021

2019 Referendum

| ACCOUNTS FOR: 519 | 2019 PROJECTS | ORIGINAL APPROP | TRANFRS ADJSTMTS | REVISED BUDGET | 2020 JULY-JUNE | 2021 JULY-JUNE | 2022 JULY-AUG | TOTAL TO DATE | P.O. ENCUMB | Contract ENCUMB | AVAILABLE BUDGET | PCT USED | PCT COMPLETE |
|--|------------------------------------|--------------------|---------------------|-------------------|-------------------|-------------------|------------------|------------------|----------------|--------------------|---------------------|-------------|-----------------|
| 79 RRA Additions | | | | | | | | | | | | | |
| CONSTRUCTION | | | | | | | | | | | | | |
| 51925379 552001 50000 | SITE DEVELOPMENT | | | \$0 | \$0 | | | \$0 | | | \$0 | 100.0% | |
| 51925379 552005 50000 | BUILDING & SITE CONSTRUCTION | \$8,701,097 | | \$8,701,097 | \$4,515,105 | \$3,830,539 | | \$8,345,644 | | \$355,453 | \$0 | 100.0% | |
| 51925379 569001 50000 | CONSTRUCTION CONTINGENCY | \$303,023 | | \$303,023 | \$0 | \$0 | \$0 | \$0 | | \$303,023 | \$0 | 100.0% | , |
| | TOTAL CONSTRUCTION | \$9,004,120 | \$0 | \$9,004,120 | \$4,515,105 | \$3,830,539 | \$0 | \$8,345,644 | \$0 | \$658,476 | \$0 | 100.0% | |
| PRE-CONST/SITE PREP | | | - | | | | | | - | | | - | - |
| 51925379 539514 50000 | GEOTECHNICAL CONSULTANT | | 1 | \$0 | \$0 | | | \$0 | | | \$0 | 100.0% | |
| 51925379 539516 50000 | WETLANDS & LAND SURVEY | \$49,555 | | \$49,555 | | | | \$0 | | | \$49,555 | | |
| 51925379 539522 50000 | TRAFFIC ANALYSIS REPORT | ψ+0,000 | | \$0 | | | | \$0 | | | \$0 | | + |
| | TOTAL PRE-CONST/SITE PREP | \$49,555 | \$0 | | | \$0 | \$0 | \$0 | \$0 | \$0 | | | , |
| | | | | | | | | | | · | | | |
| DESIGN CONSULTANTS | | | | | | | | | | | | | |
| 51925379 539513 50000 | A/E FEES | | | \$0 | | | | \$0 | | | \$0 | | |
| 51925379 539521 50000 | REIMBURSABLES | \$146,471 | (\$69,170) | \$77,301 | | | | \$0 | | | \$77,301 | | 4 |
| 51925379 539500 50000 | TECHNOLOGY CONSULTANTS | | | \$0 | | | | \$0 | | | \$0 | | 4 |
| 51925379 539519 50000 | OTHER CONSULANTS | | | \$0 | | | | \$0 | | | \$0 | | |
| 51925379 569003 50000 | DESIGN CONTINGENCY | | | \$0 | | | | \$0 | | | \$0 | | |
| | TOTAL DESIGN CONSULTANTS | \$146,471 | (\$69,170) | \$77,301 | \$0 | \$0 | \$0 | \$0 | \$0 | \$0 | \$77,301 | 0.0% | |
| VARIOUS VENDORS | | | | | | | | | | | | | |
| 51925379 535000 50000 | ADVERTISING | | | \$0 | | | | \$0 | \$0 | | \$0 | 100.0% | + |
| 51925379 536000 50000 | PRINTING & BINDING | | | \$0 | | | | \$0 | \$0 | | \$0 | | + |
| 51925379 534500 50000 | USER PURCHASED TECHNOLOGY | | | \$0 | | | | \$0 | + + + | | \$0 | | |
| 51925379 539901 50000 | CONSTRUCTION PERMITS & FEES | | 1 | \$0 | | | | \$0 | | | \$0 | | .+ |
| 51925379 539902 50000 | INSPECTION FEES | \$27,799 | \$68,339 | \$96,138 | | \$42.395 | | \$89.029 | | | \$7,109 | | .+ |
| 51925379 532400 50000 | INSURANCE | Ψ21,100 | \$5,314 | \$5,314 | | Ψ+Z,000 | | \$5.314 | | | \$0 | | .+ |
| 51925379 532100 50000 | UTILITIES COST/FEES | \$71,312 | | \$71.312 | | | | \$71.312 | | | \$0 | | |
| 01020010 002100 00000 | TOTAL VARIOUS VENDORS | \$99,111 | | \$172,764 | | \$42,395 | \$0 | \$165,655 | \$0 | \$0 | | | , |
| | | | | | | | | | | | | | |
| FF&E | FUDNITUDE DIFCES UNDED &F CCC | #200 440 | (6.57) | #200 000 | | £4.47.040 | | \$4.47.040 | | #C 054 | 6040 700 | 20.00/ | ─ |
| 51925379 541000 50000 | FURNITURE PIECES UNDER \$5,000 | \$396,443 | (\$57) | \$396,386 | | \$147,249 | | \$147,249 | | \$6,354 | \$242,783 | | + |
| 51925379 541001 50000 | OFFICE EQUIPMENT UNDER \$5,000 | | - | \$0 | | | | \$0 | | | \$0 | | + |
| 51925379 541004 50000 | ATHLETIC EQUIPMENT/PLAYGROUND | | 1 | \$0 | | | | \$0 | | | \$0 | | + |
| 51925379 554000 50000 51925379 544500 50000 | ATHLETIC EQUIPMENT OVER \$5,000 | | #ccc | \$0 | | #000 | | \$0 | | | \$0 | | + |
| *************************************** | TECHNOLOGY EQUIPMENT UNDER \$5,000 | - 00 | \$888 | \$888 | | \$888 | | \$888 | | | \$0 | | |
| 51925379 554500 50000 | TECHNOLOGY EQUIPMENT OVER \$5,000 | \$0 | | \$0 | | | | \$0 | | | \$0 | 100.0% | |
| | TOTAL FF&E | \$396,443 | \$831 | \$397,274 | \$0 | \$148,137 | \$0 | \$148,137 | \$0 | \$6,354 | \$242,783 | 38.9% | |
| | TOTAL INDIRECT COST | \$691.580 | \$5.314 | \$696.894 | \$123,260 | \$190.532 | \$0 | \$313.792 | \$0 | \$6.354 | \$376.748 | 45.9% | |
| | TOTAL INDIRECT COST | φυσ1,500 | \$5,314 | \$030,034 | φ123,200 | φ130,032 | \$ 0 | φ313,/92 | 90 | φυ,354 | φ3/0,/40 | 45.5% | |
| 51925379 569004 50000 | PROJECT CONTINGENCY | \$186,409 | (\$5,314) | \$181,095 | | | | | | | \$181,095 | | |
| | TOTAL RRA ADDITIONS | \$9.882.109 | \$0 | \$9.882.109 | \$4.638.365 | \$4.021.070 | \$0 | \$8,659,435 | \$0 | \$664.831 | \$557.843 | 94.4% | |