CASH FLOW: DATA thru	ASH FLOW: DATA thru August 2021															
Projects	Project Total (Millions)	Previously Spent	2021 Expenditures													
			January	February	March	April	May	June	July	August	September	October	November	December	Total	% Project Budget
	44.25	0.70		0.5				-		-					40.40	0.201
RRA Additions	11.25	8.79	1	0.5	0.2	0	0	0	0	0	0	0	0	0	10.49	93%
MRHS Additions	24	9.72	0.75	0.5	0.5	0.5	0.5	0.25	0.25	0	0	0	0	0	12.97	54%
BES Renovation	27	8.53	0.5	1	1	1	1	1	1.5	2	2	1.5	1.5	1	23.53	87%
RSIA	70	0.71	0.5	0.5	0.5	0.5	1	1	2	3	3	3	4	4	23.71	34%
BCHS Renovation	67	0.32	0.3	0.5	0.5	0.5	0.5	0.5	0.7	1	1	2	2	2	11.82	18%
HHIMS Renovation	33	0	0	0	0	0	0	0.5	0.5	1	1.5	2	3	2	10.5	32%
HHIHS Design	4	0.01	0	0	0	0	0	0	0	0	0	0	0	0	0.01	0%
Summer Referendum	108.25	15.24	2	1	1	1	1	2	3	5	6	7	1	1	46.24	43%
Sub-Total	344.5	43.32	5.05	4	3.7	3.5	4	5.25	7.95	12	13.5	15.5	11.5	10	139.27	40%
			48.37	52.37	12.75 56.07	59.57	63.57	12.75 68.82	76.77	88.77	33.45 102.27	117.77	129.27	37.00 139.27		
Actual Spent		39.18	48.37		52.31		60.25		70.77			117.77	129.27	139.27		

Please note that the District accrued \$5,250,160 in August that posted back to June 30th and increased the prior reported figure of actual spent through June 2021 from \$65.86M to \$71.11M