2019 Referendum 519

% PTD = Percent Paid To Date (P = J/G)

% PTD = Percent Paid to Date (P = J/Is)

% WCTD = Percentage Work Committed To Date (Q = (J+K+L) / G)

% CTD = Percent Completed To Date (Weighted Calculation by line item completion %)

**=%PTD of Contingency is % used to date (F /E)

K L M N O P Q R

0/24/2024		A A \$244 \$40 000 Nov. 2040											ted Calculation	by line iten	Completi	юп %)
8/31/2021 A B	(Amount Approved: \$344,610,000 Nov. 2019	E	F	G	н				`^=%PID of Cα Κ	ontingency is %	used to date (r/E) N O	P	0	R
			_	г	G		1				L	IVI		•	_	
Referendur	m Capitai	Projects 2019				2020	2021	2022	TOTAL TO	P.O.	ENCUMB		% %	%	%	%
			APPROP	ADJSTMTS	BUDGET	JULY-JUNE	JULY-JUNE	JULY-AUG	DATE	ENCUMB	CONT	BUDGET	USED COM	PTD	WCTD	CTI
01 DISTRICT		54004 D : 114	040.000.000	(00.47.000)	00.750.440	200 200	01 000 001		04.045.000		04 400 740	00 000 450	000/	_	+	$+\!-\!-$
51925301 51925301		51001 Project Management	\$10,000,000		\$9,752,118		\$1,636,231		\$1,945,920		\$4,496,748 \$1,302	\$3,309,450	66% 100%	_	+	$+\!-\!-$
51925301		51001 Technology Items under \$5,000 51001 Project Accounting		\$7,357 \$240.525	\$7,357 \$240.525	\$2,900	\$3,087 \$24,605	\$13,308	\$6,055 \$37,913		\$1,302	\$0 \$202,612	16%	+	+	+-
51925301	531900	Legal	\$500.000	\$240,525	\$240,525	<u> </u>	\$24,605	\$13,308	\$37,913			\$202,612	16%	+	+	+-
51925301	552006	52001 Safety/Security	\$1,243,000	(\$588,069)	\$654.931	\$2,088	\$2,450	\$490	\$2,940		\$17,794	\$635,049	3%	+	+	+-
51925301	534000	52001 Communication	\$1,243,000	\$5,483	\$5,483	\$2,000		\$129	\$129		\$5,354	\$035,049	100%	+	+	+-
51925301	554000	52001 Radio Equipment		\$424.915	\$424,915		\$184,770	\$129	\$184.770		\$ 0,304	\$240,145	43%	+	+	+-
51925301	535000	Advertising	\$5,000	ψ 4 24,513	\$5,000	\$674	\$104,770		\$674			\$4,326	13%	-	+	+-
51925301		51000 Design Services	\$18,004,160	(\$8,292,253)	\$9,711,907	\$677	\$3,686		\$4,363		\$65,359	\$9,642,185	1%	-	+	+-
51925301		51000 Design Services printing	ψ10,001,100	\$34	\$34		φο,οοο		\$34		\$00,000	\$0			+	+
51925309		51000 Design Services		\$94,008	\$94,008		\$18,112		\$94,008			\$0			+	†
51925315		51000 Design Services		\$9,580	\$9,580	\$8,072	\$1,508		\$9.580			\$0			+	+
51925333		51000 Design Services		\$1,310,885	\$1,310,885	\$859,809	\$324,576		\$1,184,385		\$126,500	(\$0	100%		+	†
51925333		51000 Design Services printing		\$763	\$763	\$763	, , , , , ,		\$763		, ,,,,,,,,	\$0				1
51925334	539513	51000 Design Services		\$92,095	\$92,095	\$4,791	\$66,953		\$71,744		\$20,351	\$0	100%			1
51925334		51000 Design Services printing		\$34	\$34			İ	\$34			\$0			1	1
51925335	539513	51000 Design Services		\$100,898	\$100,898				\$0		\$100,898	\$0	100%			L
51925335		51000 Survey Services		\$4,840	\$4,840				\$0		\$4,840	\$0				
51925337	536000	51000 Design Services printing		\$34	\$34	\$34			\$34			\$0	100%		T	Ī
51925339	539513	51000 Design Services		\$121,977	\$121,977	\$0			\$0		\$121,977	\$0	100%			
51925339		51000 Survey Services		\$8,349	\$8,349				\$0		\$8,349	\$0				
51925340		51000 Design Services		\$123,459	\$123,459		\$73,324		\$73,324		\$50,135	\$0				
51925340		51000 Design Services printing		\$34	\$34				\$34			\$0				
51925344		51000 Design Services		\$83,233	\$83,233		\$20,830		\$20,830		\$62,403	\$0				
51925352		51000 Design Services		\$74,064	\$74,064		\$18,613		\$18,613		\$55,451	\$0				
51925354		51000 Design Services		\$111,844	\$111,844		\$92,257		\$92,257		\$19,587	\$0				
51925354		51000 Design Services printing		\$35	\$35		\$35		\$35			\$0				
51925362		51000 Design Services		\$185,721	\$185,721		\$89,216		\$165,082		\$20,638	\$0				
51925362		51000 Design Services printing		\$35	\$35		\$35		\$35			\$0				
51925363		51000 Design Services		\$56,464	\$56,464		\$23,041		\$46,107		\$10,358	(\$0	100%		4	<u> </u>
51925363		51000 Design Services printing		\$42	\$42		\$42		\$42			\$0			4	4
51925370		51000 Design Services		\$138,890	\$138,890		\$70,803		\$113,355		\$25,535	(\$0	100%	4		—
51925370		51000 Design Services printing		\$35	\$35		\$35		\$35			\$0		4		—
51925374		51000 Design Services		\$147,630	\$147,630		\$36,579		\$36,579		\$111,051	\$0		4		+
51925380		51000 Design Services		\$290,362	\$290,362				\$0 \$0		\$290,362	\$0 \$0		-	+	+
51925380		51000 Survey Services		\$13,855	\$13,855	0110 115	200 110		ΨΟ		\$13,855			-	+	+
51925381 51925381		51000 Design Services		\$132,559 \$752	\$132,559 \$752	\$112,445 \$752	\$20,113		\$132,559			\$0 \$0		-	+	4
51925385		51000 Design Services printing 51000 Design Services		\$141.488	\$141.488	\$152	\$118.503		\$752 \$118.503		\$22.985	\$0		+	+	+-
51925385		51000 Design Services 51000 Design Services printing		\$141,466	\$141,460	1	\$110,303		\$116,503		\$22,900	\$0		+	+	+-
51925388		51000 Design Services printing 51000 Design Services		\$205,232	\$205,232	\$83,837	\$94.185		\$178,022		\$27,210	\$0		+	+	+
51925388		51000 Design Services 51000 Design Services printing	+	\$205,232	\$205,232		\$94,163		\$176,022		10 کے بعد	\$0		+	+-	+-
51925390		51000 Design Services printing 51000 Design Services	+	\$599,620	\$599,620	\$458,143	\$134,107	 	\$592.250		\$7,370	(60	100%	+	+-	+-
51925390		51000 Design Services 51000 Design Services printing		\$34	\$399,020		ψ10-7,107	l	\$392,230		ψ1,510	\$0		1	+	t
51925390		51000 Survey Services		\$4,125	\$4,125		\$4,125	l	\$4,125		l	\$0		1	+	†
51925394		51000 Design Services		\$105,403	\$105,403		\$16,048		\$105,403			\$0			+	+
51925396		51000 Design Services		\$394,532	\$394,532	\$48,013	\$21,018		\$69,031		\$325,501	\$0			+	+
51925396		51000 Survey Services		\$20,449	\$20,449		4=1,010		\$0		\$20,449	\$0			+	+
51925398		51000 Design Services		\$677,878	\$677,878		\$137,952		\$137,952		\$539,926	\$0			+	†
51925398		51000 Survey Services		\$24,745	\$24,745	i		ĺ	\$0		\$24,745	\$0			1	1
51925309	539513	53000 CM Pre-Con Services		\$4,677	\$4,677	1	\$4,677		\$4,677			\$0	100%			1
51925315		53000 CM Pre-Con Services		\$504	\$504		\$504	İ	\$504		l	\$0			1	1
51925333		53000 CM Pre-Con Services		\$80,000	\$80,000		\$40,000		\$40,000		\$40,000	\$0				Т
51925334		53000 CM Pre-Con Services		\$318	\$318		\$318		\$318			\$0				
51925354	539513	53000 CM Pre-Con Services		\$9,179	\$9,179		\$9,179		\$9,179			\$0	100%			
51925362	539513	53000 CM Pre-Con Services		\$6,216	\$6,216	\$6,216			\$6,216			\$0	100%		T	
51925363		53000 CM Pre-Con Services		\$1,696	\$1,696				\$1,696			\$0				
51925370		53000 CM Pre-Con Services		\$5,092	\$5,092	\$5,092			\$5,092			\$0				
51925381		53000 CM Pre-Con Services		\$7,015	\$7,015		\$7,015		\$7,015			\$0				
51925385		53000 CM Pre-Con Services		\$11,779	\$11,779		\$11,779		\$11,779			\$0				
51925388		53000 CM Pre-Con Services		\$6,194	\$6,194	\$6,194			\$6,194			\$0				
51925390		53000 CM Pre-Con Services		\$27,346	\$27,346		\$27,346		\$27,346			\$0				
51925394	539513	53000 CM Pre-Con Services		\$5,574	\$5,574		\$5,574		\$5,574			\$0 \$0				
51925396		53000 CM Pre-Con Services		\$1,914	\$1,914	\$1,914			\$1,914				100%			

Amount Approved: \$344,610,000 Nov. 2019 **=%PTD of Contingency is % used to date (F /E) C D G N 0 Q Referendum Capital Projects 2019 2020 2021 2022 TOTAL TO P.O. **ENCUMB** % % APPROP ADJSTMTS BUDGET JULY-JUNE JULY-JUNE JULY-AUG DATE **ENCUMB** CONT BUDGET USED COMP PTD WCTD CTD 51925301 \$27,000 \$0 100% Insurance 51925301 569001 \$2,170,954 \$2,170,954 Project Contingency \$5,593,478 TOTAL DISTRICT OFFICE \$47.533.347 \$28,943,781 \$2,235,70 \$3,343,84 \$13,928 \$16,701,781 42% 05 ADULT ED 51925305 \$127,990 \$127,990 55200 52001 Safety/Security \$127.990 0.0% \$0 0% 0.0% 51925305 554500 52005 Technology/Infrastructure \$261.341 \$261 341 \$0 \$261.341 0% 0.0% 0.0% TOTAL ADULT FD \$389.331 \$0 \$389 331 \$0 \$0 \$0 \$0 \$0 \$0 \$389 331 0% 0.0% 0.0% 0.0% 09 Right Choices 51925309 55200 52001 Safety/Security \$948,110 \$388,285 \$1,336,39 \$12,46 \$1,021,742 \$1.034.203 \$302,192 100.0% 52001 Radio Equipment \$0 100% 51925309 554000 \$118,389 \$118,389 \$118,389 \$118,389 100.0% 100.0% 51925309 53990 52001 \$14.255 \$14.25 \$14.25 \$14.25 \$0 100% 100.0% 100.0 Special Inspections 51925309 554500 52005 Technology/Infrastructure \$125,532 \$125,532 \$125,532 \$0 100% 0.0% 100.09 TOTAL RIGHT CHOICES \$948,110 \$646,461 \$1,594,571 \$12,46 \$1,154,385 \$1,166,847 \$427.724 100% 100.0% 15 ST. HELENA EARLY CHILDHOOD 51925315 553002 52004 Playgrounds \$113,894 \$29,986 \$52,847 \$78,58 \$131,432 \$12,448 \$0 100% 100.09 51925315 554000 52001 Radio Equipment \$40,274 100% \$40,274 \$40,27 \$40,274 \$0 100.09 100.09 TOTAL ST. HELENA EARLY CHILDHOOD \$113,894 \$70,260 \$184,154 \$52,847 \$118,859 \$171,706 \$0 \$12,448 \$0 100% 93.2% 6 100.0% 98.0% 17 HILTON HEAD ISLAND EARLY CHILDHOOD \$604.010 \$485 621 \$485 621 51925317 552006 52001 Safety/Security 0% 0.0% 0.0% 51925317 554000 52001 Radio Equipment \$118,389 \$118,389 \$118.389 \$118.389 100% 100.0% 100.09 554500 \$1,496,759 \$1,496,759 0% 51925317 52005 Technology /Infrastructure \$1,496,759 0.0% 0.0% 51925317 553002 52004 Playgrounds \$383 368 \$383 368 \$383,368 0% 0.0% 0.0% TOTAL HILTON HEAD ISLAND EARLY CHILDHOOD \$118.389 \$118.389 \$2 365 748 4 80 \$2,484,137 \$2,484,137 4 8% 4.8% 20 RIVERVIEW CHARTER SCHOOL \$549,03 \$549,036 \$549,036 0.0% 0.0% 51925320 552006 52001 Safety/Security 554500 52005 Technology /Infrastructure 51925320 \$1,330,249 \$1,330,249 \$0 \$1,330,249 0% 0.0% 51925320 553002 52004 Playgrounds \$541,226 \$541,226 \$541,226 0% 0.0% 0.0% TOTAL RIVERVIEW CHARTER \$2,420,511 \$2,420,511 \$2,420,511 0.0% 0.0% BEAUFORT ELEMENTARY \$434,926 51925333 \$662.579 \$65.07 \$65.074 \$162,579 552006 52001 Safety/Security \$662,579 75.5% 51925333 50000 Special Inspections \$103,099 \$103,099 \$88,874 \$88,874 \$14,225 86% 86.29 53990 51925333 534000 \$2,693 100% 100.0% 100.0% 50000 Communication \$2,693 \$2.693 \$2,693 \$0 51925333 \$594.853 \$594.853 \$68,44 \$526,410 \$0 100% 541004 \$68,443 11.5% 100.0% 50000 Furniture \$21.579.87 51925333 55200 \$20,919,972 \$1.088.402 \$13,214,264 \$14.302.66 \$2,722,964 \$3.894.342 81% 68.4% 50000 Renovations 81.4% 51925333 544500 52005 Technology Items under \$5,000 \$1.595 \$1.595 \$1.595 \$1.595 100% 100.0% 100.0% 51925333 554500 52005 Technology /Infrastructure \$1 682 996 \$1 681 401 \$83,836 \$678 289 \$762 125 \$9,113 \$787 023 \$123 140 93% 45.3% 92.7% 51925333 553002 52004 Playgrounds \$376,990 \$376,990 \$79,628 \$79,62 \$160,287 \$137,075 64% 21.19 63.69 TOTAL BEAUFORT ELEMENTARY \$40,745 \$535,523 \$24,302,43 \$24.343.182 \$1,251,860 \$14,116,539 \$2,693 \$15,371,098 \$4,105,200 \$4,331,362 82% 63.1 82.2% 65.8% 34 COOSA ELEMENTARY 51925334 5200 Safety/Security \$481,233 \$362,844 \$136,322 51925334 554000 52001 Radio Equipment \$118,389 \$118,389 \$118,389 \$118,389 \$0 100% \$571.935 51% 100.0% 100.0% 51925334 55450 52005 Technology /Infrastructure \$1,175,853 \$1,174,29 \$846 \$74,109 \$74,95 \$527,403 51.39 51925334 539902 52005 Special Inspections \$1,560 \$1,560 \$1,560 \$1,560 \$0 100% 100.09 100.09 51925334 52004 Playgrounds \$263,26 \$9,329 \$9,329 \$77,973 70.4% TOTAL COOSA ELEMENTARY \$1,920,353 \$1,920,353 \$846 \$203.387 \$204,233 \$173,702 \$665,988 \$876,430 35 LADY'S ISLAND ELEMENTARY 51925335 \$361,286 \$361,28 \$361,286 552006 52001 Safety/Security 0.09 \$43,641 51925335 554000 52001 Radio Equipment \$43,641 \$0 \$43.64 \$0 100% 0.0% 100.0% 51925335 554500 52005 Technology /Infrastructure \$868 368 \$868 368 \$21 700 \$21,700 \$327.013 \$519 656 40% 40.2% \$527 445 \$527 445 51925335 553002 52004 Playgrounds \$0 \$458,069 \$69 376 87% 0.0% 86.8% \$0 TOTAL LADY'S ISLAND ELEMENTARY \$1,757,099 \$43,641 \$1.800.740 \$21,700 \$21,700 \$828,723 \$950.318 47% 1.29 47.2% 29.3% 37 MOSSY OAKS ELEMENTARY 51925337 552006 52001 Safety/Security \$391,836 \$273,447 \$273,447 51925337 55400 52001 Radio Equipment \$118,389 \$118,389 \$118,38 \$118,389 \$0 100% 100.0% 100.09 Technology /Infrastructure 51925337 554500 5200 \$953.91 \$953,916 \$953,916 0% 0.0% 0.0% 52004 Playgrounds 51925337 553002 \$253,030 \$253,030 \$253,030 0% 0.0% 0.0%

\$1,598,782

\$1,598,782

\$0

\$118,389

\$118,389

\$0

TOTAL MOSSY OAKS ELEMENTARY

\$1,480,393

7%

7.4% 7.4%

8/31/2021 Amount Approved: \$344,610,000 Nov. 2019

A B C D E F G H I J K L M N O P Q F

## APPROP ADJETUTE BUDGET JULY-JUNE JULY-AUG DATE ENCUMB CONT BUDGET JULY-BUNG JULY-BUNG CONT BUDGET JULY-BUNG JULY-BUNG CONT BUDGET JULY-BUNG JULY-BUNG JULY-BUNG CONT BUDGET JULY-BUNG J	F	A B C D	F	G	Н	1		J	K	L	M	N C) F	•	Q	R
SEPTION:													6	%	%	%
\$166,2538 \$50000 \$2007 Indexpressors \$260 / 227 \$118,390 \$166,838 \$18,300 \$118,300 \$118,300 \$108,238 \$108,23	A		ADJSTMTS	BUDGET	JULY-JUNE	JULY-JUNE	JULY-AUG	DATE	ENCUMB	CONT	BUDGET	USED (COMP	PTD	WCTD	CTD
\$10,000 \$10,	207 227		7 (6110.200	0 0160 020				60			¢160 020	0%		0.0%	0.0%	
\$1952338	261,221				9	\$118 380						100%	-	100.0%	100.0%	
\$192538 \$53002 \$2000 Pagepounds	676 635					ψ110,303	1					0%		0.0%	0.0%	
TOTAL PORT ROYAL ELEMENTARY \$1,089,146 \$0 \$10,890,146 \$0 \$118,389 \$0 \$118,389 \$0 \$118,389 \$0 \$170,700 \$1,000 \$1					1							0%	-	0.0%	0.0%	
39 STHELENARLEMENTARY 5102530 550006 50000 SundiviySecurity 5170250 Sundivi					5 \$0	\$118,389	\$0			\$0				10.9%	10.9%	10.9%
\$192539 \$50000 \$2001 \$3040 \$50000 \$3040				, , , , , ,		, , , , ,	1	,								
\$1498.298 \$54500 \$2005 Technology / Infrastructure \$1,499.724 \$1,499.724 \$7,40 \$7,140 \$340,738 \$1,019,149 \$1,025300 \$200 \$1,000 \$2,000 \$1		39 ST HELENA ELEMENTARY														
\$158393 \$553002 \$2004 Plagrounds \$114.489 \$114.489 \$114.489 \$114.489 \$107ALST HELENEL RELEMENTARY \$2,135,509 \$0 \$22,135,509 \$0 \$7,140 \$0									\$0			0%		0.0%	0.0%	
TOTAL ST HELEMA ELEMENTARY \$2,133,699						\$7,140				\$340,738		24%		0.5%	24.2%	
BROAD RIVER ELEMENTARY												0%		0.0%	0.0%	
\$1925340 \$55000 \$2001 Rafe (Speanty) \$524,130 \$118,389 \$418,389 \$118,389	133,509	TOTAL ST HELENA ELEMENTARY	9 \$0	0 \$2,133,509	\$0	\$7,140	\$0	\$7,140	\$0	\$340,738	\$1,785,631	16%		0.3%	16.3%	9.8%
\$1925340 \$55000 \$2001 Rafe (Speanty) \$524,130 \$118,389 \$418,389 \$118,389																
\$1925340 \$54000 \$2001 Ranto Equipment \$1,289,968 \$118,389 \$118,389 \$138,																
\$1,225,40 \$54,50 \$200,000 \$200,000 \$300,000	524,130					* 440.000			\$0	\$209,704		52%		0.0%	51.7%	
S5006 S5000 S500	200.056					\$118,389	1			£007.004		100% 70%		100.0%	100.0% 69.6%	
TOTAL BROAD RIVER ELEMENTARY \$2,322,738 \$0 \$118,389 \$0 \$118,389 \$1172,104 \$1,171,870 \$860,376 \$44 SHANKLIN ELEMENTARY \$421,372 \$(\$118,389) \$302,983 \$50 \$118,389 \$11					2	 	1		¢172 104			47%		0.0%	46.6%	
A					2 60	¢449 200	en					63%	+	5.1%	63.0%	39.8%
\$1925344 \$52000 \$2001 Safety/Security \$421,372 \$5118,389 \$302,983 \$0 \$92,900 \$210,083 \$1925344 \$554000 \$2005 Radio Equipment \$118,389 \$118,389 \$118,389 \$118,389 \$118,389 \$118,389 \$118,389 \$118,389 \$118,389 \$183,389	322,130	TOTAL DROAD RIVER ELEMENTART	\$0	\$2,322,730	\$0	\$110,388	\$0	\$110,389	\$112,104	φ1,1/1,8/U	\$00U,3/5	03/6		5.1%	03.0%	35.0%
\$1925344 \$52000 \$2001 Safety/Security \$421,372 \$5118,389 \$302,983 \$0 \$92,900 \$210,083 \$1925344 \$554000 \$2005 Radio Equipment \$118,389 \$118,389 \$118,389 \$118,389 \$118,389 \$118,389 \$118,389 \$118,389 \$118,389 \$183,389	-+	44 SHANKLIN ELEMENTARY	+	1	 	1	1									
\$1925344 \$54500 \$2001 Flanding Light Plant \$1,030,459 \$118,389 \$118,389 \$118,389 \$18,389	421.372		(\$118.389	\$302.983	3	l .	l	\$0		\$92,900	\$210.083	31%		0.0%	30.7%	$\overline{}$
\$1,030,459	121,012				9	\$118.389	il .			ψ02,000		100%		100.0%	100.0%	
\$1925362 \$2004 \$193yrounds \$203,102 \$293,102 \$30,5277,434 \$1,56,688 \$1,744,933 \$9 \$1,744,933 \$9 \$1,744,933 \$9 \$118,389 \$0 \$118,389 \$2777,434 \$879,662 \$466,089 \$1,744,933 \$9 \$1,744,933 \$9 \$1,744,933 \$9 \$118,389 \$0 \$118,389 \$2777,434 \$879,662 \$466,089 \$1,987,134 \$1,56,688 \$1,744,933 \$9 \$1,744,933 \$9 \$1,744,933 \$9 \$118,389 \$0 \$118,389 \$2777,434 \$879,662 \$466,089 \$1,987,134 \$1,56,688 \$1,56,689 \$1,56,6	030.459				9	Ţ,a				\$786,762		76%		0.0%	76.4%	
S2 J.J. DAVIS EARLY CHILDHOOD CENTER					2							95%		0.0%	94.7%	
\$1925352 \$52006 \$2001 \$3efety/Security \$348,958 \$348,958 \$0 \$81,225 \$326,733 \$51925352 \$55000 \$2001 \$7echnology infrastructure \$342,539 \$342,539 \$0 \$0 \$811,300 \$311,230	744,933	TOTAL SHANKLIN ELEMENTARY	33 \$0	0 \$1,744,933	3 \$0	\$118,389	\$0	\$118,389	\$277,434	\$879,662	\$469,448	73%		6.8%	73.1%	43.4%
S1025352 S52006 S2001 Safety/Security S348,958 S348,958 S348,958 S349,958 S342,539 S0 S81,225 S267,733 S39,253 S39,000 S2005 Technology /Infrastructure S42,539 S42,539 S39,000 S69,000 S69,000 S49,450																
\$1925352 554500 \$2005 Technology Infrastructure \$842,539 \$842,539 \$842,539 \$842,539 \$842,539 \$842,539 \$89,000 \$8																
\$1925352 \$53002 \$2004 Playgrounds \$118,450 \$118,450 \$69,000 \$69,000 \$49,450 \$49,450 \$40,450 \$4												23%		0.0%	23.3%	
TOTAL J.J. DAVIS EARLY CHILDHOOD CENTER										\$811,300		96%		0.0%	96.3%	
State							1					58%		58.3%	58.3%	
\$1925354 \$52006 \$2001 Safety/Security \$390,229 \$390,229 \$76,850 \$76,850 \$313,379 \$0 \$1925354 \$53902 \$2005 Special Inspections \$2,505	309,947	TOTAL J.J. DAVIS EARLY CHILDHOOD CENTER	17 \$0	\$1,309,94	7 \$0	\$69,000	\$0	\$69,000	\$0	\$892,525	\$348,422	73%		5.3%	73.4%	46.1%
\$1925354 \$52006 \$2001 Safety/Security \$390,229 \$390,229 \$76,850 \$76,850 \$313,379 \$0 \$1925354 \$53902 \$2005 Special Inspections \$2,505		54 WHALE BRANCH ELEMENTARY	+		-								-			
\$2,505 \$2,505 \$2,505 \$2,505 \$2,505 \$2,505 \$2,505 \$2,505 \$2,505 \$3,902 \$2,505 \$2,505 \$3,902 \$2,505 \$3,902 \$2,505 \$3,902 \$2,505 \$3,902 \$2,505 \$3,902 \$2,450 \$3,94,752 \$1,987,136 \$3,902 \$3,	300 220		20	¢300.220		\$76.950		\$76.850	¢n	¢313 370	90	100%		19.7%	100.0%	
\$1925354 554500 \$2005 Technology /Infrastructure \$949,752 \$1,254,936 \$2,204,888 \$217,552 \$217,552 \$1,987,136 \$0 \$1925354 \$53904 \$2004 Demo Old Playground \$464,842 \$2,450 \$2,450 \$2,450 \$2,450 \$2,450 \$386,648 \$75,744 \$362,392 \$386,648 \$275,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$299,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$299,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0 \$3,062,264 \$0	330,223						-		ΨΟ	ψ010,073				100.0%	100.0%	
\$2,450 \$2,450 \$2,450 \$2,450 \$2,450 \$2,450 \$36,648 \$75,744 \$39,52554 \$53002 \$2004 Playgrounds \$464,842 \$2,450 \$462,392 \$0 \$386,648 \$2,300,515 \$75,744 \$1,004,823 \$1,257,441 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$1,004,823 \$1,257,441 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$1,004,823 \$1,257,441 \$3,062,264 \$0 \$296,907 \$2,450 \$299,357 \$386,648 \$2,300,515 \$75,744 \$1,004,823 \$1,257,441 \$1,004,823 \$1,257,44	949.752				3					\$1.987.136				9.9%	100.0%	
\$1925364 \$53002 \$2004 Playgrounds \$464,842 \$2,450 \$462,392 \$0 \$386,648 \$75,744	,)	-	\$2,450			4 1,001,100		100%		100.0%	100.0%	
Standard Standard	464.842				2			\$0	\$386.648		\$75,744	84%		0.0%	83.6%	
S1925362 S52006 S2001 Safety/Security S882,311 S653,769 \$1,536,080 \$10,913 \$660,354 \$39,521 \$710,788 \$825,292 \$0					4 \$0	\$296,907	\$2,450			\$2,300,515		98%		9.8%	97.5%	34.3%
S1925362 S52006 S2001 Safety/Security S882,311 S653,769 \$1,536,080 \$10,913 \$660,354 \$39,521 \$710,788 \$825,292 \$0																
S1925362 S52006 S2001 Safety/Security S882,311 S653,769 \$1,536,080 \$10,913 \$660,354 \$39,521 \$710,788 \$825,292 \$0																
51925362 554000 52001 Radio Equipment \$118,389 \$118,389 \$118,389 \$118,389 \$118,389 \$0 51925362 539902 \$2001 Special Inspections \$551																
\$1925362 539902 \$2001 Special Inspections \$551	382,311						\$39,521			\$825,292				46.3%	100.0%	
\$5,931 \$							1							100.0%	100.0%	
\$1925362														100.0%	100.0%	
51925362 554500 52005 Technology /Infrastructure \$1,111,672 \$1,058,198 \$2,169,870 \$10,913 \$646,509 \$55,524 \$712,947 \$1,456,924 \$0 51925362 553002 52004 Playgrounds \$289,292 \$289,292 \$289,292 \$28,893 \$279,167 \$10,125 \$0 TOTAL HHI ELEMENTARY \$2,283,275 \$1,844,107 \$4,127,382 \$272,100 \$1,461,085 \$95,045 \$1,828,230 \$0 \$2,292,341 \$6,811 63 HHI SCHOOL FOR CREATIVE ARTS (BLUE) \$2,292,341 \$6,811 \$2,292,341 \$6,811					1							100% 6%		100.0% 6.3%	100.0%	
51925362 553002 52004 Playgrounds \$289,292 \$289,292 \$250,273 \$28,893 \$279,167 \$10,125 \$0 TOTAL HHI ELEMENTARY \$2,283,275 \$1,844,107 \$4,127,382 \$272,100 \$1,461,085 \$95,045 \$1,828,230 \$0 \$2,292,341 \$6,811 \$63 HHI SCHOOL FOR CREATIVE ARTS (BLUE)	111 670				0 610.012		¢55 504			¢1 4EC 004	\$6,811	100%	-	32.9%	100.0%	
TOTAL HHI ELEMENTARY \$2,283,275 \$1,844,107 \$4,127,382 \$272,100 \$1,461,085 \$95,045 \$1,828,230 \$0 \$2,292,341 \$6,811 \$63 HHI SCHOOL FOR CREATIVE ARTS (BLUE)							\$55,524				(\$0)	100%		96.5%	100.0%	
63 HHI SCHOOL FOR CREATIVE ARTS (BLUE)							\$95.045		\$0			100%		44.3%	99.8%	84.1%
	100,2.0		¢.,o,.o.	, , , , , , , , , , , , , , , , , , , 	V2.2,.00	,	\$00,010	\$1,020,200	Ţ,	V 2,202,011	\$0,011	.0070		-1-1.0 /0	00.070	0-11170
		63 HHI SCHOOL FOR CREATIVE ARTS (BLUE)				1										
51925363 552006 52001 Safety/Security \$742,699 \$742,699 \$6,933 \$709,772 \$716.705 \$25.994 \$0	742,699	51925363 552006 52001 Safety/Security	99	\$742,699	\$6,933	\$709,772		\$716,705		\$25,994	\$0	100%		96.5%	100.0%	-
51925363 554000 52001 Radio Equipment \$118,389 \$118,389 \$118,389 \$118,389 \$0					9		il			,		100%		100.0%	100.0%	
51925363 539902 52001 Special Inspections \$7,284 \$7,284 \$7,284 \$7,284 \$0					1		1	\$7,284	i i		\$0	100%		100.0%	100.0%	
51925363 554500 52005 Technology /Infrastructure \$1,111,671 \$179,597 \$1,291,268 \$546 \$276,314 \$61,428 \$338,288 \$215,763 \$737,217	111,671		71 \$179,597	\$1,291,268	\$546	\$276,314	\$61,428	\$338,288		\$215,763	\$737,217	43%		26.2%	42.9%	
51925363 553002 52004 Playgrounds \$698,116 \$698,116 \$698,116 \$0 \$262,114 \$436,002												38%		0.0%	37.5%	
TOTAL HHI SCHOOL FOR CREATIVE ARTS \$2,552,486 \$305,270 \$2,857,756 \$7,479 \$1,111,758 \$61,428 \$1,180,665 \$262,114 \$241,757 \$1,173,219	552,486	TOTAL HHI SCHOOL FOR CREATIVE ARTS	\$305,270	\$2,857,750	\$7,479	\$1,111,758	\$61,428	\$1,180,665	\$262,114	\$241,757	\$1,173,219	59%		41.3%	58.9%	42.5%

Amount Approved: \$344,610,000 Nov. 2019 **=%PTD of Contingency is % used to date (F /E) С D Е G Ν 0 Q Referendum Capital Projects 2019 2020 2021 2022 TOTAL TO **ENCUMB** % % APPROP ADJSTMTS BUDGET JULY-JUNE JULY-JUNE JULY-AUG DATE **ENCUMB** CONT BUDGET USED COMP PTD WCTD CTD 70 BLUFFTON ELEMENTARY & BLUFFTON ECC 51925370 \$712,120 \$291,447 59 1% 552006 52001 Safety/Security \$6.665 \$414.00 \$420.673 100% 100.0% 51925370 52001 Radio Equipment \$118.38 \$118.38 1009 100.09 51925370 554500 52005 Technology /Infrastructure \$1,721,845 \$949,794 \$2,671,639 \$6,665 \$840,423 \$847,088 \$1,372,417 \$452,133 83% 31.7% 83.1% 51925370 539902 52004 Special Inspections 100.0% 100.0% \$7.509 \$7.509 \$7.509 \$7.509 \$0 100% 52004 Playgrounds \$427,104 \$136.822 \$401.30 51925370 553002 264.484 \$0 100% 94.09 100.0 TOTAL BLUFFTON ELEMENTARY \$1,075,692 \$452,133 \$2,861,069 \$3,936,761 \$277.813 \$1.517.152 \$1,794,965 \$1,689,663 89% 45.6% 88.5% 65.6% 72 OKATIE EI EMENTARY \$551,230 \$432.841 \$432,841 51925372 55200 52001 Safety/Security 0.0% 0.0% 51925372 554000 52001 Radio Equipment \$118,389 \$118,389 \$118.389 \$118,389 \$0 100% 100.0% 100.0% 51925372 55450 52005 Technology /Infrastructure \$1,360,110 \$1,360,116 \$1,360,116 0.0% 0.0% 51925372 53231 52004 Playground sidewalks \$3,969 \$3,969 \$57 \$578 \$3.39 100% 14.69 100.09 51925372 55300 52004 Playgrounds \$438.49 \$434.524 \$94.689 \$94.689 \$339,836 22% 21.8% 21.8% TOTAL OKATIE ELEMENTARY \$2,349,839 \$0 \$2,349,839 \$213,656 \$213,656 \$0 \$3,391 \$2,132,793 9% 9.1% 9.2% 9.2% 74 MC RILEY ELEMENTARY AND MC RILEY ECC 51925374 552006 52001 Safety/Security \$723,614 \$605,225 \$66,917 \$538,308 0.0% 11.19 52001 Radio Equipment 51925374 554000 \$118,389 \$118,389 \$118,389 \$118,389 \$0 100% 100.09 100.09 52005 Technology /Infrastructure 51925374 554500 \$1,736,391 \$852,790 \$883,601 \$1,736,39 49% 0.0% 49.19 51925374 553002 52004 Playgrounds \$410.931 \$410.931 \$126,881 \$126,881 \$77,034 \$207.015 50% 30.9% 49.6% TOTAL MC RILEY ELEMENTARY \$2,870,936 \$2,870,936 \$245,270 \$245,270 \$77,034 \$919,707 \$1,628,924 43% 8.5% 43.3% 33.39 76 RED CEDAR ELEMENTARY 51925376 52001 \$540.838 \$321.00 \$321.007 0.09 552006 Safety/Security 51925376 \$14,179 \$14.17 \$14.179 \$14.179 100% 100.09 55300 52001 Roads/Parking lot security \$0 100.0% 51925376 554000 52001 Radio Equipment \$118 389 \$118 389 \$118 389 \$118,389 \$0 100% 100.0% 100.0% \$1.340.06 52005 Technology /Infrastructure \$1 340 067 51925376 55450 \$1,340,067 0% 0.09 0.0% 51925376 55300 52004 Playgrounds \$148.841 \$87,263 \$236.10 \$235.49 \$235.499 \$607 100% 99.7% 99.7% TOTAL RED CEDAR ELEMENTARY \$2,029,747 \$0 \$2,029,747 \$368,067 \$368,067 \$0 \$0 \$1,661,680 18% 18.1% 18.1% 18.1% 78 PRITCHARDVILLE ELEMENTAR 51925378 552006 52001 Safety/Security \$666,426 \$548,037 \$548,037 0% 0.0% 0.0% 51925378 52001 Radio Equipment \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 51925378 554500 52005 Technology /Infrastructure \$1,655,304 \$1,655,304 \$1,655,304 0.09 0.09 51925378 553002 52004 Playgrounds \$436,159 \$436,159 \$21 140 \$21 149 \$415.010 4.8% TOTAL PRITCHARDVILLE ELEMENTARY \$2,757,889 \$2,757,889 \$139,538 \$2,618,351 5% 5.1% 5.1% \$0 \$139.538 \$0 5.1% \$0 79 RIVER RIDGE ACADEMY \$9.882.109 \$9.882.109 \$4,638,365 \$4.021.07 \$8,659,435 \$0 \$664,831 \$557.843 87.6% 94.4% 51925379 50000 Additions \$0 94% 55200 51925379 55400 52001 Radio Equipment \$118.389 \$118.389 \$118.389 \$118.389 \$0 100% 100.0% 100.0% 51925379 552006 52001 Safety/Security \$869,683 \$751,294 \$13.807 \$13.807 \$12.88 \$724,600 4% 1.8% 3.6% 51925379 553001 52008 Athletics \$1 324 902 \$1 324 902 \$0 \$11 190 \$1 313 712 1% 0.0% 0.8% 51925379 553002 52004 \$327,446 \$327,446 \$327,446 0% 0.09 0.0% Playgrounds \$4,638,365 \$4,153,266 \$8,791,631 TOTAL RIVER RIDGE ACADEMY \$12,404,140 5 \$12,404,140 \$n \$688 908 \$2,923,601 76% 70.9% 76.4% 74 6% 80 BEAUFORT MIDDLE 51925380 52001 Safety/Security \$727,75 \$609.36 \$119.55 \$489.807 19.6 51925380 554000 52001 Radio Equipment \$118,389 \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 51925380 55450 52005 Technology /Infrastructure \$1,801,11 \$1.801.11 \$958,607 \$842.504 539 0.09 53.29 51925380 553001 52008 Athletics \$2,729,912 \$2,729,912 \$591,227 \$2,138,685 TOTAL BEAUFORT MIDDLE \$5,258,774 \$5,258,774 \$118,389 \$118,389 \$0 \$1,669,389 \$3,470,996 34% 2.3% 34.0% 11.1% 81 LADY'S ISLAND MIDDLE 52001 Safety/Security \$722.097 \$722.097 \$630.337 \$722.097 51925381 552006 \$91,760 \$0 100% 100.0% 100.0% 51925381 55400 52001 Radio Equipment \$118,389 \$118,38 \$118,38 \$118,38 \$0 100% 100.0 51925381 53990 52001 Special Inspections \$5,059 \$5,059 \$5,059 \$5.059 (\$0) 100% 100.0% 100.0% 51925381 534500 52005 Technology software \$8 897 \$8 897 \$8.897 \$8 897 \$0 100% 100.0% 100.0% 52005 Technology Items under \$5,000 51925381 544500 \$686 \$686 \$686 \$686 \$0 100% 100 0% 100 0%

51925381

55450

TOTAL LADY'S ISLAND MIDDLE

52005 Technology /Infrastructure

\$1,795,645

\$2.517.742

\$1,786,062

\$2.641.189

\$91.760

\$123,447

\$326,101

\$1.089.469

\$477.153

\$477.153

73%

82%

18.3% 73.3%

44.7% 81.9%

74.2%

\$982.80

\$982 807

\$0

\$326,101

\$1 181 229

Amount Approved: \$344,610,000 Nov. 2019 **=%PTD of Contingency is % used to date (F /E) С D Е G Ν 0 Q Referendum Capital Projects 2019 2020 2021 2022 TOTAL TO **ENCUMB** % % APPROP ADJSTMTS BUDGET JULY-JUNE JULY-JUNE JULY-AUG DATE **ENCUMB** CONT BUDGET USED COMP PTD WCTD CTD 83 ROBERT SMALLS INTERNATIONAL ACADEMY 51925383 552005 50000 School Replacement \$62,195,973 \$6.150.042 \$68.346.015 \$494 \$2,260,23 \$2,260,72 \$861.561 \$65,223,730 52001 Radio Equipment 50000 Playgrounds \$118,38 100% 100.09 51925383 553002 \$247,89 \$0 100% 0.09 0.0% TOTAL ROBERT SMALLS INTERNATIONAL ACADEMY \$62,443,864 \$6,020,540 \$68,464,404 \$494 \$2,378,620 \$2,379,114 \$861.561 \$65,223,730 3.5% 3.8% 4.7% \$0 \$0 5% 85 WHALE BRANCH MIDDLE 51925385 552006 52001 Safety/Security \$627 226 \$77 474 \$704 700 \$99 531 \$99 531 \$605 169 \$0 100% 14 1% 100 0% 51925385 539902 52005 Special Inspections \$2,055 \$2,055 \$2.055 \$2,055 \$0.00 100% 100.0% 100.0% 51925385 53450 52005 Technology software \$2.966 \$2,966 \$2,966 \$2,966 \$0 100% 100.0% 100.09 51925385 54450 52005 Technology Items under \$5,000 \$108 \$108 \$108 \$108 \$0 100% 100.0% 100.0% 51925385 55450 5200 Technology /Infrastructure \$1,559,728 \$1,321,532 \$2.881.26 \$213,765 \$213.76 \$2,667,495 \$0 100% 7.4% 100.09 51925385 541004 52008 Athletics Equip Under \$5,000 \$15,371 \$15,37 \$15,37 \$0 100% 0.0% 100.09 51925385 55300 52008 \$991.362 \$573.376 \$501,948 \$71,428 88% 0.0% 87.59 TOTAL WHALE BRANCH MIDDLE \$3,178,316 \$1,001,520 \$4,179,836 \$318,425 \$0 \$318,425 \$0 \$3,789,983 \$71,428 98% 7.6% 98.3% 25.6% HILTON HEAD ISLAND MIDDLE 51925387 552006 52001 Safety/Security \$707,020 \$588,631 \$588,631 0% 0.0% 0.0% 51925387 554000 52001 Radio Equipment \$118,389 \$118,389 \$118,389 \$0 \$118,389 100% 100.0% 100.09 51925387 552005 50000 Renovations \$26,056,736 \$183,139 \$1,414,515 \$24,459,082 6% \$26,056,73 \$183,13 0.7% 6.19 TOTAL HILTON HEAD ISLAND MIDDLE \$26,763,756 \$0 \$26,763,756 \$0 \$301.528 \$0 \$301.528 \$0 \$1.414.515 \$25.047.713 6% 1.1% 6.4% 2.2% 88 HE MCCRACKEN MIDDLE \$830.413 \$454.858 \$75.956 \$298 399 51925388 552006 52001 Safety/Security \$829 214 \$530,814 \$0 \$0 100% 64.0% 100.0% 51925388 54100 52001 Safety/Security \$1,198 \$1 198 \$1,198 \$1 198 \$0 100% 100.0% 100.09 51925388 53450 \$20.759 \$0 100% 100.09 52005 Technology software \$20.759 \$20.759 \$20.75 100.09 51925388 544500 52005 Technology Items under \$5,000 \$5 943 \$5,943 \$1 637 \$1 637 \$4,306 \$0 100% 27.5% 100.0% 52005 Technology /Infrastructure \$2,064,993 \$860.10 \$1 155 024 \$432 793 51925388 55450 \$382 933 \$2 447 925 \$860 108 82% 35 19 82.3% 51025388 553001 52008 Athletics \$1,460,89 \$1,460,89 \$54.13 \$509.52 \$666.63 \$597.624 \$196,636 87% 45.69 86.59 TOTAL HE MCCRACKEN MIDDLE \$4,356,299 \$409,635 \$4,765,934 \$54,131 \$1,848,084 \$178,937 \$2,081,152 \$4,306 \$2,051,047 \$629,430 87% 43.7% 86.8% 60.9% 89 BLUFFTON MIDDLE 51925389 552006 52001 Safety/Security \$754,346 \$635,957 \$635,957 0% 0.0% 0.0% 52001 Radio Equipment \$118,389 \$118,389 \$118,389 100.0% 100.0% 51925389 55400 100% 51925389 554500 52005 Technology /Infrastructure \$1,878,537 \$1,878,53 \$1,878,537 0.09 0.09 51925389 553001 \$317.066 \$317.066 \$317.066 52008 Athletics 0.0% TOTAL BLUFFTON MIDDLE \$2,949,949 \$2,949,949 \$118,389 \$118,389 \$2,831,560 4.0% 4.0% \$0 4% 4.0% \$0 \$0 90 BEAUFORT HIGH 51925390 \$1,378,308 \$121.143 \$1,499,451 \$362.763 \$1,136,688 \$1,499,451 \$0 100% 100.0% 100.0% 52001 Safety/Security 55200 \$0 100% 51925390 \$18.886 \$18.886 100.0% 100.0% 53990 52001 Special Inspections \$18.886 \$18.886 51925390 534500 52005 Technology software \$14.828 \$14.828 \$14.828 \$14.828 \$0 100% 100.0% 100.0% 51925390 544500 52005 Technology Items under \$5,000 \$16 495 \$16 495 \$1 180 \$1 180 \$15,315 7% 7 2% 7 2% 51925390 554500 52005 Technology /Infrastructure \$3,444,80 \$2,055,587 \$1,827,70 \$1,827,701 \$3,636,219 \$36,469 99% 33.2% 99.39 51925390 53210 52008 Utility Permits and Fees \$1.111 \$1.111 ¢1 111 \$1.111 100% 100.09 100.09 51925390 53990 52008 Special Inspections \$1.651 \$1.651 \$1,651 \$1.651 \$0 100% 100.0% 100.0% 51925390 553001 \$2,297,987 \$6,504,78 \$3,175,51 \$3,175,51 \$35,732 99% 48.89 99.59 Athletics \$362,763 TOTAL BEAUFORT HIGH \$9,029,903 \$4,527,687 \$13,557,590 \$6,177,56 \$6,540,324 \$6,929,750 \$87,517 99% 48.2% 99.4% 92 BATTERY CREEK HIGH 51925392 554000 52001 Radio Equipment \$118,389 \$118,389 51925392 \$46,298,330 \$3,109,348 \$49,407,67 \$46,654,020 100% 50000 Renovations Construction \$2,753,65 \$2,753,65 \$0 100.09 51925392 \$125,000 \$125.00 \$74.72 59.89 50000 Pre-Construction/Site Prep 51925392 50000 Design Consultants \$3,473,749 \$3,333,749 \$2,554,407 \$2,554,407 \$734,139 \$45,203 99% 76.69 98.6% 51925392 \$3,100,383 \$786.044 \$494 \$23,768 \$124.680 \$148,941 \$0 \$637,103 19% 18.9% 18.9% 50000 Various Vendors 50000 FF&E \$2,304,91 \$2,287,816 0.79 \$17.09 TOTAL BATTERY CREEK HIGH \$56,075,773 \$5,524,951 \$124,680 \$5,667,221 10.1% 94.6% \$0 \$17,590 \$0 \$47,388,159 \$3.020.393 95% 40.19

\$56,075,773

8/31/2021 Amount Approved: \$344,610,000 Nov. 2019 **=%PTD of Contingency is % used to date (F /E) С Е G Ν 0 Q Referendum Capital Projects 2019 2020 2021 2022 TOTAL TO **ENCUMB** % APPROP ADJSTMTS BUDGET JULY-JUNE JULY-JUNE JULY-AUG DATE **ENCUMB** CONT BUDGET USED COMP PTD WCTD CTD 94 WBECHS 51925394 52001 Safety/Security \$717,695 \$599,306 51925394 52001 \$118,389 \$118,38 100% 100.0% Radio Equipment 51925394 52005 Technology software \$0 100% 534500 \$2,966 \$2,966 \$2,966 \$2,966 100.0% 100.0% 51925394 52005 Technology Items under \$5,000 544500 \$0 100% 100.0% 100.0% \$108 \$108 \$108 \$108 51925394 554500 \$1.920.50 \$8.87 \$8.877 \$1.911.631 52005 Technology /Infrastructure \$1,923,58 0.5% 0.59 51925394 \$1,392 539902 52008 Special Inspections \$1.392 \$1,392 \$1,392 \$0 100% 100.0% 100.0% 51925394 553001 52008 Athletics \$371 301 \$1 221 475 \$1 592 776 \$318 546 \$1 255 868 \$1 574 414 \$18,362 100% 98.8% 100.0% TOTAL WHALE BRANCH EARLY COLLEGE HIGH \$3,012,577 \$1,222,867 \$4,235,444 \$318.546 \$1,387,600 \$1,706,145 \$0 \$18.362 \$2,510,937 41% 40.3% 40.7% 40.3% 96 HILTON HEAD ISLAND HIGH 51925396 552006 52001 Safety/Security \$1,378,308 \$1,259,919 \$8,704 \$8,704 \$316 \$1,250,899 51925396 554000 52001 Radio Equipment \$118.389 \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.09 51925396 53990 52008 Special Inspections \$79 \$665 \$125 \$790 \$0 100% 100.09 100.0% 51925396 553001 52008 Athletics \$5,612,86 \$5,612,196 \$6,027 \$866,632 \$872,659 \$1,735,430 \$3,004,107 46% 15.5% 46.59 50000 Design for building renovations \$3,145,246 \$3,145,246 TOTAL HILTON HEAD ISLAND HIGH \$10,136,415 \$10,136,540 \$6,027 \$994,390 \$1,000,542 \$7,400,252 9.9% 27.0% 97 MAY RIVER HIGH \$15,691,698 \$4,429,895 \$7,426,519 \$139 \$11,856,553 50000 Building additions \$15,691,698 \$49,861 \$655,484 \$3,129,800 80% 75.6% 80.1% 51925397 552005 51925397 552006 52001 Safety/Security \$1,467,590 \$1,349,201 \$1.349.201 0% 0.0% 0.0% \$0 \$118,38 51925397 51925397 554000 553001 \$118,389 Radio Equipment \$118.389 \$118,389 \$7,521,179 \$0 \$7,502,523 100% 100.09 100.09 \$7,521,179 \$18,656 52008 Athletics 0.0% 0.2% 51925397 50001 CATE expansion 55200 \$790.85 \$790.85 \$790.857 0% 0.0% 0.0% \$25,471,324 \$25,471,324 \$4,429,895 \$7.544.908 \$139 \$11.974.942 \$12,772,381 TOTAL MAY RIVER HIGH \$0 \$49,861 \$674,140 50% 47.0% 49.9% 49.8% 98 BLUFFTON HIGH \$994.122 \$875.73 \$875.733 51925398 552006 52001 0.09 0.0% Safety/Security 51925398 55400 52001 Radio Equipment \$118.389 \$118.389 \$118.38 \$118,389 \$0 100% 100.0% 100.0% 51925398 554500 5200 Technology /Infrastructure \$2,469,882 \$2,469,882 \$523,498 \$1,946,384 21% 0.0% 21.2% \$4,807 \$4,807 54100 Athletic Equipment <\$5,000 \$4,807 100.09 51925398 5200 \$4.80 \$0 100% 100.09 51925398 53951 52008 Survey for Athletic \$5,445 \$5,445 \$5,445 \$0 100% 0.0% 100.09 51925398 539902 52008 Special Inspections \$128 \$128 \$128 \$128 \$0 100% 100.0% 100.0% 51925398 553001 52008 Athletics \$5,968,826 \$5,958,574 \$19,107 \$80,57 \$99,685 \$2,872,937 \$2,985,952 1.7% 49.9% TOTAL BLUFFTON HIGH \$5,808,069 2.4% 38.4% \$9,432,830 \$128 \$9,432,958 \$142,304 \$80,706 \$223,010 \$3,401,880 38% 16.2% GRAND TOTAL Referendum 2019 \$344,610,000 \$0 \$344,610,000 \$14,030,690 \$57,078,113 \$560,131 \$71,668,934 \$1,938,726 \$95,027,018 \$175,975,322 49% 20.8% 48.9% Completed Projects \$0 Complete but charges outstanding