## **Battery Creek High School Renovation**

7/31/2021 2019 Referendum

| ACCOUNTS FOR: 519     | 2019 PROJECTS                | ORIGINAL<br>APPROP | TRANFRS<br>ADJSTMTS | REVISED<br>BUDGET | 2020      | 2021<br>JULY-JUNE    | 2022<br>JULY | TOTAL TO<br>DATE | P.O.<br>ENCUMB | Contract<br>ENCUMB | AVAILABLE<br>BUDGET | PCT<br>USED | PCT<br>COMPLE |
|-----------------------|------------------------------|--------------------|---------------------|-------------------|-----------|----------------------|--------------|------------------|----------------|--------------------|---------------------|-------------|---------------|
| 92 SCHOOL RENOVATION  |                              | AFFNUF             | ADJ51M15            | BUDGET            | JULT-JUNE | JUL 1-JUNE           | JULI         | DATE             | ENCOMP         | ENCOMP             | BODGET              | USED        | COMPLE        |
| 32 SCHOOL RENOVATION  |                              |                    |                     |                   |           |                      |              |                  |                |                    |                     |             |               |
| CONSTRUCTION          |                              |                    |                     |                   |           |                      |              |                  |                |                    |                     |             |               |
| constructment         |                              |                    |                     |                   |           |                      |              |                  |                |                    |                     |             | 1             |
| 51925392 552005 50000 | BUILDING & SITE CONSTRUCTION | \$33,766,449       | \$15,641,229        | \$49.407.678      |           | \$2,753,658          |              | \$2,753,658      |                | \$46.654.020       | (\$0)               | 100.0%      |               |
| 51925392 552006 50000 | TECHNOLOGY/INFRASTRUCTURE    | \$2,984,961        | (\$2,984,961)       | \$0               |           | φ <u>2</u> ,7 00,000 |              | \$0              |                | \$10,001,020       | \$0                 |             |               |
| 51925392 553001 50000 | ATHLETICS                    | \$1.377.844        |                     | \$0               |           |                      |              | \$0              |                |                    | \$0                 |             |               |
| 51925392 552500 50000 | CATE EXPANSION               | \$2.806.061        | (\$2,806,061)       | \$0               |           |                      |              | \$0              |                |                    | \$0                 |             |               |
| 1925392 552100 50000  | FEE, TAXES , BONDS           | \$456.838          |                     | \$0               |           |                      |              | \$0              |                |                    | \$0                 |             |               |
| 1925392 552000 50000  | GC OHP                       | \$2,069,608        | (\$2.069.608)       | \$0               |           | \$0                  | \$0          | \$0              |                |                    | \$0                 | 100.0%      |               |
| 51925392 569001 50000 | CONSTRUCTION CONTINGENCY     | \$2,836,569        | (\$2.836.569)       | \$0               |           |                      |              | \$0              |                |                    | \$0                 |             |               |
|                       | TOTAL CONSTRUCTION           | \$46,298,330       | \$3,109,348         | \$49,407,678      | \$0       | \$2,753,658          | \$0          | \$2,753,658      | \$0            | \$46,654,020       |                     |             | b             |
|                       |                              | 1                  |                     |                   |           |                      | · · ·        |                  | 1              |                    |                     |             |               |
| PRE-CONST/SITE PREP   |                              |                    |                     |                   |           |                      |              |                  |                |                    |                     |             |               |
| 1925392 539516 50000  | SURVEY/WETLANDS              | \$75,000           | )                   | \$75,000          | \$0       | \$67,579             |              | \$67,579         |                |                    | \$7,422             | 90.1%       |               |
| 1925392 539514 50000  | GEOTECHNICAL CONSULTANT      | \$25,000           | )                   | \$25,000          |           |                      |              | \$0              |                | \$7,150            | \$17,850            | 28.6%       | 5             |
| 51925392 539522 50000 | TRAFFIC ANALYSIS REPORT      | \$25,000           | )                   | \$25,000          |           |                      |              | \$0              |                |                    | \$25,000            | 0.0%        |               |
|                       |                              |                    |                     | \$0               | \$0       |                      |              | \$0              |                |                    | \$0                 | 100.0%      | 5             |
|                       | TOTAL PRE-CONST/SITE PREP    | \$125,000          | \$0                 | \$125,000         | \$0       | \$67,579             | \$0          | \$67,579         | \$0            | \$7,150            | \$50,272            | 59.8%       | Ď             |
|                       |                              |                    |                     |                   |           |                      |              |                  |                |                    |                     |             |               |
| DESIGN CONSULTANTS    |                              |                    |                     |                   |           |                      |              |                  |                |                    |                     |             |               |
| 51925392 539513 50000 | A/E FEES                     | \$2,895,640        |                     | \$2,895,640       |           | \$1,301,816          |              | \$1,301,816      |                | \$1,793,731        | (\$199,906)         | ) 106.9%    | b             |
| 1925392 539521 50000  | REIMBURSABLES                | \$148,000          |                     | \$148,000         |           | \$11,664             |              | \$11,664         |                | \$136,336          | \$0                 | 100.0%      | b             |
| 1925392 539500 50000  | TECHNOLOGY CONSULTANTS       | \$25,000           |                     | \$25,000          |           |                      |              | \$0              |                |                    | \$25,000            | 0.0%        |               |
| 1925392 539519 50000  | OTHER CONSULANTS             | \$50,000           |                     | \$50,000          |           |                      |              | \$0              |                |                    | \$50,000            |             |               |
| 1925392 535923 50000  | CM/GC PRECONSTRUCTION FEE    | \$204,677          | (\$140,000)         | \$64,677          |           |                      |              | \$0              |                | \$45,000           | \$19,677            | 69.6%       |               |
| 51925392 569003 50000 | DESIGN CONTINGENCY           | \$150,432          |                     | \$150,432         |           |                      |              | \$0              |                |                    | \$150,432           |             |               |
|                       | TOTAL DESIGN CONSULTANTS     | \$3,473,749        | (\$140,000)         | \$3,333,749       | \$0       | \$1,313,480          | \$0          | \$1,313,480      | \$0            | \$1,975,066        | \$45,203            | 98.6%       | ,<br>D        |
|                       |                              |                    |                     |                   |           |                      |              |                  |                |                    |                     |             |               |
| ARIOUS VENDORS        |                              |                    |                     |                   |           |                      |              |                  |                |                    |                     |             |               |
| 1925392 535000 50000  | ADVERTISING                  | \$2,000            |                     | \$2,000           | \$494     | \$1,163              |              | \$1,657          | ļ              |                    | \$343               | 82.9%       |               |
| 1925392 536000 50000  | PRINTING & BINDING           | \$1,000            |                     | \$1,000           |           |                      |              | \$0              | ļ              |                    | \$1,000             | 0.0%        |               |
| 1925392 539901 50000  | CONSTRUCTION PERMITS & FEES  | \$5,000            |                     | \$5,000           |           | \$128                |              | \$128            | ļ              |                    | \$4,872             |             |               |
| 1925392 534500 50000  | USER PURCHASED TECHNOLOGY    | \$15,865           |                     | \$15,865          |           |                      |              | \$0              |                |                    | \$15,865            |             |               |
| 1925392 532400 50000  | BUILDER'S RISK INSURANCE     | \$185,147          |                     | \$185,147         |           | \$14,712             | \$124,680    | \$139,392        |                |                    | \$45,755            |             |               |
| 1925392 569004 50000  | OWNER CONTINGENCY            | \$2,314,339        |                     | \$0               |           |                      |              | \$0              | ļ              |                    | \$0                 |             | 6             |
| 1925392 539902 50000  | INSPECTION FEES              | \$452,032          |                     | \$452,032         |           | \$6,295              |              | \$6,295          | ļ              |                    | \$445,737           | 1.4%        | 0             |
| 1925392 532100 50000  | UTILITIES COST/FEES          | \$125,000          |                     | \$125,000         |           | \$990                |              | \$990            |                |                    | \$124,010           |             |               |
|                       | TOTAL VARIOUS VENDORS        | \$3,100,383        | (\$2,314,339)       | \$786,044         | \$494     | \$23,289             | \$124,680    | \$148,462        | \$0            | \$0                | \$637,582           | 18.9%       | <b>b</b>      |

## Beaufort County School District Beaufort, SC

## 7/31/2021 2019 Referendum

| ACCOUNTS FOR: 519     | 2019 PROJECTS                      | ORIGINAL<br>APPROP | TRANFRS<br>ADJSTMTS | REVISED<br>BUDGET | 2020<br>JULY-JUNE | 2021<br>JULY-JUNE | 2022<br>JULY | TOTAL TO<br>DATE | P.O.<br>ENCUMB | Contract<br>ENCUMB | AVAILABLE<br>BUDGET | PCT<br>USED | PCT<br>COMPLET |
|-----------------------|------------------------------------|--------------------|---------------------|-------------------|-------------------|-------------------|--------------|------------------|----------------|--------------------|---------------------|-------------|----------------|
| FF&E                  |                                    |                    |                     |                   |                   |                   |              |                  |                |                    |                     |             | 1              |
| 51925392 554000 52001 | RADIO EQUIPMENT                    |                    | \$118,389           | \$118,389         |                   | \$118,389         |              | \$118,389        |                |                    | \$0                 | 100.0%      |                |
| 51925392 541004 50000 | ATHLETIC EQUIPMENT                 | \$550,000          | (\$450,000)         | \$100,000         |                   |                   |              | \$0              |                |                    | \$100,000           | 0.0%        | ,              |
| 51925392 554000 52008 | ATHLETIC EQUIPMENT OVER \$5,000    | \$17,097           |                     | \$17,097          | \$17,097          |                   |              | \$17,097         |                |                    | \$0                 | 100.0%      |                |
| 51925392 554000 50000 | ATHLETIC EQUIPMENT OVER \$5,000    | \$120,000          |                     | \$120,000         |                   |                   |              | \$0              |                |                    | \$120,000           | 0.0%        | ,              |
| 51925392 541000 50000 | FURNITURE PIECES UNDER \$5,000     | \$1,603,231        | (\$273,398)         | \$1,329,833       |                   |                   |              | \$0              |                |                    | \$1,329,833         | 0.0%        | ,              |
| 51925392 541001 50000 | OFFICE EQUIPMENT UNDER \$5,000     | \$8,000            |                     | \$8,000           |                   |                   |              | \$0              |                |                    | \$8,000             | 0.0%        | ,              |
| 51925392 541005 50000 | CATE EQUIPMENT                     | \$130,724          | (\$50,000)          | \$80,724          |                   |                   |              | \$0              |                |                    | \$80,724            | 0.0%        | ,              |
| 51925392 544500 50000 | TECHNOLOGY EQUIPMENT UNDER \$5,000 | \$607,384          |                     | \$607,384         |                   |                   |              | \$0              |                |                    | \$607,384           | 0.0%        | ,              |
| 51925392 554500 50000 | TECHNOLOGY EQUIPMENT OVER \$5,000  | \$41,875           |                     | \$41,875          |                   |                   |              | \$0              |                |                    | \$41,875            | 0.0%        | ,              |
|                       | TOTAL FF&E                         | \$3,078,311        | (\$655,009)         | \$2,423,302       | \$17,097          | \$118,389         | \$0          | \$135,486        | \$0            | \$0                | \$2,287,816         | 5.6%        |                |
|                       | TOTAL INDIRECT COST                | \$9,777,443        | (\$3,109,348)       | \$6,668,095       | \$17,590          | \$1,522,736       | \$124,680    | \$1,665,006      | \$0            | \$1,982,216        | \$3,020,872         | 54.7%       | ,              |
|                       |                                    |                    |                     |                   |                   |                   |              |                  |                |                    |                     |             |                |
|                       |                                    |                    |                     |                   |                   |                   |              |                  |                |                    |                     |             | ┢───           |
|                       | TOTAL BCHS RENOVATIONS             | \$56,075,773       | \$0                 | \$56,075,773      | \$17,590          | \$4,276,394       | \$124,680    | \$4,418,664      | \$0            | \$48,636,236       | \$3,020,872         | 94.6%       | ,i             |