## New Robert Smalls International Academy Replacement

7/31/2021 **2019 Referendum** 

| ACCOUNTS FOR: 519     | 2019 PROJECTS                       | ORIGINAL<br>APPROP | TRANFRS<br>ADJSTMTS | REVISED<br>BUDGET | 2020<br>JULY-JUNE | 2021<br>JULY-JUNE | 2022<br>JULY | TOTAL TO<br>DATE | P.O.<br>ENCUMB |           | AVAILABLE<br>BUDGET                          | PCT<br>USED | PCT<br>COMPLET |
|-----------------------|-------------------------------------|--------------------|---------------------|-------------------|-------------------|-------------------|--------------|------------------|----------------|-----------|--|-------------|----------------|
|                       |                                     |                    |                     |                   |                   |                   |              |                  |                |           |  |             |                |
| CONSTRUCTION          |                                     |                    |                     |                   |                   |                   |              |                  |                |           |  |             |                |
| 51925383 552001 50000 | SITE DEVELOPMENT                    | \$3,500,000        | )                   | \$3,500,000       |                   |                   |              | \$0              |                |           | \$3,500,000                                  | 0.09        | %              |
| 51925383 552005 50000 | BUILDING & SITE CONSTRUCTION        | \$39,478,612       | 2                   | \$39,478,612      |                   |                   |              | \$0              |                |           | \$39,478,612                                 | 0.0         | %              |
| 51925383 539904 50000 | DEMO EXISTING BUILDING              | \$1,250,000        | )                   | \$1,250,000       |                   |                   |              | \$0              |                |           | \$1,250,000                                  | 0.0         | %              |
| 51925383 553000 50000 | ATHLETICS, PARKING LOTS, FINAL SITE | \$2,800,000        | )                   | \$2,800,000       |                   |                   |              | \$0              |                |           | \$2,800,000                                  | 0.0%        | 6              |
| 51925383 552100 50000 | TAXES, FEES & BONDS                 | \$524,839          | )                   | \$524,839         |                   |                   |              | \$0              |                |           | \$524,839                                    | 0.0%        | 6              |
| 51925383 552000 50000 | GC OHP                              | \$2,377,673        | 3                   | \$2,377,673       |                   |                   |              | \$0              |                |           | \$2,377,673                                  | 0.09        | 6              |
| 51925383 569001 50000 | CONSTRUCTION CONTINGENCY            | \$3,245,597        | 7                   | \$3,245,597       |                   | \$0               | \$0          | \$0              |                |           | \$3,245,597                                  | 0.09        | 6              |
|                       | TOTAL CONSTRUCTION                  | \$53,176,721       | \$0                 | \$53,176,721      | \$0               | \$0               | \$0          | \$0              | \$0            | \$0       | \$53,176,721                                 | 0.0         | %              |
| PRE-CONST/SITE PREP   |                                     |                    |                     |                   |                   |                   |              |                  |                |           |  |             | -              |
| 1925383 539516 50000  | SURVEY                              | \$84,000           | )                   | \$84,000          |                   | \$65,945          |              | \$65,945         |                | \$0       | \$18,055                                     | 78.5%       | %              |
| 51925383 539514 50000 | GEOTECHNICAL CONSULTANT             | \$35,000           | )                   | \$35,000          |                   | \$8,525           |              | \$8,525          |                | \$1,265   | \$25,210                                     | 28.09       | 6              |
| 51925383 539516 50000 | WETLANDS                            | \$25,000           | )                   | \$25,000          |                   | \$3,388           |              | \$3,388          |                | \$0       | \$21,612                                     | 13.69       | %              |
| 51925383 539522 50000 | TRAFFIC ANALYSIS REPORT             | \$25,000           | )                   | \$25,000          |                   |                   |              | \$0              |                |           | \$25,000                                     | 0.0         | 6              |
|                       | TOTAL PRE-CONST/SITE PREF           | \$169.000          | \$0                 | \$169,000         | \$0               | \$77,858          | \$0          | \$77.858         | \$0            | \$1,265   | \$89,877                                     | 46.89       | %              |
|                       |                                     | <b></b> ,          |                     |                   |                   | ,                 |              | <i></i>          |                | +-,       | <b>,,,,</b> ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, |             | -              |
| DESIGN CONSULTANTS    |                                     |                    |                     |                   |                   |                   |              |                  |                |           |  |             | -              |
| 51925383 539520 50000 | CONSTRUCTION MANAGEMENT FEES        | \$235,143          | (\$173,000          | \$62,143          |                   |                   |              | \$0              |                |           | \$62,143                                     | 0.0%        | 6              |
| 51925383 539513 50000 | A/E FEES                            | \$3,190,599        | (\$73,236           | \$3,117,363       |                   | \$2,088,180       |              | \$2,088,180      |                | \$650,417 | \$378,766                                    | 87.89       | 6              |
| 51925383 539521 50000 | REIMBURSABLES                       | \$50,000           | \$73,236            | \$123,236         |                   | \$17,589          |              | \$17,589         |                | \$105,647 | \$0  | 100.09      | 6              |
| 51925383 539523 50000 | CM/GC PRECONSTRUCTION FEE           |                    | \$173,000           | \$173,000         |                   |                   |              | \$0              |                | \$173,000 | \$0  | 100.09      | 6              |
| 51925383 539500 50000 | TECHNOLOGY CONSULTANTS              | \$50,000           | )                   | \$50,000          |                   |                   |              | \$0              |                |           | \$50,000                                     | 0.0%        | 6              |
| 1925383 539519 50000  | OTHER CONSULANTS                    | \$100,000          | )                   | \$100,000         |                   |                   |              | \$0              |                |           | \$100,000                                    | 0.09        | 6              |
| 51925383 569003 50000 | DESIGN CONTINGENCY                  | \$95,718           | 3                   | \$95,718          |                   |                   |              | \$0              |                |           | \$95,718                                     | 0.0%        | 6              |
|                       | TOTAL DESIGN CONSULTANTS            | \$3,721,460        | \$0                 | \$3,721,460       | \$0               | \$2,105,769       | \$0          | \$2,105,769      | \$0            | \$929,064 | \$686,62                                     | 7 81.59     | %              |
| ARIOUS VENDORS        |                                     |                    |                     |                   |                   |                   |              |                  |                |           |  |             | +              |
| 1925383 535000 50000  | ADVERTISING                         | \$4,000            | )                   | \$4,000           | 493.63            | \$2,583           |              | \$3,077          | \$0            |           | \$923  | 76.99       | %              |
| 1925383 536000 50000  | PRINTING AND BINDING                | \$2,000            | )                   | \$2,000           |                   | \$264             |              | \$264            |                |           | \$1,736                                      | 13.29       | %              |
| 1925383 539901 50000  | CONSTRUCTION PERMITS & FEES         | \$35,000           | )                   | \$35,000          |                   | \$128             |              | \$128            |                |           | \$34,872                                     |             |                |
| 1925383 534500 50000  | USER PURCHASED TECHNOLOGY           | \$10,000           |                     | \$10,000          |                   |                   |              | \$0              |                |           | \$10,000                                     |             | %              |
| 1925383 532400 50000  | BUILDER'S RISK INSURANCE            | \$265,883          | 3                   | \$265,883         |                   |                   |              | \$0              |                |           | \$265,883                                    | 0.0         | %              |
| 1925383 569004 50000  | OWNER CONTINGENCY                   | \$1,595,300        |                     | \$1,476,911       |                   |                   |              | \$0              |                |           | \$1,476,911                                  |             |                |
| 1925383 539902 50000  | INSPECTION FEES                     | \$375,000          |                     | \$375,000         |                   | \$4,860           |              | \$4,860          |                |           | \$370,140                                    |             |                |
| 51925383 532100 50000 | UTILITIES COST/FEES                 | \$124,500          |                     | \$124,500         |                   |                   |              | \$0              |                |           | \$124,500                                    |             |                |
|                       | TOTAL VARIOUS VENDORS               |                    |                     | \$2,293,294       | \$494             | \$7,836           | \$0          | \$8,329          | \$0            | \$0       | \$2,284,965                                  |             |                |
|                       |                                     |                    |                     |                   |                   |                   |              |                  |                |           |  |             |                |

## Beaufort County School District Beaufort, SC

## 7/31/2021 2019 Referendum

| ACCOUNTS FOR: 519     | 2019 PROJECTS                      | ORIGINAL<br>APPROP | TRANFRS<br>ADJSTMTS | REVISED<br>BUDGET | 2020<br>JULY-JUNE | 2021<br>JULY-JUNE | 2022<br>JULY | TOTAL TO<br>DATE | P.O.<br>ENCUMB | Contract<br>ENCUMB | AVAILABLE<br>BUDGET | PCT<br>USED | PCT<br>COMPLETE |
|-----------------------|------------------------------------|--------------------|---------------------|-------------------|-------------------|-------------------|--------------|------------------|----------------|--------------------|---------------------|-------------|-----------------|
| FF&E                  |                                    |                    |                     |                   |                   |                   |              |                  |                |                    |                     |             | 1i              |
| 51925383 554000 52001 | RADIO EQUIPMENT                    | \$0                | \$118,389           | \$118,389         |                   | \$118,389         |              | \$118,389        |                |                    | \$0                 | 100.0%      | 5               |
| 51925383 541000 50000 | FURNITURE PIECES UNDER \$5,000     | \$1,325,000        |                     | \$1,325,000       |                   |                   |              | \$0              |                |                    | \$1,325,000         | 0.0%        | 5               |
| 51925383 541001 50000 | OFFICE EQUIPMENT UNDER \$5,000     | \$25,000           |                     | \$25,000          |                   |                   |              | \$0              |                |                    | \$25,000            | 0.0%        | 5               |
| 51925383 541004 50000 | ATHLETIC EQUIPMENT                 | \$102,109          |                     | \$102,109         |                   |                   |              | \$0              |                |                    | \$102,109           | 0.0%        | 5               |
| 51925383 554000 50000 | ATHLETIC EQUIPMENT OVER \$5,000    | \$25,000           |                     | \$25,000          |                   |                   |              | \$0              |                |                    | \$25,000            | 0.0%        | 5               |
| 51925383 553002 52004 | PLAYGROUNDS                        | \$247,891          |                     | \$247,891         |                   |                   |              | \$0              |                |                    | \$247,891           | 0.0%        | 5               |
| 51925383 543000 50000 | MEDIA CENTER RESOURCES             | \$335,000          |                     | \$335,000         |                   |                   |              | \$0              |                |                    | \$335,000           | 0.0%        | 5               |
| 51925383 544500 50000 | TECHNOLOGY EQUIPMENT UNDER \$5,000 | \$750,000          |                     | \$750,000         |                   |                   |              | \$0              |                |                    | \$750,000           | 0.0%        | 5               |
| 51925383 554500 50000 | TECHNOLOGY EQUIPMENT OVER \$5,000  | \$155,000          |                     | \$155,000         |                   |                   |              | \$0              |                |                    | \$155,000           | 0.0%        | 5               |
|                       | TOTAL FF&E                         | \$2,965,000        | \$118,389           | \$3,083,389       | \$0               | \$118,389         | \$0          | \$118,389        | \$0            | \$0                | \$2,965,000         | 3.8%        | 0               |
|                       |                                    |                    |                     |                   |                   |                   |              |                  |                |                    |                     |             |                 |
|                       | TOTAL INDIRECT COST                | \$9,267,143        | \$0                 | \$9,267,143       | \$494             | \$2,309,852       | \$0          | \$2,310,346      | \$0            | \$930,329          | \$6,026,469         | 35.0%       | 0               |
|                       |                                    |                    |                     |                   |                   |                   |              |                  |                |                    |                     |             |                 |
|                       |                                    |                    |                     |                   |                   |                   |              |                  |                |                    |                     |             |                 |
|                       |                                    |                    |                     |                   |                   |                   |              |                  |                |                    |                     |             |                 |
|                       | \$62,443,864                       | \$0                | \$62,443,864        | \$494             | \$2,309,852       | \$0               | \$2,310,346  | \$0              | \$930,329      | \$59,203,190       | 5.2%                | 6           |                 |