New Robert Smalls International Academy Replacement

8/2/2020

2019 Referendum

ACCOUNTS FOR: 519		ORIGINAL	TRANFRS	REVISED	2020	2021	TOTAL TO	P.O.	Contract	AVAILABLE	PCT
	2019 PROJECTS	APPROP	ADJSTMTS	BUDGET	JULY-JUNE	JULY	DATE	ENCUMB	ENCUMB	BUDGET	USED
CONSTRUCTION 51925383 552001 50000	SITE DEVELOPMENT	\$3,500,000	J	\$3,500,000			\$0	1		\$3,500,000	0.0%
51925383 552001 50000	BUILDING & SITE CONSTRUCTION	\$3,500,000		\$3,500,000			\$0 \$0			\$3,500,000	
51925383 539900 50000	DEMO EXISTING BUILDING	\$1,250,000		\$1,250,000			\$0			\$1,250,000	
51925383 552005 50000	ATHLETICS, PARKING LOTS, FINAL SITE	\$2,800,000		\$2,800,000			\$0 \$0			\$2,800,000	
51925383 552005 50000	TAXES, FEES & BONDS	\$524,839		\$524,839			\$0 \$0			\$524.839	
51925383 552005 50000	GC OHP	\$2,377,673		\$2,377,673			\$0 \$0			\$2,377,673	
51925383 569001 50000	CONSTRUCTION CONTINGENCY	\$3,245,523		\$3,245,523		\$0	\$0			\$3,245,523	
51925383 569001 50000	TOTAL CONSTRUCTION					\$0 \$0	\$0 \$0		***		
	TOTAL CONSTRUCTION	\$53,176,647	\$0	\$53,176,647	\$0	\$0	\$0	\$0	\$0	\$53,176,647	0.09
PRE-CONST/SITE PREP											
51925383 539516 50000	SURVEY	\$84,000		\$84,000			\$0		\$65,945	\$18,055	78.59
51925383 539514 50000	GEOTECHNICAL CONSULTANT	\$35,000)	\$35,000			\$0			\$35,000	0.09
51925383 539516 50000	WETLANDS	\$25,000)	\$25,000			\$0		\$3,388	\$21,612	13.69
51925383 539522 50000	TRAFFIC ANALYSIS REPORT	\$25,000)	\$25,000			\$0			\$25,000	0.0%
	TOTAL PRE-CONST/SITE PREP	\$169,000	\$0	\$169,000	\$0	\$0	\$0	\$0	\$69,333	\$99,667	41.0%
DESIGN CONSULTANTS											
51925383 539520 50000	CONSTRUCTION MANAGEMENT FEES	\$235,143		\$235,143			\$0			\$235,143	0.09
51925383 539513 50000	A/E FEES	\$3,190,599		\$3.190.599			\$0			\$3,190,599	
51925383 539521 50000	REIMBURSABLES	\$50,000		\$50,000			\$0			\$50,000	
51925383 539500 50000	TECHNOLOGY CONSULTANTS	\$50,000		\$50,000			\$0			\$50,000	
51925383 539519 50000	OTHER CONSULANTS	\$100,000		\$100.000			\$0 \$0			\$100.000	
51925383 569003 50000	DESIGN CONTINGENCY	\$95.718		\$95.718			\$0			\$95.718	
2.32330 00000 00000	TOTAL DESIGN CONSULTANTS	4 , -		+, -	\$0	\$0	\$0	\$0	\$0	+ , -	
VARIOUS VENDORS											
VARIOUS VENDORS 51925383 535000 50000	ADVERTISING	\$4,000		\$4,000	493.63		\$494	\$0		\$3,506	12.3%
51925383 536000 50000	PRINTING AND BINDING	\$2,000		\$2,000	450.03		\$0	Φ0		\$2,000	
51925383 539901 50000	CONSTRUCTION PERMITS & FEES	\$35,000		\$35,000			\$0 \$0			\$35,000	
51925383 534500 50000	USER PURCHASED TECHNOLOGY	\$35,000		\$10,000			\$0 \$0			\$35,000	
51925383 532400 50000	BUILDER'S RISK INSURANCE	\$265,883		\$265,883			\$0			\$265,883	
51925383 532400 50000		\$1,595,300		\$1,595,300			\$0				
	OWNER CONTINGENCY									\$1,595,300	
51925383 539902 50000	INSPECTION FEES	\$375,000		\$375,000			\$0			\$375,000	
51925383 532100 50000	UTILITIES COST/FEES	\$124,500		\$124,500	6404	**	\$0	60	**	\$124,500	
	TOTAL VARIOUS VENDORS	\$2,411,683	\$0	\$2,411,683	\$494	\$0	\$494	\$0	\$0	\$2,411,189	0.09

8/2/2020

2019 Referendum

ACCOUNTS FOR: 519	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2020 JULY-JUNE	2021 JULY	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED
FF&E											
51925383 541000 50000	FURNITURE PIECES UNDER \$5,000	\$1,325,000)	\$1,325,000			\$0			\$1,325,000	0.0%
51925383 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$25,000)	\$25,000			\$0			\$25,000	0.0%
51925383 541004 50000	ATHLETIC EQUIPMENT	\$350,000)	\$350,000			\$0			\$350,000	0.0%
51925383 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$25,000)	\$25,000			\$0			\$25,000	0.0%
51925383 541002 50000	MEDIA CENTER RESOURCES	\$335,000)	\$335,000			\$0			\$335,000	0.0%
51925383 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$750,000)	\$750,000			\$0			\$750,000	0.0%
51925383 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$155,000)	\$155,000			\$0			\$155,000	0.0%
	TOTAL FF&E	\$2,965,000	\$0	\$2,965,000	\$0	\$0	\$0	\$0	\$0	\$2,965,000	0.0%
	TOTAL INDIRECT COST	\$9,267,143	\$ \$0	\$9,267,143	\$494	\$0	\$494	\$0	\$69,333	\$9,197,316	0.8%
					·		·	·			
	TOTAL RSIA	\$62,443,790	\$0	\$62,443,790	\$494	\$0	\$494	\$0	\$69,333	\$62,373,963	0.1%