

Referendum Cash Flow Projections vs Actuals (REV2)

09/02/2020

| REFERENDUM ONLY                        |                             |                     |                   |          |          |          |             |             |              |             |           |          |             |             |           |                       |
|--|-----------------------------|---------------------|-------------------|----------|----------|----------|-------------|-------------|--------------|-------------|-----------|----------|-------------|-------------|-----------|-----------------------|
| Projects                               | Project Total<br>(Millions) | Previously<br>Spent | 2020 Expenditures |          |          |          |             |             |              |             |           |          |             |             |           | % Project<br>Complete |
|  |                             |                     | January           | February | March    | April    | May         | June        | July         | August      | September | October  | November    | December    | Total     |                       |
| RRA Additions                          | 11.25                       | 0                   | 0                 | 1        | 0.5      | 0        | 2.25        | 2           | 1.75         | 1.5         | 1.25      | 0.5      | 0.25        | 0.25        | 11.25     | 100%                  |
| MRHS Additions                         | 24                          | 0                   | 0                 | 1        | 0.5      | 0        | 2           | 2.5         | 2.5          | 2.5         | 1.25      | 0.75     | 0.5         | 0.5         | 14        | 58%                   |
| BES Renovation                         | 27                          | 0                   | 0                 | 0        | 0        | 0        | 0           | 1.5         | 2            | 3           | 2         | 1        | 1           | 1           | 11.5      | 43%                   |
| RSIA                                   | 70                          | 0                   | 0                 | 0        | 0        | 0        | 0           | 0           | 0            | 0.25        | 0.25      | 0.5      | 1           | 1           | 3         | 4%                    |
| BCHS Renovation                        | 67                          | 0                   | 0                 | 0        | 0        | 0        | 0           | 0           | 0            | 0.25        | 0.25      | 0.25     | 0.5         | 0.5         | 1.75      | 3%                    |
| HHIMS Renovation                       | 33                          | 0                   | 0                 | 0        | 0        | 0        | 0           | 0           | 0            | 0           | 0         | 0        | 0           | 0           | 0         | 0%                    |
| HHIHS Design                           | 4                           | 0                   | 0                 | 0        | 0        | 0        | 0           | 0           | 0            | 0           | 0         | 0        | 0           | 0           | 0         | 0%                    |
| Summer Referendum                      | 108.36                      | 0                   | 0                 | 0        | 0        | 0        | 0.5         | 6.5         | 6.5          | 7           | 6         | 1        | 1           | 1           | 29.5      | 27%                   |
| <i>Sub-Total</i>                       | <i>344.61</i>               | <i>0</i>            | <i>0</i>          | <i>2</i> | <i>1</i> | <i>0</i> | <i>4.75</i> | <i>12.5</i> | <i>12.75</i> | <i>14.5</i> | <i>11</i> | <i>4</i> | <i>4.25</i> | <i>4.25</i> | <i>71</i> | <i>21%</i>            |
| Original Projected<br>Cumulative Total |                             |                     | 2.25              | 5.5      | 9.25     | 13.5     | 26          | 39          | 53.5         | 64.5        | 69        | 71.75    | 74          | 75.75       |           |                       |
| Revised Projected<br>Cumulative Total  |                             |                     | 0                 | 2        | 3        | 3        | 7.75        | 20.3        | 33           | 47.5        | 58.5      | 62.5     | 66.75       | 71          |           |                       |
| Actual<br>Cumulative Total             |                             |                     | -----             | 1.83     | 2.97     | 2.99     | 7.69        | 9.44        | 11.1         | 15.9        |           |          |             |             |           |                       |





