

Hilton Head Island Middle School Renovation

2/28/2021

2019 Referendum

ACCOUNTS FOR: 519

2019 PROJECTS		ORIGINAL APPROP	TRANFRS ADJSTMNTS	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-FEB	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
87 Hilton Head Island Middle												
CONSTRUCTION												
51925387 552005 50000	BUILDING & SITE CONSTRUCTION	\$19,705,079		\$0	\$0		\$0			\$0	100.0%	
51925387 552006 52001	SAFETY/SECURITY	\$707,020	(\$118,389)	\$588,631			\$0			\$19,705,079	0.0%	
51925387 569001 50000	CONSTRUCTION CONTINGENCY	\$1,326,786		\$1,326,786	\$0	\$0	\$0			\$1,326,786	0.0%	
	TOTAL CONSTRUCTION	\$21,738,885	-\$118,389	\$21,620,496	\$0	\$0	\$0	\$0	\$0	\$21,620,496	0.0%	
PRE-CONST/SITE PREP												
51925387 539514 50000	GEOTECHNICAL CONSULTANT	\$10,000		\$10,000	\$0		\$0			\$10,000	0.0%	
51925387 539516 50000	WETLANDS & LAND SURVEY	\$50,000		\$50,000	\$0		\$0			\$50,000	0.0%	
				\$0	\$0		\$0			\$0	100.0%	
	TOTAL PRE-CONST/SITE PREP	\$60,000	\$0	\$60,000	\$0	\$0	\$0	\$0	\$0	\$60,000	0.0%	
DESIGN CONSULTANTS												
51925387 539513 50000	A/E FEES	\$1,413,028		\$1,413,028			\$0			\$1,413,028	0.0%	
51925387 539521 50000	REIMBURSABLES	\$25,000		\$25,000			\$0			\$25,000	0.0%	
51925387 539500 50000	TECHNOLOGY CONSULTANTS	\$25,000		\$25,000			\$0			\$25,000	0.0%	
51925387 539519 50000	OTHER CONSULTANTS	\$25,000		\$25,000			\$0			\$25,000	0.0%	
51925387 535923 50000	CM/GC PRECONSTRUCTION FEE	\$96,128		\$96,128			\$0			\$96,128	0.0%	
51925387 569003 50000	DESIGN CONTINGENCY	\$70,651		\$70,651			\$0			\$70,651	0.0%	
	TOTAL DESIGN CONSULTANTS	\$1,654,807	\$0	\$1,654,807	\$0	\$0	\$0	\$0	\$0	\$1,654,807	0.0%	
VARIOUS VENDORS												
51925387 535000 50000	ADVERTISING	\$2,000		\$2,000		\$912	\$912	\$0		\$1,088	45.6%	
51925387 536000 50000	PRINTING & BINDING	\$1,000		\$1,000			\$0	\$0		\$1,000	0.0%	
51925387 534500 50000	USER PURCHASED TECHNOLOGY	\$15,865		\$15,865			\$0			\$15,865	0.0%	
51925387 539901 50000	CONSTRUCTION PERMITS & FEES	\$5,000		\$5,000			\$0			\$5,000	0.0%	
51925387 532400 50000	BUILDER'S RISK INSURANCE	\$86,956		\$86,956			\$0			\$86,956	0.0%	
51925387 539902 50000	INSPECTION FEES	\$267,130		\$267,130			\$0			\$267,130	0.0%	
51925387 532100 50000	UTILITIES COST/FEES	\$100,000		\$100,000			\$0			\$100,000	0.0%	
	TOTAL VARIOUS VENDORS	\$477,951	\$0	\$477,951	\$0	\$912	\$912	\$0	\$0	\$477,039	0.2%	
FF&E												
51925387 541000 50000	FURNITURE PIECES UNDER \$5,000	\$750,000		\$750,000			\$0			\$750,000	0.0%	
51925387 554000 52001	RADIO EQUIPMENT		\$118,389	\$118,389		\$118,389	\$118,389			\$0	100.0%	
51925387 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$20,170		\$20,170			\$0			\$20,170	0.0%	
51925387 554008 50000	MEDIA CENTER RESOURCES	\$200,000		\$200,000			\$0			\$200,000	0.0%	
51925387 541004 50000	ATHLETIC EQUIPMENT	\$100,000		\$100,000			\$0			\$100,000	0.0%	
51925387 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$75,000		\$75,000			\$0			\$75,000	0.0%	
51925387 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$500,000		\$500,000			\$0			\$500,000	0.0%	
51925387 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$100,000		\$100,000			\$0			\$100,000	0.0%	
	TOTAL FF&E	\$1,745,170	\$118,389	\$1,863,559	\$0	\$118,389	\$118,389	\$0	\$0	\$1,745,170	6.4%	
	TOTAL INDIRECT COST	\$3,937,928	\$118,389	\$4,056,317	\$0	\$119,301	\$119,301	\$0	\$0	\$3,937,016	2.9%	
51925387 569004 50000	PROJECT CONTINGENCY	\$1,086,943		\$1,086,943						\$1,086,943		
	TOTAL HHIM RENOVATIONS	\$26,763,756	\$0	\$26,763,756	\$0	\$119,301	\$119,301	\$0	\$0	\$26,644,455	0.4%	