New Robert Smalls International Academy Replacement

3/31/2021

2019 Referendum

ACCOUNTS FOR: 519	0040 PPO IFOTO	ORIGINAL	TRANFRS	REVISED	2020	2021	TOTAL TO	P.O.	Contract	AVAILABLE	PCT	PCT
	2019 PROJECTS	APPROP	ADJSTMTS	BUDGET	JULY-JUNE	JULY-MAR	DATE	ENCUMB	ENCUMB	BUDGET	USED	COMPLETE
CONSTRUCTION												
51925383 552001 50000	SITE DEVELOPMENT	\$3,500,000		\$3,500,000			\$0			\$3,500,000	0.0	%
51925383 552005 50000	BUILDING & SITE CONSTRUCTION	\$39,478,612		\$39,478,612			\$0			\$39,478,612	2 0.0	%
51925383 539904 50000	DEMO EXISTING BUILDING	\$1,250,000		\$1,250,000			\$0			\$1,250,000	0.0	%
51925383 553000 50000	ATHLETICS, PARKING LOTS, FINAL SITE	\$2,800,000		\$2,800,000			\$0			\$2,800,000	0.0	%
51925383 552100 50000	TAXES, FEES & BONDS	\$524,839		\$524,839			\$0			\$524,839	0.0	%
51925383 552000 50000	GC OHP	\$2,377,673		\$2,377,673			\$0			\$2,377,673	0.0	%
51925383 569001 50000	CONSTRUCTION CONTINGENCY	\$3,245,597		\$3,245,597		\$0	\$0			\$3,245,597	7 0.0	%
	TOTAL CONSTRUCTION	\$53,176,721	\$0	\$53,176,721	\$0	\$0	\$0	\$0	\$0	\$53,176,721	0.0	1%
PRE-CONST/SITE PREP	+										+	
51925383 539516 50000	SURVEY	\$84.000		\$84.000	†	\$65.945	\$65,945		\$0	\$18.055	78.5	2%
51925383 539514 50000	GEOTECHNICAL CONSULTANT	\$35,000		\$35,000		ψου,υ .υ	\$0		\$9,790			
51925383 539516 50000	WETLANDS	\$25,000		\$25,000		\$3,388	\$3,388		\$0			
51925383 539512 50000	TRAFFIC ANALYSIS REPORT	\$25,000		\$25,000		ψ0,000	\$0		Ψ	\$25,000		
		+,		+	1		**			+		-
	TOTAL PRE-CONST/SITE PREP	\$169.000	\$0	\$169,000	\$0	\$69,333	\$69,333	\$0	\$9,790	\$89.877	46.8	3%
		\$100,000		4.00,000	**	400,000	400,000	7.	40,100	, , , , , , , , , , , , , , , , , , , 		-
DESIGN CONSULTANTS					1					1	_	
51925383 539520 50000	CONSTRUCTION MANAGEMENT FEES	\$235,143		\$235,143			\$0			\$235,143	3 0.0	%
51925383 539513 50000	A/E FEES	\$3,190,599	(\$73,236)	\$3,117,363		\$1,287,141	\$1,287,141		\$1,691,756	\$138,466	95.6	%
51925383 539521 50000	REIMBURSABLES	\$50,000	\$73,236	\$123,236		\$2,202	\$2,202		\$121,034	\$0	100.0	%
51925383 539523 50000	CM/GC PRECONSTRUCTION FEE	. ,		\$0			\$0			\$0	100.0	%
51925383 539500 50000	TECHNOLOGY CONSULTANTS	\$50,000		\$50,000			\$0			\$50,000	0.0	%
51925383 539519 50000	OTHER CONSULANTS	\$100,000		\$100,000			\$0			\$100,000	0.0	%
51925383 569003 50000	DESIGN CONTINGENCY	\$95,718		\$95,718			\$0			\$95,718	3 0.0	1%
	TOTAL DESIGN CONSULTANTS	\$3,721,460	\$0	\$3,721,460	\$0	\$1,289,343	\$1,289,343	\$0	\$1,812,790	\$619,32	7 83.4	%
VARIOUS VENDORS				****		A:						
51925383 535000 50000	ADVERTISING	\$4,000		\$4,000	493.63	\$2,471	\$2,965	\$0		\$1,035		
51925383 536000 50000	PRINTING AND BINDING	\$2,000		\$2,000			\$0			\$2,000		
51925383 539901 50000	CONSTRUCTION PERMITS & FEES	\$35,000		\$35,000	ļ		\$0			\$35,000		
51925383 534500 50000	USER PURCHASED TECHNOLOGY	\$10,000		\$10,000	ļļ		\$0			\$10,000		
51925383 532400 50000	BUILDER'S RISK INSURANCE	\$265,883	(8.1.6.5	\$265,883	ļ		\$0			\$265,883		
51925383 569004 50000	OWNER CONTINGENCY	\$1,595,300	(\$118,389)	\$1,476,911			\$0			\$1,476,911		
51925383 539902 50000	INSPECTION FEES	\$375,000		\$375,000	ļ		\$0			\$375,000		
51925383 532100 50000	UTILITIES COST/FEES	\$124,500		\$124,500	ļ		\$0			\$124,500		
	TOTAL VARIOUS VENDORS	\$2,411,683	(\$118,389)	\$2,293,294	\$494	\$2,471	\$2,965	\$0	\$0	\$2,290,329	0.1	%

3/31/2021

2019 Referendum

ACCOUNTS FOR: 519	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-MAR	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLETE
FF&E												1
51925383 554000 52001	RADIO EQUIPMENT	\$0	\$118,389	\$118,389		\$118,389	\$118,389			\$0	100.0%	,
51925383 541000 50000	FURNITURE PIECES UNDER \$5,000	\$1,325,000		\$1,325,000			\$0			\$1,325,000	0.0%	,
51925383 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$25,000		\$25,000			\$0			\$25,000	0.0%	,
51925383 541004 50000	ATHLETIC EQUIPMENT	\$102,109		\$102,109			\$0			\$102,109	0.0%	,
51925383 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$25,000		\$25,000			\$0			\$25,000	0.0%	,
51925383 553002 52004	PLAYGROUNDS	\$247,891		\$247,891			\$0			\$247,891	0.0%	,
51925383 543000 50000	MEDIA CENTER RESOURCES	\$335,000		\$335,000			\$0			\$335,000	0.0%	,
51925383 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$750,000		\$750,000			\$0			\$750,000	0.0%	,
51925383 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$155,000		\$155,000			\$0			\$155,000	0.0%	,
	TOTAL FF&E	\$2,965,000	\$118,389	\$3,083,389	\$0	\$118,389	\$118,389	\$0	\$0	\$2,965,000	3.8%	,
	TOTAL INDIRECT COST	\$9,267,143	\$0	\$9,267,143	\$494	\$1,479,536	\$1,480,030	\$0	\$1,822,580	\$5,964,533	35.6%	
							-					
												_
	TOTAL RSIA	\$62,443,864	\$0	\$62,443,864	\$494	\$1,479,536	\$1,480,030	\$0	\$1,822,580	\$59,141,254	5.3%	,