## **May River High School Additions**

3/31/2021

201	IQ	R	۵f	۵r	۵n	di	ım
<b>ZU</b>	13	п	<b>5</b> 1	C1	CII	u	3111

ACCOUNTS FOR: 519		ORIGINAL	TRANFRS	REVISED	2020	2021	TOTAL TO	P.O.	Contract	AVAILABLE	PCT	PCT
	2019 PROJECTS	APPROP	ADJSTMTS	BUDGET	JULY-JUNE	JULY-MAR	DATE	ENCUMB	ENCUMB	BUDGET	USED	COMP
7 MRHS Additions												
CONSTRUCTION												
51925397 552005 50000	BUILDING & SITE CONSTRUCTION	\$13,066,116		\$13,066,116	\$4,239,048	\$5,896,000	\$10,135,048		\$1,119,331	\$1,811,737	86.1%	,
51925397 569001 50000	CONSTRUCTION CONTINGENCY	\$608,826		\$608,826	\$0	\$0	\$0		\$608,826	\$0	100.0%	
	TOTAL CONSTRUCTION	\$13,674,942	\$0	\$13,674,942	\$4,239,048	\$5,896,000	\$10,135,048	\$0	\$1,728,157	\$1,811,737	86.8%	
PRE-CONST/SITE PREP												
51925397 539514 50000	GEOTECHNICAL CONSULTANT			\$0	\$0		\$0			\$0	100.0%	
51925397 539516 50000	WETLANDS & LAND SURVEY	\$80,627		\$80,627	\$0		\$0			\$80,627	0.0%	
51925397 539522 50000	TRAFFIC ANALYSIS REPORT			\$0	\$0		\$0			\$0	100.0%	
	TOTAL PRE-CONST/SITE PREP	\$80,627	\$0	\$80,627	\$0	\$0	\$0	\$0	\$0	\$80,627	0.0%	
DESIGN CONSULTANTS											1	-
51925397 539513 50000	A/E FEES	\$238,309	(\$29,242)	\$209,067	\$46,476	\$49,708	\$96,184		\$39,203	\$73,681	64.8%	-
51925397 539521 50000	REIMBURSABLES	Ψ200,000	(ψευ,ετε)	\$0	ψ-10,-170	ψ10,700	\$0,104	<del>                                     </del>	Ψ00,200	\$0		
51925397 539500 50000	TECHNOLOGY CONSULTANTS			\$0			\$0			\$0		<del>}</del>
51925397 539519 50000	OTHER CONSULANTS			\$0			\$0			\$0		<del>                                     </del>
51925397 569003 50000	DESIGN CONTINGENCY			\$0			\$0			\$0		-
31923397 309003 30000	TOTAL DESIGN CONSULTANTS	\$238,309	(\$29,242)	\$209,067	\$46,476	\$49,708	\$96,184	\$0	\$39,203	\$73,681	64.8%	
/ARIOUS VENDORS												
51925397 535000 50000	ADVERTISING			\$0			\$0	\$0		\$0		
1925397 536000 50000	PRINTING & BINDING			\$0			\$0	\$0		\$0		
1925397 534500 50000	USER PURCHASED TECHNOLOGY			\$0			\$0			\$0		
1925397 539901 50000	CONSTRUCTION PERMITS & FEES			\$0			\$0			\$0		
1925397 539902 50000	INSPECTION FEES	\$63,499	\$52,624	\$116,123	37,508.26	\$75,030	\$112,539			\$3,584		
1925397 532400 50000	INSURANCE		\$9,109	\$9,109	\$9,109		\$9,109			\$0		
51925397 532100 50000	UTILITIES COST/FEES	\$97,754	401	\$97,754	\$97,754		\$97,754			\$0		
	TOTAL VARIOUS VENDORS	\$161,253	\$61,733	\$222,986	\$144,371	\$75,030	\$219,402	\$0	\$0	\$3,584	98.4%	<del>                                     </del>
F&E												
1925397 541000 50000	FURNITURE PIECES UNDER \$5,000		\$280,058	\$280,058		\$280,058	\$280,058			\$0	100.0%	
1925397 541001 50000	OFFICE EQUIPMENT UNDER \$5,000			\$0			\$0			\$0		
1925397 541004 50000	ATHLETIC EQUIPMENT/PLAYGROUND			\$0			\$0			\$0	100.0%	
1925397 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000			\$0			\$0			\$0		
51925397 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$806,265		\$806,265		\$1,588	\$1,588		\$46,658	\$758,019	6.0%	
1925397 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$0		\$0			\$0			\$0		
	TOTAL FF&E	\$806,265	\$280,058	\$1,086,323	\$0	\$281,646	\$281,646	\$0	\$46,658	\$758,019	30.2%	·
	TOTAL INDIRECT COST	\$1,286,454	\$312,549	\$1,599,003	\$190,847	\$406,385	\$597,231	\$0	\$85,861	\$915,911	42.7%	
				, , ,			. , -					
51925397 569004 50000	PROJECT CONTINGENCY	\$730,302	(\$312,549)	\$417,753						\$417,753		
	TOTAL MRHS ADDITIONS	\$15,691,698	\$0	\$15,691,698	\$4,429,895	\$6,302,384	\$10,732,279	\$0	\$1,814,018	\$3,145,401	80.0%	