## 2019 Referendum 519

% PTD = Percent Paid To Date (P = J/G)
% WCTD = Percentage Work Committed To Date (Q = (J+K+L) / G)
% CTD = Percent Completed To Date (Weighted Calculation by line item completion %)
\*\*=%PTD of Contingency is % used to date (F/E)

	K	L	M	N.	0	Р	Q	R
_		ENGLINE		0/	0/	0/	0/	

4/30/2021			Amount Approved: \$344,610,000 Nov. 2019									I To Date (Weig % used to date		culation	by line ite	m comple	etion %)
Α	В	С	D	E	F	G	Н	1		K			N .	0	Р	Q	R
Referend	um Capita	al Proje	ects 2019				2020	2021	TOTAL TO	P.O.	ENCUMB		%	%	%	%	%
		•		APPROP	ADJSTMTS	BUDGET	JULY-JUNE	JULY-APR	DATE	ENCUMB	CONT	BUDGET	USED	COMP	PTD	WCTD	CTD
01 DISTR	ICT OFFICE																
51925301	531500	51001	Project Management	\$10,000,000	(\$246,580)	\$9,753,420	309,688	\$839,329	\$1,149,017		\$5,293,650	\$3,310,753	66%	,			
51925301	544500		Technology Items under \$5,000		\$6,055	\$6,055	\$2,968	\$3,087	\$6,055			\$0	100%				
51925301	51&52	51001	Project Accounting		\$240,525	\$240,525		\$9,043	\$9,043			\$231,482	4%				
51925301	531900		Legal	\$500,000		\$500,000		\$2,021	\$2,021			\$497,979	0%				
51925301	552006		Safety/Security	\$1,243,000	(\$582,586)	\$660,414	\$2,088	8	\$2,088		\$17,794	\$640,532	3%				
51925301	554000	52001	Radio Equipment		\$424,915	\$424,915		\$184,770	\$184,770			\$240,145	43%				
51925301	535000		Advertising	\$5,000		\$5,000	\$674		\$674			\$4,326	13%				
51925301	539513	51000		\$18,004,160	(\$4,861,384)	\$13,142,776	\$711		\$711		\$69,045	\$13,073,020	1%	)		ļ	
51925309	539513	51000	Design Services		\$94,008	\$94,008	75,896.66	\$18,112				\$0	100%	)		لــــــــا	
51925315	539513	51000	Design Services		\$9,580	\$9,580	\$8,072	\$1,508	\$9,580			\$0	100%	>		لــــــــا	
51925333	539513	51000	Design Services		\$1,311,648	\$1,311,648	\$860,572	\$314,618	\$1,175,190		\$136,458	(\$0)	100%				
51925334	539513	51000	Design Services		\$92,129	\$92,129	\$4,825	\$1,214			\$86,091	\$0	100%	>			
51925335	539513	51000	Design Services		\$100,898	\$100,898			\$0		\$100,898	\$0	100%	)			
51925335	539516	51000	Survey Services		\$4,840	\$4,840	40.4		\$0		\$4,840	\$0	100%	)			
51925337	536000	51000	Design Services printing	ļ	\$34	\$34	\$34		\$34		0404.07	\$0	100%	)		<b>↓</b>	
51925339	539513	51000	Design Services	1	\$121,977	\$121,977	\$0	4	\$0		\$121,977	\$0	100%	>		+	
51925339	539516	51000	Survey Services	1	\$8,349	\$8,349		1	\$0		\$8,349	\$0	100%	>		<b>↓</b>	
51925340 51925340	539513	51000 51000	Design Services	1	\$123,459	\$123,459	\$34		\$0 \$34		\$123,459	\$0	100%	·		₩	
51925340	536000 539513	51000	Design Services printing		\$34 \$83,233	\$34 \$83,233	\$34		\$34		\$83,233	\$0 \$0	100%	>		₩	
51925344	539513	51000	Design Services	-	\$74,064	\$74,064					\$74.064	\$0	100%	)		<del>                                     </del>	
			Design Services					<b>#00.000</b>	¢00,000		\$23,621			,		<del> </del>	
51925354 51925354	539513 536000	51000 51000	Design Services Design Services printing	-	\$111,844 \$35	\$111,844		\$88,223 \$35	\$88,223 \$35		\$23,621	\$0 \$0	100%			<del>                                     </del>	
51925354	539513	51000	Design Services printing  Design Services		\$185,756	\$35 \$185,756	\$75,867	\$75,822	\$151,688		\$34,067	\$0	100%	,		<del> </del>	
51925362	539513	51000	Design Services  Design Services		\$56,506	\$56,506	\$23,065	\$23,083	\$46,148		\$10,358	(\$0)	100%	,		<del> </del>	
51925370	539513	51000	Design Services  Design Services		\$138,925	\$138,925	\$42.552	\$70,838	\$113,390		\$25,535	(\$0)	100%	)		<del> </del>	
51925374	539513	51000	Design Services  Design Services		\$147,630	\$147,630	φ42,002	\$70,030	\$113,390		\$147,630	\$0	100%	)		+	
51925381	539513	51000	Design Services  Design Services		\$133,311	\$133,311	\$113,198	\$20,113	\$133,311		\$147,030	\$0	100%			+	
51925385	539513	51000	Design Services  Design Services		\$141.488	\$141.488	ψ110,130	\$108.978	\$108,978		\$32.510	\$0	100%	1		$\vdash$	
51925385	536000	51000	Design Services  Design Services printing		\$42	\$42		\$42	\$42		ψ32,310	\$0	100%	1		$\vdash$	
51925388	539513	51000	Design Services		\$205,260	\$205,260	\$83.837	\$94.213	\$178,050		\$27,210	\$0	100%	1 1		$\vdash$	
51925390	539513	51000	Design Services		\$599,654	\$599,654	\$458,177	\$125,175	\$583,351		\$16,303	(\$0)	100%	1		<del>                                     </del>	
51925390	539516	51000	Survey Services		\$4,125	\$4,125	ψ100,177	\$4,125	\$4,125		ψ10,000	\$0	100%	,		<del>                                     </del>	
51925394	539513	51000	Design Services		\$105,403	\$105,403	\$89,355	\$16,048	\$105,403			\$0	100%			t = 1	
51925396	539513	51000	Design Services		\$63,680	\$63,680	\$48,013	\$7,323	\$55,336		\$8,344	(\$0)	100%			t = 1	
51925398	539513	51000	Design Services		\$668,011	\$668,011		,,,,	\$0		\$668,011	\$0	100%	,		t = 1	
51925309	539513	53000	CM Pre-Con Services		\$4,677	\$4,677		\$4,513	\$4,513		******	\$164	97%	,			
51925315	539513	53000	CM Pre-Con Services		\$504	\$504		\$486	\$486			\$18	97%	,			
51925333	539513	53000	CM Pre-Con Services		\$80,000	\$80,000		\$40,000	\$40,000		\$40,000	\$0	100%				
51925334	539513	53000	CM Pre-Con Services		\$318	\$318		\$307	\$307			\$11	97%	,			
51925354	539513	53000	CM Pre-Con Services		\$9,179	\$9,179		\$9,179	\$9,179			\$0	100%	·			
51925362	539513	53000	CM Pre-Con Services		\$6,216	\$6,216	\$6,216		\$6,216			\$0	100%				
51925363	539513	53000	CM Pre-Con Services		\$1,696	\$1,696	\$1,696	i	\$1,696			\$0	100%				
51925370	539513	53000	CM Pre-Con Services		\$5,092	\$5,092	\$5,092	!	\$5,092			\$0	100%	,		$oxed{oxed}$	
51925381	539513	53000	CM Pre-Con Services		\$7,015	\$7,015		\$6,769	\$6,769			\$246	97%	>		$oxed{oxed}$	
51925385	539513	53000	CM Pre-Con Services		\$11,779	\$11,779		\$11,779	\$11,779			\$0	100%	,		$oxed{oxed}$	
51925388	539513	53000	CM Pre-Con Services	1	\$6,194	\$6,194	\$6,194	<u> </u>	\$6,194			\$0	100%	,			
51925390	539513	53000	CM Pre-Con Services		\$27,346	\$27,346		\$26,389	\$26,389			\$957	97%	,		ш	
51925394	539513	53000	CM Pre-Con Services		\$5,574	\$5,574		\$5,379	\$5,379			\$195	96%	>		╙	
51925396	539513	53000	CM Pre-Con Services	ļ	\$1,914	\$1,914	\$1,914		\$1,914			\$0	100%	>		لــــــــا	
51925301	532400	<u> </u>	Insurance	A47 :	\$27,000	\$27,000	\$14,969	\$543	\$15,512		\$11,488	\$0	100%	>	00		
51925301	569001	l	Project Contingency	\$17,781,187	(\$12,328,290)	\$5,452,897	40.005	40.445	\$0		AT 101	\$5,452,897	0%	·	69% **	20.0	
TOTAL DISTI	RICT OFFICE			\$47,533,347	(\$12,566,918)	\$34,966,429	\$2,235,707	\$2,113,064	\$4,348,771	\$0	\$7,164,935	\$23,452,723	33%	)	12.4%	32.9%	
05 ADULT E	:D											1					
				1	İ	İ											
51925305	552006	52001	Safety/Security	\$127,990		\$127,990			\$0			\$127,990	0%	,	0.0%	0.0%	
51925305	554500		Technology/Infrastructure	\$261,341		\$261,341			\$0			\$261,341	0%	·	0.0%	0.0%	
TOTAL ADUL	T ED			\$389,331	\$0	\$389,331	\$0	\$0	\$0	\$0	\$0	\$389,331	0%		0.0%	0.0%	0.09

4/30/2021 \*\*=%PTD of Contingency is % used to date ( F/E ) Amount Approved: \$344,610,000 Nov. 2019 G Н N 0 Р Q R M Referendum Capital Projects 2019 2020 2021 TOTAL TO P.O. **ENCUMB** % % % % USED COMP **APPROP** ADJSTMTS BUDGET JULY-JUNE BUDGET JULY-APR DATE **ENCUMB** CONT PTD WCTD CTD Right Choices 51925309 552006 52001 Safety/Security \$948,110 \$388,285 \$1,336,39 \$12,46 \$777.099 \$789.560 \$546.835 100% 59.1% 100.0% 51925309 554000 52001 Radio Equipment \$118,389 \$0 100% \$118.389 \$118,389 \$118,389 100.0% 100.0% 51925309 539902 52001 Special Inspections \$13,020 \$13.020 \$8,610 \$8.610 \$1,235 \$3.175 76% 66.1% 75.6% 51925309 554500 52005 Technology/Infrastructure \$125,532 \$125,532 \$125,532 \$0 100% 0.0% 100.0% TOTAL RIGHT CHOICES \$948,110 \$645,226 \$1,593,336 \$12,461 \$904,098 \$916,559 \$673,602 \$3,175 100% 57.5% 99.8% 58.5% ST. HELENA EARLY CHILDHOOD 553002 52004 Playgrounds 51925315 \$113,894 \$29,986 \$143,880 \$52,847 \$71,427 \$124,275 \$19,605 \$0 100% 86.4% 100.0% 554000 52001 Radio Equipment \$40,274 \$40,274 \$40,274 \$40,274 \$0 100% 100.0% 100.0% TOTAL ST. HELENA EARLY CHILDHOOD \$113.894 \$52.847 \$19,605 \$0 95.0% \$70.260 \$184,154 \$111,701 \$164.548 100% 89.4% 100.0% HILTON HEAD ISLAND EARLY CHILDHOOD 51925317 552006 52001 Safety/Security \$604,010 \$485,62 \$485,621 51925317 554000 52001 Radio Equipment \$118,389 \$118,389 \$118.38 \$118,389 \$0 100% 100.0% 100.0% \$1 496 759 51925317 554500 52005 Technology /Infrastructure \$1 496 759 \$0 \$1 496 759 0% 0.0% 0.0% 51925317 553002 52004 Playgrounds \$383,368 \$383,368 \$0 \$383,368 0% 0.0% 0.0% TOTAL HILTON HEAD ISLAND EARLY CHILDHOOD \$2,484,137 \$2,484,137 \$118,389 \$118,389 \$2,365,748 5% 4.8% 4.8% 20 RIVERVIEW CHARTER SCHOOL 552006 52001 Safety/Security \$549,036 \$549,036 51925320 \$549.03 \$0 0.0% 51925320 554500 52005 Technology /Infrastructure \$1,330,249 \$1,330,249 \$0 \$1,330,249 0% 0.0% 0.0% 51925320 553002 52004 Playgrounds \$541,226 \$541,226 0% 0.0% 0.0% TOTAL RIVERVIEW CHARTER \$2,420,511 \$0 \$2,420,511 \$0 \$0 \$0 \$0 \$2,420,511 0% 0.0% 0.0% 0.0% 33 BEAUFORT ELEMENTARY 51925333 552006 52001 Safety/Security \$662,579 \$662,57 \$48,111 \$48,111 \$451,889 \$162,579 7.3% 51925333 50000 Special Inspections \$53,099 \$53,099 \$0 100% 100.0% 100.0% 51925333 541004 50000 Furniture \$68,443 \$68,443 \$68,443 90 100% 0.0% 100.0% 51925333 552005 50000 Renovations \$21,579,872 \$21,499,07 \$1.088,402 \$9.903.418 \$10.991.820 \$6,033,810 \$4,473,445 79% 51.1% 79.2% 51925333 544500 52005 Technology Items under \$5,000 \$1.595 \$1,59 \$1.59 \$1,595 100% 100.0% 100.0% 554500 \$83,836 \$138,263 \$132,253 8.2% 92.1% 51925333 52005 Technology /Infrastructure \$1,682,996 \$1,681,401 \$54,427 \$1,410,88 92% 553002 52004 Playgrounds \$251,990 33% 33.2% 51925333 \$376.990 \$79.62 \$79.628 \$45.37 21.1% \$376,990 TOTAL BEAUFORT ELEMENTARY \$24,302,437 \$40,745 \$24,343,182 \$1,251,866 \$10,060,649 \$11.312.515 \$8,010,399 \$5,020,268 79% 46.5% 79.4% 55.7% 34 COOSA ELEMENTARY \$136,322 \$481 233 \$226,522 51925334 552006 52001 Safety/Security \$362 844 38% 0.0% 37.6% 554000 52001 Radio Equipment \$118,389 \$118,389 \$118.38 \$118 38 100% 51925334 ያ 100.0% 100.0% 51925334 554500 52005 Technology /Infrastructure \$1,175,853 \$1,174,293 \$846 \$71,485 \$72,33 \$19,621 \$1,082,340 8% 6.2% 7.8% 539902 51925334 52005 Special Inspections \$1,560 \$1,560 \$1,560 \$1,560 \$0 100% 100.0% 100.0% 553002 52004 Playgrounds 51925334 \$263,267 \$173,70 \$11.592 70% 70.4% \$263,267 \$77.973 0.0% \$0 \$846 \$191,434 \$192,280 TOTAL COOSA ELEMENTARY \$1,920,353 \$0 \$1,920,353 \$173,702 \$167.536 \$1,386,835 28% 10.0% 27.8% 13.2% LADY'S ISLAND ELEMENTARY 51925335 552006 52001 Safety/Security \$361,286 \$361,286 \$0 \$361,286 0% 0.0% 0.0% 51925335 554000 52001 Radio Equipment \$43,641 \$43,641 \$0 \$43,641 \$0 100% 0.0% 100.0% 51925335 554500 52005 Technology /Infrastructure \$868,368 \$868,368 \$0 \$88,369 \$779,999 10% 0.0% 10.2% 553002 52004 Playgrounds 51925335 \$527,445 \$527,445 \$0 \$527,445 0.0% 0.0% TOTAL LADY'S ISLAND ELEMENTARY \$1,757,099 \$43,641 \$1,800,740 \$132,010 \$1,668,730 0.0% 3.7% \$0 7% 7.3% MOSSY OAKS ELEMENTARY 51925337 552006 52001 Safety/Security \$391,836 \$273,447 51925337 554000 52001 Radio Equipment \$118,389 \$118,38 \$0 100% 100.0% 100.0% 554500 52005 Technology /Infrastructure 51925337 \$953,916 \$953.916 \$953.916 \$0 0% 0.0% 0.0% 51925337 553002 52004 Playgrounds \$253.030 \$253 030 \$0 \$253,030 0% 0.0% 0.0% TOTAL MOSSY OAKS ELEMENTARY \$1,598,782 \$0 \$1,598,782 \$0 \$118,389 \$118,389 \$0 \$0 \$1,480,393 7% 7.4% 7.4% 7.4% PORT ROYAL ELEMENTARY \$287,227 51925338 552006 52001 Safety/Security \$168,838 \$0 \$168,838 0% 0.0% 0.0% 51925338 554000 52001 Radio Equipment \$118,389 \$118.38 \$118,38 \$118,389 100% 100.0% 100.0% 51925338 554500 52005 Technology /Infrastructure \$676,635 \$676,635 \$0 \$676,635 0% 0.0% 0.0% 553002 52004 Playgrounds 51925338 \$125 284 \$125 284 0% 0.0% 0.0% \$125 284 \$0 TOTAL PORT ROYAL ELEMENTARY \$1,089,146 \$1,089,146 \$118,389 \$118,389 11% \$970,757 10.9% 10.9%

4/30/2021 Amount Approved: \$344,610,000 Nov. 2019 \*\*=%PTD of Contingency is % used to date ( F/E ) С F G Н М N 0 Р Q R **Referendum Capital Projects 2019** 2020 2021 TOTAL TO P.O. **ENCUMB** % % % % % USED COMP **APPROP ADJSTMTS** BUDGET JULY-JUNE JULY-APR DATE **ENCUMB** CONT BUDGET PTD WCTD CTD 39 ST HELENA ELEMENTARY 51925339 552006 52001 Safety/Security \$579,292 \$579.29 \$0 \$579,292 0% 0.0% 0.0% 51925339 554500 52005 Technology /Infrastructure \$0 \$1,367,096 5% \$1,439,724 \$1,439,724 \$72,628 5.0% 0.0% 51925339 553002 52004 Playgrounds \$114,493 \$114,493 \$0 \$114,493 0% 0.0% 0.0% \$72,628 TOTAL ST HELENA ELEMENTARY \$2,133,509 \$2,133,509 \$0 \$0 \$0 \$2,060,881 3% 0.0% 3.4% 0.9% BROAD RIVER ELEMENTARY 552006 52001 Safety/Security 51925340 \$524,130 \$405,741 \$209,704 \$196.037 51 7% 0.0% 554000 52001 Radio Equipment 51925340 \$118,389 \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 51925340 554500 52005 Technology /Infrastructure \$1,289,956 \$1,289,956 \$1,289,956 0% 0.0% 0.0% 553002 52004 Playgrounds 51925340 \$271.643 47% \$508,652 \$508,652 \$0 \$172,104 \$64,905 0.0% 46.6% TOTAL BROAD RIVER ELEMENTARY \$2,322,738 \$0 \$118,389 \$118,389 \$172,104 \$274.609 \$1,757,636 24% 5.1% 24.3% \$0 \$2,322,738 9.4% SHANKLIN ELEMENTARY 51925344 \$421,372 552006 52001 Safety/Security \$302.98 \$0 \$302,983 0% 0.0% 0.0% \$118,389 \$118,389 554000 52001 Radio Equipment \$118 389 51925344 \$118 389 \$0 100% 100.0% 100.0% 51925344 554500 52005 Technology /Infrastructure \$1,030,459 \$1,030,459 \$0 \$1.030.459 0% 0.0% 0.0% 51925344 553002 52004 Playgrounds \$293,102 \$293,10 \$15,668 95% 0.0% 94.7% TOTAL SHANKLIN ELEMENTARY \$1,744,933 \$1,744,933 \$118,389 \$118,389 \$277,434 \$0 \$1,349,110 23% 6.8% 22.7% 9.8% J.J. DAVIS EARLY CHILDHOOD CENTER 51925352 552006 52001 Safety/Security \$348,958 \$348,95 \$0 \$348,958 0.0% 52005 Technology /Infrastructure \$842,539 \$842,53 51925352 554500 \$842,539 0% 0.0% 0.0% 553002 52004 Playgrounds 51925352 \$118,450 \$118,450 \$0 \$69,000 \$49,450 58% 0.0% 58.3% TOTAL J.J. DAVIS EARLY CHILDHOOD CENTER \$1,309,947 \$0 \$1,309,947 \$0 \$0 \$0 \$69.000 \$0 \$1,240,947 5% 0.0% 5.3% 4.6% WHALE BRANCH ELEMENTARY 51925354 552006 52001 Safety/Security \$390,229 \$390,22 \$76,850 \$76,850 \$313,379 \$0 100% 19.7% 100.0% 51925354 539902 52005 Special Inspections \$2 505 \$2,505 \$2.505 \$2,505 90 100% 100.0% 100.0% 51925354 554500 52005 Technology /Infrastructure \$949 752 \$1,254,936 \$2,204,688 \$217,552 \$217.552 \$1.987.136 \$0 100% 9.9% 100.0% 51925354 553002 52004 Playgrounds \$464,842 \$464.842 \$386,64 \$78,194 83% 0.0% 83.2% TOTAL WHALE BRANCH ELEMENTARY \$1.804.823 \$1,257,441 \$3.062.264 \$0 \$296.907 \$296,907 \$386,648 \$2,300,515 \$78,194 9.7% 97.4% 25.9% 97% HHI ELEMENTARY (RED & YELLOW) 51925362 \$882,311 \$1,536,080 \$10,913 \$401,118 \$1,134,962 552006 52001 Safety/Security \$653,769 \$390,205 \$0 100% 26.1% 100.0% \$118,389 51925362 554000 52001 Radio Equipment \$118 389 \$118 389 \$118,389 \$0 100% 100.0% 100.0% 52001 51925362 539902 \$551 \$55 \$0 Special Inspections \$55 \$55 100% 100.0% 100.0% 51925362 534500 52005 Technology software \$5,931 \$5,931 \$5,931 \$5,931 \$0 100% 100.0% 100.0% 52005 Technology Items under \$5,000 51925362 544500 \$7,269 \$7,269 \$457 \$457 \$6,811 6% 6.3% 6.3% 554500 52005 Technology /Infrastructure \$1.058.198 \$2,169,870 51925362 \$1,111,672 \$10.913 \$298.358 \$309.27 \$1.860.599 100% 14.3% 100.0% 51925362 553002 52004 Playgrounds \$289 292 \$289 292 \$250.27 \$28.893 \$279 167 \$10.12 \$0 100% 96.5% 100.0% TOTAL HHI ELEMENTARY \$2,283,275 \$1,844,107 \$4,127,382 \$272,100 \$842,784 \$1,114,885 \$3,005,686 \$6,811 100% 27.0% 99.8% 67.7% 63 HHI SCHOOL FOR CREATIVE ARTS (BLUE) 51925363 552006 52001 Safety/Security \$742.699 \$742,699 \$6,933 \$687 089 \$694 022 \$48.67 .\$0 100% 93.4% 100.0% 51925363 554000 52001 Radio Equipment \$118,389 \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 539902 52001 Special Inspections 51925363 \$7,284 \$7,28 \$6,665 \$6,665 \$619 \$0 100% 91.5% 100.0% 51925363 554500 52005 Technology /Infrastructure \$1,111,67 \$1,291,268 \$546 \$54,700 \$499,35 \$737,217 43% 4.2% 42.9% 553002 52004 Playgrounds Nº/a 51925363 \$698 116 \$698 116 \$698 116 0.0% 0.0% \$873,776 TOTAL HHI SCHOOL FOR CREATIVE ARTS \$2,552,486 \$305,270 \$2,857,756 \$7,479 \$866,296 \$0 \$548,647 \$1,435,333 50% 30.6% 49.8% 32.5% BLUFFTON ELEMENTARY & BLUFFTON ECC 552006 52001 Safety/Security \$712.120 \$712.120 \$6,665 \$219,744 \$226,409 \$485.712 31.8% 100.0% 51925370 100% 554000 52001 Radio Equipment 51925370 \$118,389 \$118.389 \$118.389 \$118.389 \$0 100% 100.0% 100.0% 51925370 554500 52005 Technology /Infrastructure \$1,721,845 \$949,794 \$2,671,639 \$6,665 \$401,702 \$408,367 \$1,796,05 \$467,221 83% 15.3% 82.5% 51925370 539902 52004 Special Inspections 100% 64.5% 100.0% \$7,509 \$7.50 \$4.844 \$4.844 \$2,665 \$0 553002 52004 Playgrounds 51925370 \$427,104 \$427,104 264,484 \$120,944 \$385,428 \$41,676 \$0 100% 90.2% 100.0% TOTAL BLUFFTON ELEMENTARY \$1,075,692 \$277,813 \$865,623 \$2,326,104 \$467,221 \$2,861,069 \$3,936,761 \$1,143,437 88% 29.0% 88.1% 59.0%

4/30/2021 Amount Approved: \$344,610,000 Nov. 2019 \*\*=%PTD of Contingency is % used to date ( F /E ) С B G Н М N 0 Р Q R Referendum Capital Projects 2019 2020 2021 TOTAL TO P.O. **ENCUMB** % % % % % USED COMP **APPROP** ADJSTMTS BUDGET JULY-JUNE DATE **ENCUMB** CONT BUDGET JULY-APR PTD WCTD CTD 72 OKATIE ELEMENTARY 51925372 552006 52001 Safety/Security \$551,230 \$432.84 \$432.841 0.0% 0% 0.0% 554000 52001 Radio Equipment 51925372 \$118,389 \$118,389 \$118,389 \$118,389 100% \$0 100.0% 100.0% 51925372 554500 52005 Technology /Infrastructure \$1,360,116 \$1,360,116 \$0 \$1,360,116 0% 0.0% 0.0% 52004 Playground sidewalks 51925372 532314 \$3,969 \$3,969 \$0 \$3,969 \$0 100% 0.0% 100.0% 553002 52004 Playgrounds 51925372 \$438,493 \$434,524 \$94,689 \$94,689 \$339,836 22% 21.8% 21.8% TOTAL OKATIE ELEMENTARY \$2,349,839 \$2 349 839 \$0 \$213.077 \$213.077 \$3,969 \$2,132,793 9.1% 9% 9.2% 9.1% MC RILEY ELEMENTARY AND MC RILEY ECC 51925374 552006 52001 Safety/Security \$723,614 \$605,225 \$0 0% 0.0% 0.0% 554000 52001 Radio Equipment 51925374 \$118,389 \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 554500 52005 Technology /Infrastructure 51925374 \$1 736 39 \$1,736,391 \$0 \$0 \$1 736 391 0% 0.0% 0.0% 553002 52004 Playgrounds 51925374 \$410.93 \$410.931 \$410.931 0% 0.0% 0.0% TOTAL MC RILEY ELEMENTARY \$2,870,936 \$2,870,936 \$0 \$118,389 \$118,389 \$0 \$2,752,547 4% 4.1% 4.1% 4.1% 76 RED CEDAR ELEMENTARY 51925376 552006 52001 Safety/Security \$540,838 \$408,27 32 \$408,270 0% 0.0% 0.0% 51925376 52001 Roads/Parking lot security \$14,179 \$14,17 \$13,683 \$13,683 100% 96.5% 100.0% 51925376 554000 52001 Radio Equipment \$118,389 \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 51925376 554500 52005 Technology /Infrastructure \$1,340,067 \$1.340.067 \$0 \$1.340.067 0% 0.0% 0.0% \$13.67 51925376 553002 52004 Playgrounds \$148 842 \$148 842 \$13 675 \$18.46 \$116 699 22% 9.2% 21.6% TOTAL RED CEDAR ELEMENTARY \$2,029,747 \$0 \$2,029,747 \$145,747 \$145,747 \$18,468 \$496 \$1,865,036 8% 8.1% 8.0% 7.2% 78 PRITCHARDVILLE ELEMENTARY 51925378 552006 52001 Safety/Security \$666,426 \$548 037 \$0 \$548 03 0% 0.0% 0.0% 51925378 554000 52001 Radio Equipment \$118,389 \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 51925378 554500 52005 Technology /Infrastructure \$1,655,304 \$1,655,304 \$0 \$1,655,304 0% 0.0% 0.0% 51925378 553002 52004 Playgrounds \$436,159 \$436,159 \$21,149 \$21,149 \$415,010 4.8% 4.8% TOTAL PRITCHARDVILLE ELEMENTARY \$2,757,889 \$2,757,889 ¢0 ¢Ω \$0 \$2,618,351 5% 5.1% \$0 \$139,538 \$139,538 5.1% 5.1% 79 RIVER RIDGE ACADEMY 552005 50000 Additions \$9.882.109 \$9.882,109 \$4,638,365 \$3,728,973 \$8,367,338 \$956,928 94% 94.4% 51925379 \$557.843 84.7% 554000 52001 Radio Equipment 51925379 \$118,389 \$118,389 \$118.38 \$118.389 100% 100.0% 100.0% \$0 51925379 552006 52001 Safety/Security \$869,683 \$751,294 \$751,294 0% 0.0% 0.0% 51925379 553001 52008 Athletics \$1,324,902 \$1,324,902 \$0 \$1,324,902 0% 0.0% 0.0% 52004 Playgrounds 51925379 553002 \$327,446 \$327,446 \$0 \$327,446 0% 0.0% 0.0% \$4.638.365 \$3.847.362 \$8,485,727 \$956.928 TOTAL RIVER RIDGE ACADEMY \$12 404 140 \$12,404,140 74.6% \$0 \$0 \$2.961.485 76% 68.4% 76.1% BEAUFORT MIDDLE 51925380 552006 52001 Safety/Security \$727,751 \$609,362 \$609,362 0% 0.0% 0.0% 52001 Radio Equipment 51925380 554000 \$118,389 \$118,389 \$118,389 100% 100.0% 100.0% \$118,389 \$0 51925380 554500 52005 Technology /Infrastructure \$1,801,111 \$1.801.111 \$1.801.111 0% 0.0% 0.0% 553001 52008 Athletics 51925380 \$2,729,912 \$2,729,912 \$0 \$2,729,912 0% 0.0% 0.0% TOTAL BEAUFORT MIDDLE \$118,389 \$5,258,774 \$5,258,774 \$118,389 \$0 \$5,140,385 2% 2.3% 2.3% 2.3% 81 LADY'S ISLAND MIDDLE 51925381 552006 52001 Safety/Security \$722,097 \$722,097 \$91,760 \$605,064 \$696,824 \$25,273 100% 96.5% 100.0% \$118,389 51925381 554000 52001 Radio Equipment \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 51925381 539902 52001 \$5,059 \$506 100% \$5,059 \$4,553 \$0 90.0% 100.0% Special Inspections \$4,553 51925381 534500 52005 Technology software \$8,897 \$8.897 \$8 897 \$8.897 \$0 100% 100.0% 100.0% 51925381 544500 52005 Technology Items under \$5,000 \$686 \$686 \$686 \$686 \$0 100% 100.0% 100.0% 5192538 554500 52005 Technology /Infrastructure \$1,786,062 \$71.583 \$71.583 \$477,153 73% 73.39 TOTAL LADY'S ISLAND MIDDLE \$2,517,742 \$123,447 \$2,641,189 \$91,760 \$900,931 \$1,263,105 \$477,153 82% 34.1% 81.9% \$809,171 ROBERT SMALLS INTERNATIONAL ACADEMY 83 51925383 552005 50000 School Replacement \$62,195,973 \$62,077,58 \$494 \$1,589,165 \$1,589,659 \$0 \$1,594,939 \$58,892,987 5% 2.6% 5.1% 51925383 554000 52001 Radio Equipment \$118,389 100.0% \$118,389 \$118.38 \$118.389 \$0 100% 100.0% 51925383 553002 52004 Playgrounds \$247,891 \$247,891 \$247,891 0% 0.0% 0.0% TOTAL ROBERT SMALLS INTERNATIONAL ACADEMY \$494 \$1,707,554 \$1,708,048 \$1,594,939 \$59,140,878 \$62,443,864 \$0 \$62,443,864 \$0 5% 2.7% 5.3% 4.3%

4/30/2021 \*\*=%PTD of Contingency is % used to date ( F/E ) Amount Approved: \$344,610,000 Nov. 2019 С G Н N 0 Р Q R M **Referendum Capital Projects 2019** 2020 2021 TOTAL TO P.O. **ENCUMB** % % % % % USED COMP **APPROP** ADJSTMTS BUDGET JULY-JUNE **ENCUMB** BUDGET JULY-APR DATE CONT PTD WCTD CTD 85 WHALE BRANCH MIDDLE 51925385 552006 52001 Safety/Security \$627,226 \$704.70 \$99.53 \$99.53 \$605,169 \$0 100% 14.1% 100.0% 51925385 539902 52005 Special Inspections \$2.055 \$0.00 \$2.05 \$2.055 \$2.055 100% 100.0% 100.0% 51925385 534500 52005 Technology software \$2,966 \$2,966 \$2,966 \$2,966 \$0 100% 100.0% 100.0% Technology Items under \$5,000 51925385 544500 52005 \$10 \$108 \$10 \$108 \$0 100% 100.0% 100.0% 51925385 554500 52005 Technology /Infrastructure \$1,559,728 \$996,391 \$2,556,119 \$213,765 \$213,765 \$2,086,282 \$256,072 90% 8.4% 90.0% 51925385 553001 52008 Athletics 55% 0.0% 54.9% \$991 362 -\$77 474 \$913 888 \$501 948 \$411 940 TOTAL WHALE BRANCH MIDDLE \$318,425 \$668,012 7.6% 84.0% \$3,178,316 \$1,001,520 \$4,179,836 \$318,425 \$3,193,399 84% 19.4% HILTON HEAD ISLAND MIDDLE 552006 52001 Safety/Security \$707.020 \$588.631 51925387 \$588.63 \$0 0% 0.0% 0.0% 554000 52001 Radio Equipment \$118.389 \$118 389 51925387 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 552005 50000 Renovations \$26,056,73 \$24,498,297 51925387 \$26,056,73 \$52.17 \$52.179 \$0 \$1,506,260 6% 0.2% 6.0% TOTAL HILTON HEAD ISLAND MIDDLE \$26,763,756 \$0 \$26,763,756 \$170.568 \$170,568 \$0 \$1,506,260 \$25,086,928 0.6% 6.3% 1.3% HE MCCRACKEN MIDDLE 88 51925388 552006 52001 Safety/Security \$830,412 \$829,214 \$308,883 \$308.883 90 \$520,33 \$0 100% 37.3% 100.0% 51925388 52001 Safety/Security \$1,198 \$1,198 \$1,198 \$0 100% 100.0% 100.0% 534500 52005 Technology software 51925388 \$20,759 \$20,759 \$20,759 \$20,759 \$0 100% 100.0% 100.0% 544500 52005 Technology Items under \$5,000 \$4,30 51925388 \$5.943 \$5.943 \$1.637 \$1.637 \$0 100% 27.5% 100.0% \$2,064,992 51925388 554500 52005 Technology /Infrastructure \$382,933 \$2 447 925 \$546.63 \$546.63 \$1,382,410 \$518 883 79% 22.3% 78.8% 51925388 553001 52008 Athletics \$1,460,895 \$1,460,89 \$311,611 \$365,742 \$887,327 \$207,826 86% 25.0% 85.8% TOTAL HE MCCRACKEN MIDDLE \$4,356,299 \$409,63 \$4,765,934 \$54,131 \$1,244,850 \$4,306 \$2,790,069 \$726,710 85% 26.1% 84.8% \$1,190,719 89 BI LIFFTON MIDDLE 51925389 552006 52001 Safety/Security \$754,346 \$635,957 \$0 \$635,957 0.0% 0.0% 51925389 554000 52001 Radio Equipment \$118,389 \$118,389 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 51925389 52005 Technology /Infrastructure \$1,878,537 \$1,878,537 \$1,878,537 0% 0.0% 0.0% 553001 51925389 52008 Athletics \$317,066 \$317,066 \$0 \$317,066 0% 0.0% U U0% TOTAL BLUFFTON MIDDLE \$2,949,949 \$0 \$2,949,949 \$0 \$118.389 \$118,389 \$0 \$0 \$2,831,560 4% 4.0% 4.0% 4.0% 90 BEAUFORT HIGH 51925390 52001 Safety/Security \$1,378,308 \$121,143 \$1,499,451 \$362,763 \$1.084.207 \$1,446,970 \$52,481 96.5% 100.0% 552006 100% 51925390 539902 52001 Special Inspections \$18.886 \$18,886 \$18.886 \$18.886 \$0 100% 100.0% 100.0% 51925390 534500 52005 Technology software \$14,828 \$14,828 \$14,828 \$14,828 \$0 100% 100.0% 100.0% 51925390 52005 \$16,495 \$16,495 Technology Items under \$5,000 \$1.180 \$1,180 \$15,315 79 7.2% 7.2% \$3,705,084 \$3 444 802 \$2,055,587 51925390 554500 52005 Technology /Infrastructure \$5,500,389 \$1,758,836 \$1,758,836 \$36,469 99% 32.0% 99.3% 52008 Utility Permits and Fees 532100 51925390 \$840 \$840 \$840 \$840 \$0 100% 100.0% 100.0% 51925390 539902 52008 Special Inspections \$128 \$128 \$128 \$128 \$0 100% 100.0% 100.0% 51925390 553001 52008 Athletics \$4,206,793 \$2,299,160 \$6,505,953 \$2,225,094 \$2,225,094 \$1,371,396 \$2,909,463 55% 34.2% 55.3% \$5,466,761 TOTAL BEAUFORT HIGH \$9.029.903 \$4,527,067 \$13,556,970 \$362,763 \$5,103,998 \$5,128,961 \$2,961,248 78% 40.3% 78.2% 47.8% \$0 BATTERY CREEK HIGH 51925392 52001 Radio Equipment \$118,389 \$118,389 \$0 \$118,389 \$118,389 \$0 100% 100.0% 100.0% 51925392 \$46,298,330 \$46,298,330 \$0 \$46,298,330 50000 Renovations Construction \$0 \$0 \$0 0% 0.0% 0.0% \$0 \$67,579 51925392 50000 Pre-Construction/Site Prep \$125,000 \$125,000 \$0 \$67,579 \$0 \$7,150 \$50,272 60% 54 1% 59.8% 51925392 50000 Design Consultants \$3,473,749 \$0 \$3,473,749 \$0 \$1,313,480 \$1,313,480 \$0 \$1,727,443 \$432.826 88% 37.8% 87.5% 51925392 50000 Various Vendors \$3,100,383 \$2,981,99 \$494 \$1,163 \$1,657 \$2,980,337 0.1% 0.1% 51925392 50000 FF&E \$17,097 0.6% \$3.078.31 \$0 \$3.078.311 \$17.09 \$0 \$3.061.214 0.6% TOTAL BATTERY CREEK HIGH \$56,075,773 \$0 \$56,075,773 \$17,590 \$1.500.611 \$1.518.201 \$0 \$1,734,593 \$52,822,979 3.1% 6% 2.7% 5.8% WBECHS 51925394 \$717,695 \$599,30 \$599,306 Safety/Security 0.0% 0.0% 51925394 554000 52001 Radio Equipment \$118,389 \$118,389 \$118,389 100% 100.0% 100.0% \$118,389 \$0 \$0 \$0 \$0 51925394 534500 52005 Technology software \$2,966 \$2,966 \$2,966 \$2,966 \$0 100% 100.0% 100.0% 51925394 544500 52005 Technology Items under \$5,000 \$108 \$108 \$108 \$108 \$0 100% 100.0% 100.0% Technology /Infrastructure 51925394 52005 \$1,923,581 \$1,911,631 \$1.920.50 \$8.87 \$8.87 0% 0.5% 0.5% 51925394 539902 52008 Special Inspections \$1,392 \$1,392 \$1,392 \$1,392 100% 100.0% 100.0% \$0 \$76,676 51925394 553001 52008 Athletics \$371 301 \$1,221,475 \$1,592,776 \$318.546 \$1,197,554 \$1.516.100 \$0 100% 95.2% 100.0% TOTAL WHALE BRANCH EARLY COLLEGE HIGH \$3,012,577 \$1,222,867 \$4,235,444 \$318,546 \$1,329,285 \$1.647.831 \$0 \$76,676 \$2,510,937 41% 38.9% 40.7% 39.4%

## Beaufort County School District Beaufort, SC

4/30/2021	Amount Approved: \$344,610,000 Nov. 2019							**=%PTD of Co	ontingency is	% used to date	(F/E)				
A B C	D	E	F	G	Н	1		K	L	M	N N	0	Р	Q	R
Referendum Capital	Projects 2019				2020	2021	TOTAL TO	P.O.	ENCUMB		%	%	%	%	%
	,	APPROP	ADJSTMTS	BUDGET	JULY-JUNE	JULY-APR	DATE	ENCUMB	CONT	BUDGET	USED	COMP	PTD	WCTD	CTD
96 HILTON HEAD ISLAND	HIGH														
51925396 552006	52001 Safety/Security	\$1,378,308	(\$118,389)	\$1,259,919			\$0		\$9,020	\$1,250,899	1%	,	0.0%	0.7%	
51925396 554000	52001 Radio Equipment		\$118,389	\$118,389	1	\$118,389	\$118,389			\$0	100%	,	100.0%	100.0%	
51925396 553001	52008 Athletics	\$5,612,861		\$5,612,861	\$6,027	\$848,623	\$854,650		\$145,675	\$4,612,536	18%	,	15.2%	17.8%	
51925396 539513	50000 Design for building renovations	\$3,145,246	6	\$3,145,246	i		\$0			\$3,145,246	0%	,	0.0%	0.0%	
TOTAL HILTON HEAD ISLAND	HIGH	\$10,136,415	\$0	\$10,136,415	\$6,027	\$967,012	\$973,039	\$0	\$154,695	\$9,008,681	11%		9.6%	11.1%	10.4%
97 MAY RIVER HIGH															
51925397 552005	50000 Building additions	\$15,691,698	3	\$15,691,698	\$4,429,895	\$6,911,025	\$11,340,920	\$0	\$1,207,652	\$3,143,126	80%	,	72.3%	80.0%	
51925397 552006	52001 Safety/Security	\$1,467,590	(\$118,389)	\$1,349,201			\$0			\$1,349,201	0%	,	0.0%	0.0%	
51925397 554000	52001 Radio Equipment		\$118,389	\$118,389		\$118,389	\$118,389			\$0	100%	,	100.0%	100.0%	
51925397 553001	52008 Athletics	\$7,521,179	)	\$7,521,179			\$0		\$18,656	\$7,502,523	0%	,	0.0%	0.2%	
51925397 552005	50001 CATE expansion	\$790,857	1	\$790,857	1		\$0			\$790,857	0%	,	0.0%	0.0%	
TOTAL MAY RIVER HIGH		\$25,471,324	\$0	\$25,471,324	\$4,429,895	\$7,029,414	\$11,459,309	\$0	\$1,226,308	\$12,785,707	50%		45.0%	49.8%	49.2%
98 BLUFFTON HIGH		-													
51925398 552006	52001 Safety/Security	\$994,122	(\$118,389)	\$875,733			\$0			\$875,733	0%	,	0.0%	0.0%	
51925398 554000	52001 Radio Equipment		\$118,389	\$118,389	1	\$118,389	\$118,389			\$0	100%	,	100.0%	100.0%	
51925398 554500	52005 Technology /Infrastructure	\$2,469,882	2	\$2,469,882	2		\$0			\$2,469,882	0%	,	0.0%	0.0%	
51925398 541007	52008 Athletic Equipment <\$5,000			\$0	1		\$0			\$0	100%	,	0.0%	0.0%	
51925390 539516	52008 Survey for Athletic		\$5,445	\$5,445	6		\$0		\$5,445	\$0	100%	,	0.0%	100.0%	
51925398 553001	52008 Athletics	\$5,968,826	(\$5,445)	\$5,963,381			\$0			\$5,963,381	0%	,	0.0%	0.0%	
TOTAL BLUFFTON HIGH		\$9,432,830	\$0	\$9,432,830	\$0	\$118,389	\$118,389	\$0	\$5,445	\$9,308,996	1%		1.3%	1.3%	1.3%
GRAND TOTAL Referendum 2	2019	\$344.610.000	\$0	\$344.610.000	\$14.030.690	\$41.790.539	\$55.821.229	\$1.101.662	\$44.332.120	\$243.354.990	29%		16.2%	29.4%	
Completed Projects	2010	Ψυ-1-1,010,000	\$0 \$0	ψ5-1-1,010,000	Ψ1-7,050,050	Ψ-1,130,333	ψ55,021,225	ψ1,101,002	ψ-1-1,002,120	ΨΕ-10,004,990	, 23/0	,	10.2 /6	20.4/0	
Complete but charges outstar	nding		φυ												
Complete but charges outstal	nung														