River Ridge Academy Additions

4/30/2021

2019 Referendum

ACCOUNTS FOR: 519	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-APR	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLET
79 RRA Additions												
CONSTRUCTION												
51925379 552001 50000	SITE DEVELOPMENT			\$0	\$0		\$0			\$0	100.09	%
51925379 552005 50000	BUILDING & SITE CONSTRUCTION	\$8,701,097		\$8,701,097	\$4,515,105	\$3,538,441	\$8,053,546		\$647,551	\$0	100.09	%
51925379 569001 50000	CONSTRUCTION CONTINGENCY	\$303,023		\$303,023	\$0	\$0	\$0		\$303,023	\$0	100.09	%
	TOTAL CONSTRUCTION	\$9,004,120	\$0	\$9,004,120	\$4,515,105	\$3,538,441	\$8,053,546	\$0	\$950,574	\$0	100.09	%
PRE-CONST/SITE PREP												
51925379 539514 50000	GEOTECHNICAL CONSULTANT			\$0	\$0		\$0	1		\$0	100.09	V ₀
51925379 539516 50000	WETLANDS & LAND SURVEY	\$49,555		\$49,555	\$0		\$0			\$49,555		
51925379 539522 50000	TRAFFIC ANALYSIS REPORT	Ψ+0,000		\$0	\$0		\$0			\$0		
	TOTAL PRE-CONST/SITE PREP	\$49,555	\$0		\$0	\$0	\$0	\$0	\$0			
DESIGN CONSULTANTS											1	+
51925379 539513 50000	A/E FEES		t	\$0	 		\$0	+ +		\$0	100.09	%
51925379 539521 50000	REIMBURSABLES	\$146,471	(\$69,170	\$77,301	 		\$0	+ +		\$77,301		
51925379 539500 50000	TECHNOLOGY CONSULTANTS	ψ140,471	(ψου, 170	\$0			\$0			\$0		
1925379 539519 50000	OTHER CONSULANTS			\$0	+		\$0	+ +		\$0		_
51925379 569003 50000	DESIGN CONTINGENCY			\$0			\$0	+		\$0		
	TOTAL DESIGN CONSULTANTS	\$146,471	(\$69,170	* -	\$0	\$0	\$0	\$0	\$0			
/ARIOUS VENDORS												
51925379 535000 50000	ADVERTISING		-	\$0	-		\$0	\$0		0.0	100.09	.,
										\$0		
51925379 536000 50000	PRINTING & BINDING			\$0			\$0	\$0		\$0		
1925379 534500 50000	USER PURCHASED TECHNOLOGY			\$0			\$0			\$0		
51925379 539901 50000	CONSTRUCTION PERMITS & FEES	407.700	***	\$0	40.004	* 10.005	\$0			\$0		
51925379 539902 50000	INSPECTION FEES	\$27,799			46,634	\$42,395	\$89,029			\$7,109		
51925379 532400 50000	INSURANCE	4=	\$5,314		\$5,314		\$5,314			\$0		
51925379 532100 50000	UTILITIES COST/FEES	\$71,312		\$71,312	\$71,312	440.005	\$71,312		•	\$0		
	TOTAL VARIOUS VENDORS	\$99,111	\$73,653	\$172,764	\$123,260	\$42,395	\$165,655	\$0	\$0	\$7,109	95.99	%
F&E												
1925379 541000 50000	FURNITURE PIECES UNDER \$5,000	\$396,443	(\$57	\$396,386		\$147,249	\$147,249		\$6,354	\$242,783	38.89	%
1925379 541001 50000	OFFICE EQUIPMENT UNDER \$5,000			\$0			\$0			\$0	100.09	%
51925379 541004 50000	ATHLETIC EQUIPMENT/PLAYGROUND			\$0			\$0			\$0	100.09	%
1925379 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000			\$0	İ		\$0			\$0	100.09	%
51925379 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000		\$888	\$888		\$888	\$888			\$0	100.09	%
51925379 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$0		\$0			\$0			\$0	100.09	%
	TOTAL FF&E	\$396,443	\$831	\$397,274	\$0	\$148,137	\$148,137	\$0	\$6,354	\$242,783	38.99	%
		, , , , ,		, ,	, -				, , , , , ,	, , ,		
	TOTAL INDIRECT COST	\$691,580	\$5,314	\$696,894	\$123,260	\$190,532	\$313,792	\$0	\$6,354	\$376,748	45.99	%
51925379 569004 50000	PROJECT CONTINGENCY	\$186,409	(\$5,314	\$181,095						\$181,095	5	
	TOTAL RRA ADDITIONS	\$9.882.109	\$0	\$9.882.109	\$4.638.365	\$3.728.973	\$8.367.338	\$0	\$956.928	\$557.843	94.49	%