Battery Creek High School Renovation

6/30/2021

2019 Referendum

ACCOUNTS FOR: 519	2019 PROJECTS		TRANFRS ADJSTMTS	REVISED BUDGET	2020 .II.II.YII.INF	2021 JULY-JUNE	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET	PCT USED	PCT COMPLE
92 SCHOOL RENOVATION	2010 1 11002010	Arritor	Abtornino	DODGET	UCET UCITE	0021 00112	BAIL	Enteening	LITOOMD	BOBGET	UULD	COMIN EL
CONSTRUCTION												
construction		1	r	1				r		1	1	
51925392 552005 50000	BUILDING & SITE CONSTRUCTION	\$33,766,449	\$15.641.229	\$49,407,678			\$0		\$49,407,678	\$0	100.0%	
51925392 552006 50000	TECHNOLOGY/INFRASTRUCTURE	\$2,984,961	(\$2,984,961)	\$0			\$0		\$10,101,010	\$0	100.0%	
51925392 553001 50000	ATHLETICS	\$1,377,844		\$0			\$0			\$0	100.0%	
51925392 552500 50000	CATE EXPANSION	\$2,806,061	(\$2,806,061)	\$0			\$0			\$0	100.0%	
51925392 552100 50000	FEE, TAXES , BONDS	\$456,838	(\$456,838)	\$0			\$0			\$0	100.0%	
51925392 552000 50000	GC OHP	\$2,069,608	(\$2,069,608)	\$0		\$0	\$0			\$0	100.0%	
51925392 569001 50000	CONSTRUCTION CONTINGENCY	\$2,836,569	(\$2,836,569)	\$0			\$0			\$0	100.0%	
	TOTAL CONSTRUCTION	\$46,298,330	\$3,109,348	\$49,407,678	\$0	\$0	\$0	\$0	\$49,407,678	\$0	100.0%	
PRE-CONST/SITE PREP												
51925392 539516 50000	SURVEY/WETLANDS	\$75,000		\$75,000	\$0	\$67,579	\$67,579			\$7,422	90.1%	
51925392 539514 50000	GEOTECHNICAL CONSULTANT	\$25,000		\$25,000			\$0		\$7,150	\$17,850	28.6%	
51925392 539522 50000	TRAFFIC ANALYSIS REPORT	\$25,000		\$25,000			\$0			\$25,000	0.0%	
				\$0	\$0		\$0			\$0	100.0%	
	TOTAL PRE-CONST/SITE PREP	\$125,000	\$0	\$125,000	\$0	\$67,579	\$67,579	\$0	\$7,150	\$50,272	59.8%	
DESIGN CONSULTANTS												
51925392 539513 50000	A/E FEES	\$2,895,640		\$2,895,640		\$1,301,816	\$1,301,816		\$1,591,107	\$2,717	99.9%	
51925392 539513 50000	REIMBURSABLES	\$148,000		\$148,000		\$11.664	\$1,301,810	ł	\$136,336	\$0	100.0%	
51925392 539500 50000	TECHNOLOGY CONSULTANTS	\$25.000		\$25.000		φ11,004	\$0		φ100,000	\$25.000	0.0%	-
51925392 539519 50000	OTHER CONSULANTS	\$50.000		\$50.000			\$0			\$50,000	0.0%	
51925392 535923 50000	CM/GC PRECONSTRUCTION FEE	\$204.677	(\$140.000)	\$64,677			\$0		\$45.000	\$19.677	69.6%	
51925392 569003 50000	DESIGN CONTINGENCY	\$150,432	(*	\$150,432			\$0		\$10,000	\$150,432	0.0%	
	TOTAL DESIGN CONSULTANTS			\$3,333,749	\$0	\$1,313,480	\$1,313,480	\$0	\$1,772,443	\$247,826	92.6%	
VARIOUS VENDORS												
51925392 535000 50000	ADVERTISING	\$2,000		\$2,000	\$494	\$1,163	\$1,657			\$343	82.9%	
51925392 536000 50000	PRINTING & BINDING	\$1,000		\$1,000			\$0			\$1,000	0.0%	
51925392 539901 50000	CONSTRUCTION PERMITS & FEES	\$5,000		\$5,000		\$128	\$128			\$4,872	2.6%	
51925392 534500 50000	USER PURCHASED TECHNOLOGY	\$15,865		\$15,865			\$0			\$15,865	0.0%	l
51925392 532400 50000	BUILDER'S RISK INSURANCE	\$185,147		\$185,147		\$14,712	\$14,712			\$170,435	7.9%	
51925392 569004 50000	OWNER CONTINGENCY	\$2,314,339		\$0			\$0			\$0	100.0%	
51925392 539902 50000	INSPECTION FEES	\$452,032		\$452,032		\$6,295	\$6,295			\$445,737	1.4%	l
51925392 532100 50000	UTILITIES COST/FEES	\$125,000		\$125,000		\$990	\$990			\$124,010	0.8%	
	TOTAL VARIOUS VENDORS	\$3,100,383	(\$2,314,339)	\$786,044	\$494	\$23,289	\$23,782	\$0	\$0	\$762,262	3.0%	

Beaufort County School District Beaufort, SC

6/30/2021

2019 Referendum

ACCOUNTS FOR: 519	2019 PROJECTS	ORIGINAL APPROP	TRANFRS ADJSTMTS	REVISED BUDGET	2020 JULY-JUNE	2021 JULY-JUNE	TOTAL TO DATE	P.O. ENCUMB	Contract ENCUMB	AVAILABLE BUDGET		PCT COMPLE
FF&E												
51925392 554000 52001	RADIO EQUIPMENT		\$118,389	\$118,389		\$118,389	\$118,389			\$0	100.0%	2
51925392 541004 50000	ATHLETIC EQUIPMENT	\$550,000	(\$450,000)	\$100,000			\$0			\$100,000	0.0%	2
51925392 554000 52008	ATHLETIC EQUIPMENT OVER \$5,000	\$17,097		\$17,097	\$17,097		\$17,097			\$0	100.0%	2
51925392 554000 50000	ATHLETIC EQUIPMENT OVER \$5,000	\$120,000		\$120,000			\$0			\$120,000	0.0%	2
51925392 541000 50000	FURNITURE PIECES UNDER \$5,000	\$1,603,231	(\$273,398)	\$1,329,833			\$0			\$1,329,833	0.0%	2
51925392 541001 50000	OFFICE EQUIPMENT UNDER \$5,000	\$8,000		\$8,000			\$0			\$8,000	0.0%	,
51925392 541005 50000	CATE EQUIPMENT	\$130,724	(\$50,000)	\$80,724			\$0			\$80,724	0.0%	2
51925392 544500 50000	TECHNOLOGY EQUIPMENT UNDER \$5,000	\$607,384		\$607,384			\$0			\$607,384	0.0%	2
51925392 554500 50000	TECHNOLOGY EQUIPMENT OVER \$5,000	\$41,875		\$41,875			\$0			\$41,875	0.0%	2
	TOTAL FF&E	\$3,078,311	(\$655,009)	\$2,423,302	\$17,097	\$118,389	\$135,486	\$0	\$0	\$2,287,816	5.6%	,
	TOTAL INDIRECT COST	\$9,777,443	(\$3,109,348)	\$6,668,095	\$17,590	\$1,522,736	\$1,540,326	\$0	\$1,779,593	\$3,348,176	49.8%	
											<u> </u>	<u> </u>
										 	+	-
	TOTAL BCHS RENOVATIONS	\$56.075.773	\$0	\$56,075,773	\$17,590	\$1,522,736	\$1,540,326	\$0	\$51,187,271	\$3,348,176	94.0%	1