

Crown Point Community School Corporation Construction Projects

Board Report

April 25, 2022



Table of Contents

Crown Point Community School Corporation Construction Projects

Board Report April 25, 2022

- **New Middle School**
- **High School Additions & Renovations**



Progress Photographs



Academic Wing

New Middle School:

- Completed structural steel in academic wing
- Completed foundation walls in academic wing
- Continued digging and pouring footings in auditorium
- Continued installing underground utilities in academic wing
- Began standing exterior metal stud walls on southern side of academic wing
- Began laying concrete masonry units in southern gym



Progress Photographs



Southern Gymnasium

New Middle School:

Next Four Weeks

- Begin roofing on southern section of academic wing
- Begin laying concrete masonry units for auditorium
- Set and detail structural steel in administration and cafeteria section
- Pour concrete slab on grade in academic wing



Progress Photographs



Classroom Addition

High School Additions & Renovations:

- Set crane
- Completed concrete footings for classroom addition
- Completed demolition of #1 boiler
- Continued overhead utility pipe routing to classroom and athletic additions
- Began demolition of courtyard
- Began laying concrete masonry unit foundations for classroom addition
- Began athletic addition site work



Progress Photographs



Courtyard Infill

High School Additions and Renovations:

Next Four Weeks

- Complete media center structural demolition to west end
- Continue overhead utility piping to classroom and athletic additions
- Continue courtyard footings and foundations
- Begin athletic addition footings and foundations
- Begin stripping topsoil and site clearing for performing arts addition