

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



## Beaufort Elementary School 1800 Prince St, Beaufort 29902

Cluster: Battery Creek      Principal: Michelle Sackman


Original Appropriations:	\$24,302,437	Encumbered and Paid:	\$20,776,539
Transfers/Adjustments:	(\$3,443,828)	Paid to Date:	\$19,559,938
Revised Budget:	\$20,858,609	Available Budget:	\$82,070

### 2019 Bond Referendum Renovation

Project ID: 51925333-1

Current Phase: Construction      Phase %: 95%      Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.



- Scope: **2019 Bond Referendum**
- Communication
- Design Services printing (BES)
- Furniture
- Playgrounds
- Renovations
- Safety/Security
- Special Inspections
- Technology /Infrastructure
- Technology Items under \$5,000

**Project Details:** Scope of work includes renovations to the administration, commons, media center, kindergarten wing, playground, art room, IT rooms, and various 1st and 2nd floor classrooms. Additional technology and safety security improvements are included in the scope of work for those sections of the site.

**Monthly Progress:** Construction is nearing completion. Fire pump and fire pump room are in construction. Completion scheduled for mid-2022. Fire pump has been delivered with piping in progress. Pending final inspection.