

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



District Office

2900 Mink Point Blvd, Beaufort 29902

Cluster: N/A

Principal: N/A

Original Appropriations:	\$14,034,646	Encumbered and Paid:	\$6,737,140
Transfers/Adjustments:	(\$3,655,035)	Paid to Date:	\$3,307,514
Revised Budget:	\$10,379,611	Available Budget:	\$3,642,470

2019 Bond Referendum Renovation

Project ID: 51925301-1


Current Phase: Design

Phase %: 18%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

CM Pre-Con Services (BES)

Design Services (BES)

Safety/Security

Project Details: Scope of work includes various safety/security enhancements to administrative office facilities.

Monthly Progress: Construction is anticipated to start in 2022. Kick-off and Programming meetings have taken place. Design is in progress.