

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



## Okatie Elementary School

53 Cherry Point Rd, Okatie 29909

Cluster: Bluffton

Principal: Jamie Pinckney

Original Appropriations:	\$2,349,839	Encumbered and Paid:	\$594,109
Transfers/Adjustments:	\$37,366	Paid to Date:	\$216,908
Revised Budget:	\$2,387,205	Available Budget:	\$1,793,096

### 2019 Bond Referendum Renovation

Project ID: 51925372-1


Current Phase: Design

Phase %: 8%

Delivery Method:

Design Firm: SGA

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**

Playground sidewalks

Safety/Security

Technology /Infrastructure

**Project Details:** Scope of work includes Safety/Security improvements and Technology Infrastructure improvements.

**Monthly Progress:** Kick-off meeting has taken place. Design is in progress. Construction has been scheduled for Winter 2022.