

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



## Red Cedar Elementary School 10 Box Elder St, Bluffton 29910

Cluster: Bluffton

Principal: Dr. Kathleen Corley

Original Appropriations:	\$2,029,747	Encumbered and Paid:	\$368,067
Transfers/Adjustments:	(\$607)	Paid to Date:	\$368,067
Revised Budget:	\$2,029,140	Available Budget:	\$1,661,074

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925376-2


Current Phase: Design

Phase %: 10%

Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc.

Contractor: CPPI



**Scope: 2019 Bond Referendum**

**Safety/Security**

**Technology /Infrastructure**

**Project Details:** Phase 2 scope of work includes improvements to Technology/Infrastructure and Safety/Security.

**Monthly Progress:** Kick-off meeting has taken place. Design is in progress. Construction scheduled for Winter 2022.