

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2022



## Robert Smalls International Academy 43 W. K. Alston Dr, Beaufort 29906

Cluster: Battery Creek      Principal: Bradley Tarrance

Original Appropriations:	\$62,443,864	Encumbered and Paid:	\$65,672,878
Transfers/Adjustments:	\$6,459,419	Paid to Date:	\$9,696,651
Revised Budget:	\$68,903,283	Available Budget:	\$3,230,405

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925383-2


Current Phase: Bid and Award

Phase %: 70%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: J.E. Dunn Construction Company



**Scope: 2019 Bond Referendum  
Athletic Improvements  
Demolition/Site Restoration**

**Project Details:** Phase 2 scope of work is to include the demolition and site restoration of the original school, athletic improvements including baseball and softball fields, concessions, and new green space. Project savings of the new building addition to be used for athletic improvements.

**Monthly Progress:** Demolition of existing facility and site restoration is included in the Phase 1 construction contract, but will take place after Phase 1 new addition construction is complete. Project is listed as Bid and Award until Construction starts in June of 2023. Athletic work is to take place with the Demolition work.