

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2021



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Denise Lessard


| | | | |
|--------------------------|--------------|----------------------|--------------|
| Original Appropriations: | \$56,075,773 | Encumbered and Paid: | \$53,055,380 |
| Transfers/Adjustments: | \$0 | Paid to Date: | \$5,667,221 |
| Revised Budget: | \$56,075,773 | Available Budget: | \$3,020,393 |

2019 Bond Referendum Renovation

Project ID: 51925392-1

Current Phase: Construction Phase %: 42% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

- Athletics
- CATE expansion
- Renovations
- Safety/Security
- Technology /Infrastructure

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: Construction in progress. Demolition is complete in various areas. HVAC installation is in progress in D Hall. Electrical work has commenced in D and H Halls and locker rooms. Restroom plumbing is in progress. Building addition water line has been installed. Coordinating new sewer line routing with the city.