

MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2021



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Denise Lessard

Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$53,470,834
Transfers/Adjustments:	\$0	Paid to Date:	\$6,484,011
Revised Budget:	\$56,075,773	Available Budget:	\$2,604,939

2019 Bond Referendum Renovation

Project ID: 51925392-1


Current Phase: Construction

Phase %: 45%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

- Athletics
- CATE expansion
- Renovations
- Safety/Security
- Technology /Infrastructure

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: Construction in progress. Demolition is complete in various areas. HVAC installation is in progress in D Hall. Electrical work has commenced in D and H Halls and locker rooms. Restroom plumbing is in progress. Building addition water line has been installed. Coordinating new sewer line routing with the city.