

MONTHLY REFFERENDUM REPORT DETAILED - as of October 31, 2021



Battery Creek High School 1 Blue Dolphin Dr, Beaufort 29906

Cluster: Battery Creek Principal: Denise Lessard

Original Appropriations:	\$56,075,773	Encumbered and Paid:	\$53,470,834
Transfers/Adjustments:	\$0	Paid to Date:	\$7,541,093
Revised Budget:	\$56,075,773	Available Budget:	\$2,604,939

2019 Bond Referendum Renovation

Project ID: 51925392-1


Current Phase: Construction

Phase %: 50%

Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

- Athletics
- CATE expansion
- Renovations
- Safety/Security
- Technology /Infrastructure

Project Details: Scope to include renovation work of the classroom areas, athletic improvements to the track/turf field and concession, safety/security upgrades of bullet resistant glass and security system, and renovations of existing spaces for CATE program expansion.

Monthly Progress: Construction in progress. D and H Halls and locker rooms nearing completion. Progress to be made on flooring prior to turnover. Restroom plumbing is in progress. Building addition water line has been installed. Coordinating new sewer line routing with the city.