

MONTHLY REFFERENDUM REPORT DETAILED - as of September 30, 2021



Beaufort Elementary School 1800 Prince St, Beaufort 29902

Cluster: Battery Creek Principal: Michelle Sackman


Original Appropriations:	\$24,302,437	Encumbered and Paid:	\$20,040,308
Transfers/Adjustments:	\$40,745	Paid to Date:	\$16,867,398
Revised Budget:	\$24,343,182	Available Budget:	\$4,302,874

2019 Bond Referendum Renovation

Project ID: 51925333-1

Current Phase: Construction Phase %: 85% Delivery Method: CMAR

Design Firm: McMillan Pazden Smith Architecture Contractor: H.G. Reynolds Co, Inc.



Scope: 2019 Bond Referendum

- Playgrounds
- Renovations
- Safety/Security
- Technology /Infrastructure

Project Details: Scope of work includes renovations to the administration, commons, media center, kindergarten wing, playground, art room, IT rooms, and various 1st and 2nd floor classrooms. Additional technology and safety security improvements are included in the scope of work for those sections of the site.

Monthly Progress: Construction is nearing completion. Classrooms, front office, and nursing office have been renovated and turned over. Final renovations are complete. Safety/Security renovations of the admin space is complete. The city is experiencing water pressure issues. Water booster pump has been installed. A fire pump is required and is in construction.